

Inspection Services

Periode : 18 - 24 Desember 2023

No.	Descriptions	UOM	Desember 2023							Total	Job Description
			18	19	20	21	22	23	24		
1	Jasa Radiografi Test	Days								0	Monday (18-12-23) 1. Waiting to Prehydrotest dilakukan Oleh Perusahaan - Flowline Jene 18
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday (19-12-23) 1. Hydrotest Flowline Jene 18 = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Flowline Jene 18 - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU		1						1	Wednesday (20-12-23) 1. Reporting Hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Desember 2023							Total	
			18	19	20	21	22	23	24		
1	Film 4x10"	EA	0	0	0	0	0	0	0	0	Thursday (21-12-23)
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	

Personnel

No.	Name	Position	Working Period	Remarks	
1	Zulfi Irfandi	SITE COORDINATOR	18 - 20 Des 2023	3 Days	
2	Akhsanul Ibai	Teknisi Hydrotest	18 - 20 Des 2023 (Tgl 20 Des 23 - 00:07 sd 00:00)	3 Days	
3	Dedek Candra Putra	Helper	18-20 Des 2023 & 23-24 Des 2023	5 Days	
4	Muhammad Fhadly	Teknisi Hydrotest	23 - 24 Des 2023	2 Days	
					Friday (22-12-23)
					Saturday (23-12-23)
					Sunday (24-12-23)

Prepared by:



Name : Zulfi Irfandi

Dated : 24-Dec-23

Approved by:



Name : Dodi S / Yayan S / Joko T

Dated : 21/12/23

Inspection Services

Periode : 25 - 31 Desember 2023

No.	Descriptions	UOM	Desember 2023							Total	Job Description	
			25	26	27	28	29	30	31			
1	Jasa Radiografi Test	Days								0	Monday (25-12-23) 1. Hydrotest Line 6" From Separator to Double Barrel 16" to 6" Flare Matra Sta= 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Line 6" From Separator to Double Barrel 16" to 6" Flare Matra Sta - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday (26-12-23) 1. Hydrotest Line 3" Liquid From KO Drum to Separatom Matra Sta = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Line 3" Liquid From KO Drum to Separatom Matra Sta - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest	
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU							1	1	2	Wednesday (27-12-23) 1. Hydrotest Line 2" Air Instrument Matra Sta = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Flowline Jene 18 - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU									0	
8	Hydrotest Piping system dalam station	AU	1	1	1	1					4	
9	Jasa Sewa Perahu Motor	Days									0	Thursday (28-12-23) 1. Hydrotest Line 2" Air Instrument Matra Sta = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Flowline Jene 18 - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest

Consumable Usage Summary

No.	DESCRIPTION	UOM	Desember 2023							Total	
			25	26	27	28	29	30	31		
1	Film 4x10"	EA	0	0	0	0	0	0	0	0	Friday (29-12-23) 1. Reporting Hydrotest
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	

Personnel

No.	Name	Position	Working Period	Remarks
1	Muhammad Fhadly	Teknisi Hydrotest	25 - 31 Des 2023	7 Days
2	Dedek Candra Putra	Helper	25 - 31 Des 2023	7 Days
3	M. Hendri	Driver	25 - 31 Des 2023	7 Days


Prepared by:



Name : Zulfi Irfandi

Dated : 31-Dec-23

Approved by:



Name : Dodik S / Yayan S / Joko T

Dated : 7/1/24

Inspection Services

Periode : 01 - 07 January 2024

No.	Descriptions	UOM	January 2024							Total	Job Description
			1	2	3	4	5	6	7		
1	Jasa Radiografi Test	Days								0	Monday (01-01-24) Tuesday (02-01-24) Wednesday (03-01-24) Thursday (04-01-24) Friday (05-01-24) Saturday (06-01-24) Sunday (07-01-24)
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU					1	1		2	
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											
No.	DESCRIPTION	UOM	January 2024							Total	
			1	2	3	4	5	6	7		
1	Film 4x10"	EA	0	0	0	0	0	0	0	0	
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	
Personnel											
No.	Name	Position	Working Period		Remarks						
1	Muhammad Fhadly	Teknisi Hydrotest	05 - 07 Jan 2024		3 Days						
2	Dedek Candra Putra	Helper	05 - 07 Jan 2024		3 Days						
3	M. Hendri	Driver	05 - 07 Jan 2024		3 Days						
1. Hydrotest Pipe Spool Line Flaring = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Pipe Spool Line Flaring - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest											
1. Hydrotest Pipe Spool Line Flaring = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Pipe Spool Line Flaring - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest											
1. Reporting Hydrotest											

Prepared by:



Name : Zulfi Irfandi

Dated : 07-Jan-24

Approved by:



Name : Dodi S / Yayan S / Joko T

Dated :



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok


Inspection Services

Periode : Jan-24

No.	Descriptions	UOM	Jan-24							Total		Job Description	
			8	9	10	11	12	13	14				
1	Jasa Radiografi Test	Days								0	Monday 1. Preparation equipment for hydrotest 2. Conduct hydrotesting pipe spool Line FWKO Semoga Stasiun 3. Dismantle all equipment after hydrotest 4. Housekeeping area after hydrotest Tuesday - Reporting result of hydrotest & closing PTW Wednesday Thursday Friday Saturday Sunday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting pipe spool Line FWKO Semoga Stasiun 3. Dismantle all equipment after hydrotest 4. Housekeeping area after hydrotest - Reporting result of hydrotest & closing PTW	
2	Jasa Dye Penetrant Test	Joints								0			
3	Jasa Ultrasonic Test	Days								0			
4	Jasa Magnetic Particle Test	Days								0			
5	Jasa Holiday Test	Days								0			
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0			
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU	1							1			
8	Hydrotest Piping system dalam station	AU								0			
9	Jasa Sewa Perahu Motor	Days								0			
Consumable Usage Summary													
No.	DESCRIPTION	UOM	Jan-24							Total			
			8	9	10	11	12	13	14				
1	Film 4x10"	EA									0		
2	Film 4x15"	EA									0		
Personnel													
No.	Name	Position	Working Period		Remarks								
1	MUHAMMAD FHADLY	TEKNISI	Jan 08 - Jan 09, 2024		2 Day								
2	AKBAR	HELPER	Jan 08 - Jan 09, 2024		2 Day								
3													
4													
5													

Prepared by:

 Name: **FITER RONALD**
 COORDINATOR

Approved by:

 Name: **[Signature]**
 Lead of PDON Dept - Rimau Blok



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Inspection Services

Periode : Jan-24

No.	Descriptions	UOM	Jan-24							Total	Job Description	
			1	2	3	4	5	6	7			
1	Jasa Radiografi Test	Days								0	Monday	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	- Preparation & routing PTW for hydrotest pipe spool Line FWKO Semoga Stasiun
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	- Preparation & routing PTW for hydrotest pipe spool Line FWKO Semoga Stasiun - Waiting Equipment for Hydrotest
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU				1				1		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting pipe spool Line FWKO Semoga Stasiun 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Jan-24							Total		
1	Film 4x10"	EA								0		
2	Film 4x15"	EA								0		
Personnel												
No.	Name	Position	Working Period	Remarks								
1	MUHAMMAD FHADLY	TEKNISI	Jan 02 - Jan 05, 2024	4 Day								
2	DEDEK C	HELPER	Jan 03 - Jan 05, 2024	3 Day								
3												
4												
5												
					Saturday							
							Sunday					

Prepared by:

Approved by:

Name: FITER RONALD
COORDINATOR

Name: Willy Wisman
Lead of PDON Dept - Rimau Block