

Inspection Services

Periode : Desember 2023

No.	Descriptions	UOM	Dec-23							Total	Job Description
			11	12	13	14	15	16	17		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 1 Sheets) RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 2 Sheets) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN
2	Jasa Dye Penetrant Test	Joints		14			2	2		18	
3	Jasa Ultrasonic Test	Days	1	1		1	1	1	1	6	
4	Jasa Magnetic Particle Test	Days								0	Tuesday PROJECT : DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (14 Joint) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday PRODUKSI : RT in TRUNKLINE (4x10 = 12 Sheets) RT in SPOOL LINE ANNULUS MBR 23 (4x10 = 10 Sheets)
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Dec-23							Total	Job Description
			11	12	13	14	15	16	17		
1	Film 4x10"	EA	3	0	22	10	6	0	26	67	Thursday PROJECT : UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : RT in SPOOL LINE ANNULUS MBR 23 (4x10 = 10 Sheets)
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	
1	Film 4x10"	EA	3	0	22	10	6	0	26	67	Friday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 6 Sheets) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (2 Joint) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	

Personnel

No.	Name	Position	Working Period	Remarks	Job Description
1	Doni Katmel	COORDINATOR/MT/PT/UT	11 - 17 Desember 2023	7 Days	Saturday PROJECT : UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : DPI in Spool Bending (2 Joint)
2	Forsanto Tambun	AR	11 - 17 Desember 2023	7 Days	
3	Petrus Harry Nataldo	OR	11 - 17 Desember 2023	7 Days	
					Sunday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12,STATION (4x10 = 14 Sheets) RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 12 Sheets) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN

Prepared by:



PT. INSPEKTINDO SINERGI PERSADA

Name : Doni Katmel

Date : 19 Desember 2023

Approved by:



Name : Iwan Iswandi / Yudi Pranadita

Date :

Inspection Services

No.	Descriptions	UOM	Dec-23							Total	Job Description
			18	19	20	21	22	23	24		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 12 Sheets) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days	1	1		1	1	1	1	6	
4	Jasa Magnetic Particle Test	Days								0	Tuesday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 3 Sheets) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 24 Sheets)
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Dec-23							Total	Job Description
			18	19	20	21	22	23	24		
1	Film 4x10"	EA	14	3	24	51	13	21	36	162	Thursday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 33 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 3 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : RT in Spool Bending MBR 23 (4x10 = 6 Sheets) RT in Line Separator M-12 (4x10 = 9 Sheets)
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	
1	Film 4x10"	EA	0	0	0	0	0	0	0	0	Friday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 13 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	

Personnel

No.	Name	Position	Working Period	Remarks	Job Description
1	Doni Katmel	COORDINATOR/MT/PT/UT	18 - 24 Desember 2023	7 Days	Saturday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 15 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : RT in Spool Annulus MBR 23 (4x10 = 6 Sheets)
2	Forsanto Tambun	AR	18 - 24 Desember 2023	7 Days	
3	Juli Purnomo	AR	18 - 24 Desember 2023	7 Days	
3	Petrus Harry Nataldo	OR	18 - 24 Desember 2023	7 Days	Sunday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 30 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : RT in Spool Annulus MBR 23 (4x10 = 6 Sheets)

Prepared by:



PT.INSPEKTINDO SINERGI PERSADA

Name : Doni Katmel

Date : 25 Desember 2023

Approved by:




Name : Iwan Iswandi / Yudi Pranadita

Date :

Inspection Services

No.	Descriptions	UOM	Dec-23							Total	Job Description
			25	26	27	28	29	30	31		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday STANBY
2	Jasa Dye Penetrant Test	Joints			10					10	
3	Jasa Ultrasonic Test	Days		1						1	
4	Jasa Magnetic Particle Test	Days								0	Tuesday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 12 Sheets) RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 27 Sheets) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 14 Sheets) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (7 Joint) DPI in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (3 Joint)
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Dec-23							Total	Job Description
			25	26	27	28	29	30	31		
1	Film 4x10"	EA	0	39	14	20	3	2	2	80	Thursday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 20 Sheets)
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	Friday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 3 Sheets)

Personnel

No.	Name	Position	Working Period	Remarks	Job Description
1	Doni Katmel	COORDINATOR/MT/PT/UT	25 - 31 Desember 2023	7 Days	Saturday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 2 Sheets)
2	Juli Purnomo	AR	25 - 31 Desember 2023	7 Days	
3	Petrus Harry Nataldo	OR	25 - 31 Desember 2023	7 Days	
					Sunday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 2 Sheets)

Prepared by:




PT. INSPEKTINDO SINERGI PERSADA

Name : Doni Katmel
Date : 1 Januari 2023



Approved by:



Name : Iwan Iswandi / Yudi Pranadita
Date :

Inspection Services

No.	Descriptions	UOM	Jan-24							Total	Job Description	
			1	2	3	4	5	6	7			
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday	STANBY
2	Jasa Dye Penetrant Test	Joints					6	8		14		
3	Jasa Ultrasonic Test	Days						1		1		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 27 Sheets) ✓
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 24 Sheets) ✓
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 18 Sheets) ✓
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Jan-24							Total	Friday	PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 19 Sheets) ✓ DPI in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION = 6 Joint ✓ PRODUKSI : RT in Spool 3" -45 Well MBR-29 (4X10 = 22 Sheet) ✓ RT in Spool Bypass Separator M-12 (4X10 = 15 Sheet) ✓
1	Film 4x10"	EA	0	27	24	18	56	24	18			
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	Saturday	PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 23 Sheets) ✓ PRODUKSI : DPI in WORKSHOP M12 SPOOL ANNULUS MBR 12 (8 Joint) ✓ RT in Spool Bypass Separator M-12 (4X10 = 1 Sheet) ✓ UT THICKNESS : SEPARATOR MBD 101 ✓
Personnel												
No.	Name	Position	Working Period		Remarks	Sunday	PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 18 Sheet)					
1	Doni Katmel	COORDINATOR/MT/PT/UT	1 - 7 Januari 2024		7 Days							
2	Juli Purnomo	AR	1 - 7 Januari 2024		7 Days							
3	Petrus Harry Nataldo	OR	1 - 7 Januari 2024		7 Days							

Prepared by:



Name : Doni Katmel

Date : 8 Januari 2024

Approved by:



Name : Iwan Iswandi / Yudi Pranadita

Date :

Inspection Services

No.	Descriptions	UOM	Jan-24							Total	Job Description
			8	9	10	11	12	13	14		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday PROJECT : DPI in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (3 Joint)
2	Jasa Dye Penetrant Test	Joints	3	20		4		4		31	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday PROJECT : DPI in WORKSHOP TRIKASA TRUNKLINE RIVER MAMBURUNGAN TO BUAYA (20 Joint)
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 21 Sheets)
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 4 Sheets) DPI in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4 Joint)
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Jan-24							Total	Friday
8	9	10	11	12	13	14					
1	Film 4x10"	EA	0	0	21	4	9	9	30	73	Friday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 9 Sheets)
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	
Personnel											
No.	Name	Position	Working Period		Remarks	Saturday					
1	Doni Katmel	COORDINATOR/MT/PT/UT	8 - 14 Januari 2023		7 Days						
2	Juli Purnomo	AR	8 - 14 Januari 2023		7 Days						
3	Petrus Harry Nataldo	OR	8 - 14 Januari 2023		7 Days						
						Sunday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 24 Sheets) RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 6 Sheets)					

Prepared by:



Name : Doni Katmel

Date : 15 Januari 2024

Approved by:



Name : Iwan Iswandi / Yudi Pranadita

Date :

Inspection Services

No.	Descriptions	UOM	Jan-24							Total	Job Description
			15	16	17	18	19	20	21		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 2 Sheets) RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 26 Sheets)
2	Jasa Dye Penetrant Test	Joints			9					9	
3	Jasa Ultrasonic Test	Days				1	1	1		3	
4	Jasa Magnetic Particle Test	Days								0	Tuesday PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 3 Sheets) RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 28 Sheets)
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday PRODUKSI : RT in Spool 3" -45 Well MBR-29 (4X10 = 3 Sheet)
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 6 Sheets)- DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (9 Joint)-
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Jan-24							Total	Job Description
			15	16	17	18	19	20	21		
1	Film 4x10"	EA	28	34	6	18	21	0	0	107	Friday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 18 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	
Personnel											
No.	Name	Position	Working Period			Remarks	Saturday	Job Description			
1	Doni Katmel	COORDINATOR/MT/PT/UT	15 - 21 Januari 2024			7 Days					
2	Juli Purnomo	AR	15 - 21 Januari 2024			7 Days	Sunday PROJECT : RT in WORKSHOP TRIKASA UT THICKNESS : TRUNKLINE SUNGAI MAMBURUNGAN				
3	Petrus Harry Nataldo	OR	15 - 21 Januari 2024			7 Days					

Prepared by:



PT. INSPEKTINDO SINERGI PERSADA

Name : Doni Katmel

Date : 22 Januari 2024

Approved by:



Name : Iwan Iswandi / Yudi Pranadita

Date :