





PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Inspection Services

Periode : Jul-23

No.	Descriptions	UOM	Jul-23							Total	Job Description
			17	18	19	20	21	22	23		
1	Jasa Radiografi Test	Days								0	<div style="display: flex; flex-direction: column;"> <div style="margin-bottom: 5px;">Monday</div> <div style="margin-bottom: 5px;">Tuesday</div> <div style="margin-bottom: 5px;">Wednesday</div> <div style="margin-bottom: 5px;">Thursday</div> <div style="margin-bottom: 5px;">Friday</div> <div style="margin-bottom: 5px;">Saturday</div> <div style="margin-bottom: 5px;">Sunday</div> </div>
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU					1	1	1	3	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Jul-23							Total	
1	Film 4x10"	EA								0	1 Prepare & MOB Equipment to Semoga Station (Separator Vessel #04) 2 Check & Set-up Equipment For Hydrotest (Postponed due the equipment have outstanding to completed)
2	Film 4x15"	EA								0	
Personnel											
No.	Name	Position	Working Period		Remarks						
1	FITER RONALD	COORDINATOR	21-Jul-23		3 Day	Waiting Preparation & Set-up for hydrotest Waiting Preparation & Set-up for hydrotest					
2	AKHSANUL IRBAI	TEKNISI	21-Jul-23		3 Day						
3	MUHAMMAD FHADLY	TEKNISI	21-Jul-23		3 Day						
4											
5											
Prepared by:  Name: FITER RONALD COORDINATOR						Approved:  Name: M. Bazarul . A Lead of MAJ Dept - Rimau Blok					



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Inspection Services

Periods : Jul-23

No.	Descriptions	UOM	Aug-23							Total	Job Description
			24	25	26	27	28	29	30		
1	Jasa Radiografi Test	Days								0	Monday Waiting Preparation & Set-up for Hydrotest
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday 1 Preparation equipment for hydrotest 2 Prepare New PTW for Hydrotest (Existing PTW Already EXP soon)
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prasydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday 1 Prepare New PTW for Hydrotest (Existing PTW already EXP Soon) 2 Preparation equipment for hydrotest 3 Check & Set-up All Connection for Hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prasydrotest dilakukan oleh Kontraktor</i>	AU	1	1	1	1	1	1	1	7	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday 1 Preparation equipment for hydrotest 2 Prepare & Bolting Flange for Hydrotest 3 Filling Water for Hydrotest
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Aug-23							Total	Friday 1 Preparation equipment for Hydrotest 2 Pretest Separator Vessel #04 3 Visual Check for Leaking During Pretest 4 Re-Tightening after found Leaking at flange connection at Separator Vessel #04 5 Re-Pretest after tightening
1	Film 4x10"	EA								0	
2	Film 4x16"	EA								0	
Personnel											
No.	Name	Position	Working Period	Remarks	Saturday 1 Preparation equipment for Hydrotest 2 Pretest Separator Vessel #04 3 Visual Check for Leaking During Pretest 4 Re-Tightening after found Leaking at flange connection at Separator Vessel #04 5 Re-Pretest after tightening						
1	FITER RONALD	COORDINATOR	24-30 July, 2023	7 Day							
2	AKHSANUL IRBAI	TEKNISI	24-30 July, 2023	7 Day							
3	MUHAMMAD FHADLY	TEKNISI	24-30 July, 2023	7 Day	Sunday 1 Preparation equipment for Hydrotest 2 Pretest Separator Vessel #04 3 Visual Check for Leaking During Pretest 4 conduct Hydrotesting Separator vessel #04 at semoga stasiun witness by third party (BKI) & MAI Dept 5 Dismantal All Equipment After Hydrotesting Completed 6 Housekeeping Area After Hydrotest						
Prepared by:					Approved by:						
 Name: FITER RONALD COORDINATOR					 Name: M. Bazarul A Lead of MAI Dept - Rimau Blok						



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3610007418
Location : Rimau Blok

Periode : Aug-23

Inspection Services

No.	Descriptions	UOM	Aug-23							Total		Job Description
			7	8	9	10	11	12	13			
1	Jasa Radiografi Test	Days								0	Monday	1 Waiting Preparation & Set-up for hydrotest fuel filter gas 2 Waiting Approval Procedure for hydrotest
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	1 Waiting Preparation & Set-up for hydrotest fuel filter gas 2 Waiting Approval Procedure for hydrotest
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday	1 Preparation equipment for hydrotest 2 Pretest fuel filter gas 3 Visual Check for Leaking During Pretest 4 Repair and Tighten flange bolts and fittings because item leaking 5 Housekeeping area after pretest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU	1	1	1	1	1	1	1	7		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0		

Consumable Usage Summary

No.	DESCRIPTION	UOM	Aug-23							Total
			7	8	9	10	11	12	13	
1	Film 4x10"	EA								0
2	Film 4x16"	EA								0

Personnel

No.	Name	Position	Working Period	Remarks
1	FITER RONALD	COORDINATOR	7-13 Aug 2023	7 Day
2	AKHSANUL IRBAI	TEKNISI	7-13 Aug 2023	7 Day
3	MUHAMMAD FHADLY	TEKNISI	7-13 Aug 2023	7 Day
4				
5				

Prepared by:



Name: FITER RONALD
COORDINATOR

Approved by:

(Signature)
Name: M. Bazaru - A







Lead of IAI Dept - Rimau Blok



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT Madco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode Jul-23

Inspection Services

No.	Descriptions	UOM	Aug-23							Total	Job Description	
			31	1	2	3	4	5	6			
1	Jasa Radiografi Test	Days								0	Monday 1. Preparation equipment for hydrotest 2. Prepare PTW for Hydrotest New Spool Line Pumping Line Kaji-Pengabuan	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday 1. Preparation equipment for hydrotest 2. Prepare PTW for Hydrotest New Spool Line Pumping Line Kaji-Pengabuan	
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline - <i>Prehydrotest dilakukan oleh Peramban</i>	AU								0	Wednesday 1. Preparation equipment for hydrotest 2. Pretest New Spool Line Pumping Line Kaji-Pengabuan 3. Visual Check for Leaking During Pretest 4. Conduct hydrotesting New Spool Line Pumping Line Kaji-Pengabuan 5. Demontal all equipment after hydrotesting completed 6. Housekeeping area after hydrotest	
7	Jasa Hydrotest Pipeline/Flowline - <i>Prehydrotest dilakukan oleh Koordinator</i>	AU	1	1	1	1	1			5		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday 1. Preparation equipment for hydrotest 2. Prepare PTW for Hydrotest Spool Flow Line WW KSF296	
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Aug-23							Total		
			31	1	2	3	4	5	6			
1	Film 4x10"	EA									0	Friday 1. Preparation equipment for Hydrotest Spool Flow Line WW KSF296 2. Pretest hydrotest Spool Flow Line WW KSF296 3. Visual Check for Leaking During Pretest 4. Conduct hydrotesting Spool Flow Line WW KSF296 5. Demontal all equipment after hydrotesting completed 5. Housekeeping area after hydrotest
2	Film 4x15"	EA									0	
Personnel												
No.	Name	Position	Working Period	Remarks								
1	FITER RONALD	COORDINATOR	July 31-Aug 4, 2023	6 Day	Saturday Sunday							
2	AKHSANUL IRBAI	TEKNISI	July 31-Aug 4, 2023	6 Day								
3	MUHAMMAD KHADLY	TEKNISI	July 31-Aug 4, 2023	6 Day								
4												
5												
<table border="0" style="width:100%"> <tr> <td style="width:50%"> Prepared by:  Name: FITER RONALD COORDINATOR </td> <td style="width:50%; text-align: right;"> Approved by:  Name: DOOK HENDRA D Lead of PAR Dept - Rimau Blok </td> </tr> </table>						Prepared by:  Name: FITER RONALD COORDINATOR	Approved by:  Name: DOOK HENDRA D Lead of PAR Dept - Rimau Blok					
Prepared by:  Name: FITER RONALD COORDINATOR	Approved by:  Name: DOOK HENDRA D Lead of PAR Dept - Rimau Blok											




PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : **Aug-23**

No.	Descriptions	UOM	Aug-23							Total	Job Description
			14	15	16	17	18	19	20		
1	Jasa Radiografi Test	Days								0	Monday 1. Preparation equipment for hydrotest 2. Prepare PTW for Hydrotest New Spool Line Pumping Line Kaji-Pengabuan
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday Waiting Repair after hydrotest (line kaji-pengabuan), Re-Install & NDT
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline • <i>Hydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday Waiting Repair after hydrotest (line kaji-pengabuan), Re-Install & NDT
7	Jasa Hydrotest Pipeline/Flowline • <i>Hydrotest dilakukan oleh Kontraktor</i>	AU	1	1	1	1	1	1	1	7	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday Waiting Repair after hydrotest (line kaji-pengabuan), Re-Install & NDT
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Aug-23							Total	Job Description
14	15	16	17	18	19	20					
1	Film 4x10"	EA								0	Friday Waiting Installation equipment for hydrotest & Filling water line kaji -pengabuan
2	Film 4x15"	EA								0	
Personnel											
No.	Name	Position	Working Period	Remarks	Job Description						
1	FITER RONALD	COORDINATOR	14-20 Aug. 2023	7 Day							
2	AKHSANUL IRBAI	TEKNISI	14-20 Aug. 2023	7 Day							
3	MUHAMMAD FHADLY	TEKNISI	14-20 Aug. 2023	7 Day							
4											
5											
Saturday											
Sunday											

Prepared by:

 Name: **FITER RONALD**
 COORDINATOR

Approved by:

 Name : **DOOK N.D**
 Lead of PAR Dept - Rimau Blok