



Inspection Services

Periode :20 - 28 November 2023

No.	Descriptions	UOM	November 2023							Total	Job Description
			20	21	22	23	24	25	26		
1	Jasa Radiografi Test	Days								0	Monday (20-11-23) 1. Hydrotest Ibul Optimization Phase 2 & Line Ibul Optimization WIP 03 = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Ibul Optimization Phase 2 & Ibul Optimization WIP 03 - Dismantall au equipment After Hydrotest - Housekeeping Area After Hydrotest
2	Jasa Dye Penetrant Test	Joint								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Tuesday (21-11-23) 1. Hydrotest Ibul Optimization Phase 2 = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Ibul Optimization Phase 2 - Dismantall au equipment After Hydrotest - Housekeeping Area After Hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU	1	1		2	2		1	7	Wednesday (22-11-2023) -Reporting Hydrotest
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											Thursday (23-11-2023) 1. Hydrotest Line Ibul Optimization = 2 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Ibul Optimization Phase 2 - Dismantall au equipment After Hydrotest - Housekeeping Area After Hydrotest
No.	DESCRIPTION	UOM	November 2023							Total	
			20	21	22	23	24	25	26		
1	Film 4x10"	EA									Friday (24-11-2023) 1. Hydrotest Pipe Spool Line Ibul Optimization = 2 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Ibul Optimization Phase 2 - Dismantall au equipment After Hydrotest - Housekeeping Area After Hydrotest
2	Film 4x15"	EA									
Personnel											Saturday (25-11-2023) - Reporting Hydrotest
No.	Name	Position	Working Period	Remarks							
1	Zulfi Irfandi	SITE COORDINATOR	20- 26 Nov 2023	7 Days							
2	Akhsanul Irbai	Teknisi Hydrotest	20- 26 Nov 2023	7 Days							
3	Dedek Candra	Helper	26-Nov-23	1 Days							
											Sunday (26-11-2023) 1. Hydrotest Pipe Line PSHL Installation Jene #18 = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Pipe Line PSHL installation Jene #18 - Dismantall au equipment After Hydrotest - Housekeeping Area After Hydrotest
Prepared by:											Approved by:
 Name : Zulfi Irfandi Dated : 26-Nov-23											 Name : Dodi.S / Yayan.S / Joko. T Dated :

Inspection Services

Periode : 27-30 November 2023

No.	Descriptions	UOM	November 2023							Total	Job Description
			27	28	29	30					
1	Jasa Radiografi Test	Days								0	Monday (27-11-23) 1. Reporting Hydrotest
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday (28-11-23) 1. Waiting Request Hydrotest
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday (29-11-23) 1. Waiting Request Hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	November 2023							Total
			27	28	29	30				
1	Film 4x10"	EA								0
2	Film 4x15"	EA								0

Personnel

No.	Name	Position	Working Period	Remarks
1	Zulfi Irfandi	SITE COORDINATOR	27 - 29 Nov 2023	3 Days
2	Akhsanul Irbai	Teknisi Hydrotest	27 - 29 Nov 2023	3 Days

Prepared by:



Name : Zulfi Irfandi

Dated : 30-Nov-23

Approved by:



Name : Dodi S. Yayan S / Joko T

Dated : 30 - 12 - 2023 ,