





Inspection Services

PT. INSPECTINDO SINERGI PERSADA
 SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : Feb-24

No.	Descriptions	UOM	Feb-24							Total	Job Description	
			19	20	21	22	23	24	25			
1	Jasa Radiografi Test	Days								0	Monday	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	- Preparation & routing PTW for hydrotest Fuel filter and DP cone 107 and 108
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday	1. Preparation equipment for hydrotest 2. Conduct prehydrotesting DP Cone 107 and 108 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU			1	1				2		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting DP Cone 107 and 108 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Feb-24							Total	Friday	- Reporting result of hydrotest & closing PTW hydrotest fuel filter gas 5
1	Film 4x10"	EA								0		
2	Film 4x15"	EA								0		
Personnel											Saturday	
No.	Name	Position	Working Period		Remarks							
1	AKHSANUL IRBAI	TEKNISI	Feb 21 - Feb 24, 2024		4 Day							
2	AKBAR	TEKNISI	Feb 20 - Feb 24, 2024		4 Day							
3												
4												
5												
											Sunday	
Prepared by: 											Approved by:	
Name: FITER RONALD COORDINATOR											 Name : Lead of PDON Dept - Rimau Blok	



Inspection Services

PT. INSPECTINDO SINERGI PERSADA



SERVICE TIMESHEET PDON

PT. Medco E & P

Contract Number : 3510007418

Location : Rimau Blok

Periode : Feb-24

No.	Descriptions	UOM	Feb-24							Total	Job Description
			19	20	21	22	23	24	25		
1	Jasa Radiografi Test	Days								0	/
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU						1	1	2	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Feb-24							Total	Job Description
			19	20	21	22	23	24	25		
1	Film 4x10"	EA								0	- Preparation & routing PTW for hydrotest Line Gas Scrubber Kaji Station
2	Film 4x15"	EA								0	
Personnel											
No.	Name	Position	Working Period		Remarks	Saturday	Sunday				
1	AKHSANUL IRBAI	TEKNISI	Feb 23 - Feb 25, 2024		3 Day						
2	AKBAR	TEKNISI	Feb 23 - Feb 25, 2024		3 Day						
3											
4											
5											
						1. Preparation equipment for hydrotest	1. Meeting and presentation after hydrotest completed with Management Medco Kaji and Jakarta				
						2. Conduct pre-hydrotesting Line Gas Scrubber Kaji Station					
						3. Conduct hydrotesting Line Gas Scrubber Kaji Station					
						4. Dismantal all equipment after hydrotest					
						5. Housekeeping area after hydrotest					
Prepared by:						Approved by:					
 Name: FITER RONALD COORDINATOR						 Name: Teddy Mandala Raya Lead of PAR Dept - Rimau Block					



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok


Periode : Feb-24

Inspection Services

No.	Descriptions	UOM	Feb-24							Total	Job Description
			26	27	28	29	1	2	3		
1	Jasa Radiografi Test	Days								0	stand by (waiting for hydrotest)
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Feb-24							Total	
1	Film 4x10"	EA								0	Friday
2	Film 4x15"	EA								0	
Personnel											
No.	Name	Position	Working Period		Remarks						
1	AKHSANUL IRBAI	TEKNISI	Feb 26 ,2024		1 Day					Saturday	
2	AKBAR	TEKNISI	Feb 26 ,2024		1 Day						
3											
4											
5											
Sunday											

Prepared by: 

 Name: FITER RONALD
 COORDINATOR

Approved by: 
 Name : Teddy Mandala Raya
 Lead of PAR Dept - Rimau Block