





PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : May-24

Inspection Services

No.	Descriptions	UOM	May-24							Total	Job Description										
			13	14	15	16	17	18	19												
1	Jasa Radiografi Test	Days								0	Monday										
2	Jasa Dye Penetrant Test	Joints								0											
3	Jasa Ultrasonic Test	Days								0											
4	Jasa Magnetic Particle Test	Days								0	Tuesday										
5	Jasa Holiday Test	Days								0											
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday										
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU			1					1											
8	Hydrotest Piping system dalam station	AU								0											
9	Jasa Sewa Perahu Motor	Days								0	Thursday										
Consumable Usage Summary																					
No.	DESCRIPTION	UOM	May-24							Total	Job Description										
			13	14	15	16	17	18	19												
1	Film 4x10"	EA								0	Friday										
2	Film 4x15"	EA								0											
Personnel																					
No.	Name	Position	Working Period		Remarks		Saturday	Sunday													
1	AKHSANUL IRBAI	TEKNISI	May 14-19, 2024		6 Day																
2	AKBAR	TEKNISI	May 14-19, 2024		6 Day																
3																					
4																					
5																					
Prepared by:  Name: FITER RONALD COORDINATOR											Approved by:  Name : Willy Wizman / Ferry Hari Wibowo Lead of PDON Dept - Rimau Blok										



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : **May-24**

No.	Descriptions	UOM	May-24						Total	Job Description		
			20	21	22	23	24	25			26	
1	Jasa Radlografi Test	Days							0	Monday	Preparation & routing PTW for Flushing & Hydrotest Flowline 3" KS#392 Cluster J & All Pipe Spool at Yard C (Previous PTW Exp 20 May)	
2	Jasa Dye Penetrant Test	Joints							0			
3	Jasa Ultrasonic Test	Days							0			
4	Jasa Magnetic Particle Test	Days							0	Tuesday	1. Preparation equipment for hydrotest 2. Conduct Flushing Section 1 Well Flowline 3" KS#392 Cluster J 3. Dismantal all equipment after Flushing 4. Housekeeping area after Flushing	
5	Jasa Holiday Test	Days							0			
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU							0	Wednesday	1. Preparation equipment for hydrotest 2. Conduct Flushing Section 6 Station Flowline 3" KS#392 Cluster J 3. Dismantal all equipment after Flushing 4. Housekeeping area after Flushing	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU					1	1	1			3
8	Hydrotest Piping system dalam station	AU										0
9	Jasa Sewa Perahu Motor	Days							0	Thursday	1. Preparation equipment for hydrotest 2. Conduct Hydrotesting Spool Modification Jockey Pump Lematang 3. Dismantal all equipment after Hydrotest 4. Housekeeping area after Hydrotest	

Consumable Usage Summary

No.	DESCRIPTION	UOM	May-24						Total	
			20	21	22	23	24	25		26
1	Film 4x10"	EA								0
2	Film 4x15"	EA								0



Personnel

No.	Name	Position	Working Period	Remarks
1	AKHSANUL IRBAI	TEKNISI	May 20-26, 2024	7 Day
2	AKBAR	TEKNISI	May 20-26, 2024	7 Day
3				
4				
5				

No.	Job Description	UOM	May-24						Total		
			20	21	22	23	24	25		26	
	1. Preparation equipment for Hydrotest 2. Conduct Hydrotesting Section 6 Flowline 3" KS#392 Cluster J 3. Dismantal all equipment after Hydrotest 4. Housekeeping area after Hydrotest									0	Saturday
	1. Preparation equipment for Hydrotest 2. Conduct Hydrotesting Section 4 Flowline 3" KS#392 Cluster J 3. Dismantal all equipment after Hydrotest 4. Housekeeping area after Hydrotest									0	

Prepared by:



Name: FITER RONALD
 COORDINATOR

Approved by:


Name : Willy Wizman / Fery Hari Wibowo
 Lead of PDON Dept - Rimau Blok



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : **May-24**

No.	Descriptions	UOM	May-24							Total		Job Description
			27	28	29	30	31					
1	Jasa Radiografi Test	Days								0	Monday	1. Preparation & routing PTW for Flushing & Hydrotest Flowline 3" KS#392 Cluster J (Previous PTW Exp 27 May) 2. Preparation equipment for Hydrotest 3. Conduct Hydrotesting Section 2 Flowline 3" KS#392 Cluster J 4. Dismantal all equipment after Hydrotest 5. Housekeeping area after Hydrotest
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	1. Preparation equipment for hydrotest 2. Conduct Hydrotesting Spool Modification Jocky Pump Lematang 3. Dismantal all equipment after Hydrotest 4. Housekeeping area after Hydrotest
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	1. Preparation equipment for Hydrotest 2. Conduct Hydrotesting Section 3 Flowline 3" KS#392 Cluster J 3. Dismantal all equipment after Hydrotest 4. Housekeeping area after Hydrotest
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU	1		1					2		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	
Consumable Usage Summary												
No.	DESCRIPTION	UOM	May-24							Total		
1	Film 4x10"	EA								0		
2	Film 4x15"	EA								0		
Personnel												
No.	Name	Position	Working Period		Remarks							
1	AKHSANUL IRBAI	TEKNISI	May 27-31, 2024		3 Day							
2	AKBAR	TEKNISI	May 27-31, 2024		3 Day							
3												
4												
5												
											Saturday	
Prepared by:											Approved by:	
 Name: FITER RONALD COORDINATOR											 Name : Willy Wizman / Pery Hari Wibowo Lead of PDON Dept - Rimau Blok	

Inspection Services

Periode : 27 s.d. 31 Mei 2024

No.	Descriptions	UOM	Mei 2024							Total	Job Description
			27	28	29	30	31				
1	Jasa Radiografi Test	Days								0	Monday (27-05-24) Tuesday (28-05-24) Wednesday (29-05-24) Thursday (30-05-24) 1. Hydrotest Flowline & Bending Line Matra D5 = 1 Au - Prepare Equipment For Hydrotest ✓ - Conduct Hydrotesting Flowline & Bending Line Matra D5 ✓ - Dismantal au Equipment After Hydrotest ✓ - House Keeping Area After Hydrotest ✓ Friday (31-05-24) 1. Reporting Hydrotest Flowline & Bending Line Matra D5
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU				1				1	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Mei 2024							Total	
			27	28	29	30	31				
1	Film 4x10"	EA								0	
2	Film 4x15"	EA								0	
Personnel											
No.	Name	Position	Working Period		Remarks						
1	Akhsanul Irbai	Teknisi Hydrotest	30-31 Mei 2024		2 Days						


Prepared by:



Name : Zulfi Irfandi

Dated : 31-May-24

Approved by:






Name : Dodi S / Yayan S / Joko T

Dated :



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : 31/05/2024 - 02/06/24

No.	Descriptions	UOM	May-24						Total	Job Description
						31	1	2		
1	Jasa Radiografi Test	Days							0	<div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Monday</div> <div style="flex-grow: 1; border: 1px solid black; background: linear-gradient(to top right, transparent 49%, #ccc 49% 51%, #ccc 51%);"></div> </div>
2	Jasa Dye Penetrant Test	Joints							0	
3	Jasa Ultrasonic Test	Days							0	
4	Jasa Magnetic Particle Test	Days							0	
5	Jasa Holiday Test	Days							0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU							0	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU						1	1	
8	Hydrotest Piping system dalam station	AU							0	
9	Jasa Sewa Perahu Motor	Days							0	
Consumable Usage Summary										
No.	DESCRIPTION	UOM	May-24						Total	Job Description
			0	0	0	0	31	1		
1	Film 4x10"	EA							0	Preparation & routing PTW for Hydrotest Flowline 3" KS#391 Cluster BD
2	Film 4x15"	EA							0	
Personnel										
No.	Name	Position	Working Period	Remarks						
1	AKHSANUL IRBAI	TEKNISI	May 31 - Juni 02, 2024	3 Day	<div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Saturday</div> <div style="flex-grow: 1; border: 1px solid black; padding: 5px;"> 1. Preparation equipment for hydrotest 2. Conduct Pre Test Flowline 3" Conversion KS#391 Cluster BD 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest </div> </div>					
2	AKBAR	TEKNISI	May 31 - Juni 02, 2024	3 Day						
3										
4										
5										
					<div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg);">Sunday</div> <div style="flex-grow: 1; border: 1px solid black; padding: 5px;"> 1. Preparation equipment for Hydrotest 2. Conduct Hydrotesting Flowline 3" Conversion KS#391 Cluster BD 3. Dismantal all equipment after Hydrotest 4. Housekeeping area after Hydrotest </div> </div>					
Prepared by:   Name: FITER RONALD COORDINATOR					Approved by:  Name : Willy Wizman / Fery Hari Wibowo Lead of PDON Dept - Rimau Block					