

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:	Riski & Fhadly	Customer:	Medco Energi SSB & Soka	Date :	20-Jul-23
Period:	Jul-23	Contract/ PO Non:		Our Ref:	
Day Rate:		Rig / Well:			
Per Diem Rate :					

No	Day & Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
					Day	Mob/ Demob (USD)	Per diem (Day)
1	21-Jun-23	Medco Soka	08.00-17.00	Prepare equipment for hydrotest pipe line at medco soka	1		
2	22-Jun-23	Medco Soka	08.00-17.00	Standby & Waiting Preparation Pipe Line from medco	1		
3	23-Jun-23	Medco Soka	08.00-17.00	Standby & Waiting Preparation Pipe Line from medco	1		
4	24-Jun-23	Medco Soka	08.00-17.00	Demob from Palembang to Batam	1		
TOTAL (Days)					4		
TOTAL (USD)							
GRAND TOTAL							

* If Applicable

Consumable Material Usage				
No	Date & Day	Material Usage	Quantity	Remark

Riski & Fhadly
Personnel In Attendance

Contractor Representative

Rig Representative

The Company Representative



PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:	Irbai, Fadhly	Customer:	Medco Energi SSB SITE	Date :	20-Jul-23
Period:	Jul-23	Contract/ PO Non:		Our Ref:	
Day Rate:		Rig / Well:			
Per Diem Rate :					

No	Day & Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
					Day	Mob/ Demob (USD)	Per diem (Day)
1	16-Jul-23		08.00-17.00	Mob from Batam to Palembang	1		
2	17-Jul-23	Medco E&P SSB	08.00-17.00	Prepare equipment & testing manifold leak	1		
3	18-Jul-23	Medco E&P SSB	08.00-17.00	Prepare PTW	1		
4	19-Jul-23	Medco E&P SSB	08.00-17.00	Prepare PTW & survey to location	1		
5	20-Jul-23	Medco E&P SSB	08.00-17.00	Stanby waiting permit approval	1		
TOTAL (Days)					5		
TOTAL (USD)							
GRAND TOTAL							

* If Applicable

Consumable Material Usage				
No	Date & Day	Material Usage	Quantity	Remark

Irbai, Fadhly
Personnel In Attendance

Contractor Representative

Rig Representative

The Company Representative

