



PT. INSPEKTINDO SINERGI PERSADA

WEEKLY TIMESHEET

PT. Medco E & P

Contract Number : 3510007418

Location : SSB West & East

Inspection Services

Periode : 03 s.d. 09 Juni 2024

No.	Descriptions	UOM	Juni 2024							Total		Job Description
			3	4	5	6	7	8	9			
1	Jasa Radiografi Test	Days								0	Monday (03-06-24)	1. Mobilisasi Team Hydrotest From Medco Rimau to Medco SSB
2	Jasa Dye Penetrant Test	Joints							0			
3	Jasa Ultrasonic Test	Days							0			
4	Jasa Magnetic Particle Test	Days							0	Tuesday (04-06-24)	1. Pre Hydrotest Pipe Spool Reroute Flowline Lica - Prepare Equipment For Pre Hydrotest - Conduct Pre Hydrotesting Pipe Spool Reroute Flowline Lica - Dismantal au Equipment After Pre Hydrotest - House Keeping Area After Pre Hydrotest	
5	Jasa Holiday Test	Days							0			
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU							1	1	Wednesday (05-06-24)	1. Hydrotest Pipe Spool Reroute Flowline Lica = 1 Au - Prepare Equipment For Hydrotest - Conduct Hydrotesting Pipe Spool Reroute Flowline Lica - Dismantal au Equipment After Hydrotest - House Keeping Area After Hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU							0			
8	Hydrotest Piping system dalam station	AU		1	1					2	Thursday (06-06-24)	1. Reporting Hydrotest Pipe Spool Reroute Flowline Lica
9	Jasa Sewa Perahu Motor	Days							0			

Consumable Usage Summary

No.	DESCRIPTION	UOM	Juni 2024							Total
			3	4	5	6	7	8	9	
1	Film 4x10"	EA								0
2	Film 4x15"	EA								0

Personnel

No.	Name	Position	Working Period	Remarks
1	Akhsanul Irbai	Teknisi Hydrotest	03 - 07 Juni 2024	7 Days
2	Nauval Iqbal	Helper	04, 05 & 09 Juni 2024	3 Days

No.	Name	Position	Working Period	Remarks
				1. Standby : Pre Hydrotest Trunline 8 Inchi Matra
				1. Hydrotest Trunline 8 Inch Matra = 1 Au - Prepare Equipment For Hydrotest - Conduct Hydrotesting Trunline 8 Inch Matra - Dismantal au Equipment After Hydrotest - House Keeping Area After Hydrotest

Prepared by:

Name : Zulfi Irfandi

Dated : 09-Jun-24

Approved by:

Name : Dodi S / Yayan S / Joko T

Dated :

Inspection Services

Periode : 03 s.d. 09 Juni 2024

No.	Descriptions	UOM	Juni 2024							Total	Job Description
			3	4	5	6	7	8	9		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	1. Radiography Test Reroute Flowline Lica Sta Ø 2" = 8 Joint (16 Sheets) Ø 2,5" = 4 Joint (8 Sheets) Ø 3" = 6 Joint (18 Sheets) Ø 4" = 2 Joint (6 Sheets) 2. Penetrant Test Reroute Flowline Lica Sta = 24 Joint  1. Radiography Test : Standby Waiting Request for Radiography  1. Radiography Test : Standby Waiting Request for Radiography  1. Radiography Test Teras Flare Improvement Ø 2" = 11 Joint (22 Sheets) Ø 3" = 2 Joint (6 Sheets) 2. Penetrant Test Pad Eye Lifting Heat Exchanger Gas Compressor DR = 12 Joint  1. Radiography Test Line Fire Water Pump Jene Sta Ø 4" = 19 Joint (57 Sheets) 2. Penetrant Test Line Fire Water Pump Jene Sta = 2 Joint 3. Penetrant Test Line Suction Pump BBM Soka = 2 Joint 4. Penetrant Test Skid Pump Fire Hidran Koneng Sta = 8 Joint  1. Radiography Test : Standby Waiting Request for Radiography 2. Penetrant Test Bolt Pad eye Lifting Gas Comp DR = 36 Joint  1. Radiography Test : Standby Waiting Request for Radiography 2. Penetrant Test Spool Automizer Matra Sta = 1 Joint
2	Jasa Dye Penetrant Test	Joints	24			12	12	36	1	85	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Juni 2024							Total
			3	4	5	6	7	8	9	
1	Film 4x10"	EA	48	0	0	28	57	0	0	133
2	Film 4x15"	EA	0	0	0	0	0	0	0	0

Personnel

No.	Name	Position	Working Period	Remarks
1	Zulfi Irfandi	Site Coordinator	03 - 09 Juni 2024	7 Days
2	Insanul Arifin	AR	03 - 09 Juni 2024	7 Days
3	Muhammad Irfangi	PPR	03 - 04 Juni 2024	2 Days
4	Nauval Iqbal	PPR	05 - 09 Juni 2024	5 Days
5	Bayu Prasetyo	OR / MTPT Lev II	03 - 09 Juni 2024	7 Days
6	Edi Irawan	OR	03 - 09 Juni 2024	7 Days
7	Adi Suliyanto	Driver	03 - 09 Juni 2024	7 Days
8	Grendi Pajiro	Driver	03 - 09 Juni 2024	7 Days


Prepared by:



Name : Zulfi Irfandi

Dated : 09-Jun-24

Approved by:



Name : Dodi S / Yayan S / Joko T

Dated :

Inspection Services

Periode : 10 s.d. 16 Juni 2024

No.	Descriptions	UOM	Juni 2024							Total	Job Description
			10	11	12	13	14	15	16		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday (10-06-24) 1. Radiography Test Line Fire Water Pump Jene Sta Ø 4" = 4 Joint (12 Sheets)
2	Jasa Dye Penetrant Test	Joints							1	1	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday (11-06-24) 1. Radiography Test Line Gaslift Ibul #54 Ø 2" = 10 Joint (20 Sheets)
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday (12-06-24) 1. Radiography Test Line Gaslift Ibul #54 Ø 2" = 25 Joint (50 Sheets)
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday (13-06-24) 1. Radiography Test Line Gaslift Ibul #54 Ø 2" = 30 Joint (60 Sheets)

Consumable Usage Summary

No.	DESCRIPTION	UOM	Juni 2024							Total	Job Description
			10	11	12	13	14	15	16		
1	Film 4x10"	EA	12	20	50	60	18	0	0	160	Friday (14-06-24) 1. Radiography Test Line Gaslift Ibul #54 Ø 2" = 9 Joint (18 Sheets)
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	

Personnel

No.	Name	Position	Working Period	Remarks	Day
1	Zulfi Irfandi	Site Coordinator	10 - 16 Juni 2024	7 Days	Saturday (15-06-24) 1. Radiography Test : Standby Waiting Request for Radiography
2	Insanul Arifin	AR	10 - 16 Juni 2024	7 Days	
3	Nauval Iqbal	PPR	10 - 16 Juni 2024	7 Days	
4	Bayu Prasetyo	OR / MTPT Lev II	10 - 16 Juni 2024	7 Days	
5	Edi Irawan	OR	10 - 16 Juni 2024	7 Days	Sunday (16-06-24) 1. Radiography Test : Standby Waiting Request for Radiography 2. Penetrant Test Hook Genset Cummins Lagan Sta = 1 Joint
6	Adi Suliyanto	Driver	10 - 16 Juni 2024	7 Days	
7	Grendi Pajiro	Driver	10 - 16 Juni 2024	7 Days	
8	Muhammad Bayu	Project Admin	13 - 16 Juni 2024	4 Days	


Prepared by:



Name : Zulfi Irfandi

Dated : 16-Jun-24

Approved by:



Name : Dodi S / Yayan S / Joko T

Dated :