



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : Dec-23

Inspection Services

No.	Descriptions	UOM	Dec-23							Total	Job Description	
			11	12	13	14	15	16	17			
1	Jasa Radiografi Test	Days								0	Monday	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0		
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Tuesday	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU				1			1	2		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Wednesday	- Preparation & routing PTW for hydrotest pipe spool shipone skimmer tank kaji satelite and flow line ESP up sizing KS-332 Cluster R
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Dec-23							Total	Thursday	1. Preparation equipment for hydrotest 2. Conduct prehydrotesting pipe spool shipone skimmer tank kaji satelite 3. Conduct hydrotesting pipe spool shipone skimmer tank kaji satelite 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
1	Film 4x10"	EA								0		
2	Film 4x15"	EA								0	Friday	1. Preparation equipment for hydrotest 2. Conduct pre-hydrotesting flow line ESP up sizing KS-332 Cluster R 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
Personnel												
No.	Name	Position	Working Period		Remarks	Saturday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting flow line ESP up sizing KS-332 Cluster R 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest					
1	AKHSANUL IRBAI	TEKNISI	Oct 13 - Oct 17, 2023		5 Day							
2	AKBAR	TEKNISI	Oct 13 - Oct 17, 2023		5 Day	Sunday	- Reporting result of hydrotest & closing PTW hydrotest pipe spool shipone skimmer tank kaji satelit and flow line ESP up sizing KS-332 Cluster R					
3												
4												
5												

Prepared by:


 Name: **FITER RONALD**

COORDINATOR

Approved by:



Name :

Lead of PDON Dept - Rimau Blok



PT. INSPEKTINDO SINERGI PERSADA

WEEKLY TIMESHEET

PT. Medco E & P

Contract Number : 3510007418

Location : SSB West & East

Inspection Services

Periode : 11 - 17 Desember 2023

No.	Descriptions	UOM	Desember 2023							Total	Job Description
			11	12	13	14	15	16	17		
1	Jasa Radiografi Test	Days								0	Monday (11-12-23) Tuesday (12-12-23) Wednesday (13-12-23) Thursday (14-12-23) Friday (15-12-23) Saturday (16-12-23) Sunday (17-12-23)
2	Jasa Dye Peneirant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU							1	1	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Desember 2023							Total	
			11	12	13	14	15	16	17		
1	Film 4x10"	EA	0	0	0	0	0	0	0	0	
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	
Personnel											
No.	Name	Position	Working Period		Remarks						
1	Zulfi Irfandi	SITE COORDINATOR	17 Des 2023		1 Days						
2	Akhsanul Ibai	Teknisi Hydrotest	17 Des 2023		1 Days						
3	Dedek Candra Putra	Helper	17 Des 2023		1 Days						
1. Hydrotest Flowline Jene 18 = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Flowline Jene 18 - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest											

Prepared by:

Name : Zulfi Irfandi

Dated : 17-Dec-23

Approved by:

Name : Dodi S / Yayan S / Joko T

Dated : 17/12/23

Inspection Services

Periode : 18 - 24 Desember 2023

No.	Descriptions	UOM	Desember 2023							Total	Job Description
			18	19	20	21	22	23	24		
1	Jasa Radiografi Test	Days								0	Monday (18-12-23) 1. Waiting to Prehydrotest dilakukan Oleh Perusahaan - Flowline Jene 18
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday (19-12-23) 1. Hydrotest Flowline Jene 18 = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Flowline Jene 18 - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU		1						1	Wednesday (20-12-23) 1. Reporting Hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Desember 2023							Total
			18	19	20	21	22	23	24	
1	Film 4x10"	EA	0	0	0	0	0	0	0	0
2	Film 4x15"	EA	0	0	0	0	0	0	0	0

Personnel

No.	Name	Position	Working Period	Remarks
1	Zulfi Irfandi	SITE COORDINATOR	18 - 20 Des 2023	3 Days
2	Akhsanul Ibai	Teknisi Hydrotest	18 - 20 Des 2023 (Tgl 20 Des 23 - 00:07 sd 00:00)	3 Days
3	Dedek Candra Putra	Helper	18-20 Des 2023 & 23-24 Des 2023	5 Days
4	Muhammad Fhadly	Teknisi Hydrotest	23 - 24 Des 2023	2 Days

Prepared by:



Name : Zulfi Irfandi

Dated : 24-Dec-23

Approved by:



Name : Dodi S / Yayan S / Joko T

Dated : 21/12/23

Inspection Services

Periode : 25 - 31 Desember 2023

No.	Descriptions	UOM	Desember 2023							Total	Job Description	
			25	26	27	28	29	30	31			
1	Jasa Radiografi Test	Days								0	Monday (25-12-23) 1. Hydrotest Line 6" From Separator to Double Barrel 16" to 6" Flare Matra Sta= 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Line 6" From Separator to Double Barrel 16" to 6" Flare Matra Sta - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday (26-12-23) 1. Hydrotest Line 3" Liquid From KO Drum to Separatom Matra Sta = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Line 3" Liquid From KO Drum to Separatom Matra Sta - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest	
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU							1	1	2	Wednesday (27-12-23) 1. Hydrotest Line 2" Air Instrument Matra Sta = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Flowline Jene 18 - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU									0	
8	Hydrotest Piping system dalam station	AU	1	1	1	1					4	
9	Jasa Sewa Perahu Motor	Days									0	Thursday (28-12-23) 1. Hydrotest Line 2" Air Instrument Matra Sta = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Flowline Jene 18 - Dismantall au Equipment After Hydrotest - House Keeping Area After Hydrotest

Consumable Usage Summary

No.	DESCRIPTION	UOM	Desember 2023							Total	
			25	26	27	28	29	30	31		
1	Film 4x10"	EA	0	0	0	0	0	0	0	0	Friday (29-12-23) 1. Reporting Hydrotest
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	

Personnel

No.	Name	Position	Working Period	Remarks
1	Muhammad Fhadly	Teknisi Hydrotest	25 - 31 Des 2023	7 Days
2	Dedek Candra Putra	Helper	25 - 31 Des 2023	7 Days
3	M. Hendri	Driver	25 - 31 Des 2023	7 Days


Prepared by:



Name : Zulfi Irfandi

Dated : 31-Dec-23

Approved by:



Name : Dodik S / Yayan S / Joko T

Dated : 7/1/24