



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok - Tempirai

Periode : **Sep-23**

No.	Descriptions	UOM	Sep-23							Total		Job Description
			25	26	27	28	29	30	1			
1	Jasa Radiografi Test	Days								0	Monday	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	1. Prepare PTW & Equipment For Hydrotest KS-194 Cluster AG
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	1. Prepare & Set-up Equipment for hydrotest 2. Conduct Pretest for line KS-194 Cluster AG (Test fail due pipe line leak) ✓ ① 3. Dismantle Equipment after pretest 4. Housekeeping area
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU		1	1	1	1			4		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting line KS-194 Cluster AG 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Sep-23							Total		
1	Film 4x10"	EA								0	Friday	1. Closing PTW & reporting after hydrotest KS-194 Cluster AG
2	Film 4x15"	EA								0		
Personnel												
No.	Name	Position	Working Period		Remarks							
1	AKHSANUL IRBAI	TEKNISI	Sept 26-29, 2023		4 Day						Saturday	
2	MUHAMMAD FHADLY	TEKNISI	Sept 26-29, 2023		4 Day							
3	PETRUS HARRY NATALDO NAINGGOLAN	TEKNISI	Sept 26-29, 2023		4 Day							
4											Sunday	
5												

Prepared by:

 Name: **FITER RONALD**
 COORDINATOR

Approved by:

 Name : **Ferry H.W / Willy**
 Lead of PDON Dept - Rimau Blok




PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok - Lematang


Periode : Oct-23

No.	Descriptions	UOM	Oct-23								Total	Job Description
			2	3	4	5	6	7	8			
1	Jasa Radiografi Test	Days									0	Monday - Mobilisasi Equipment from Rimau to Lematang Site - Safety & Medical Induction
2	Jasa Dye Penetrant Test	Joints									0	
3	Jasa Ultrasonic Test	Days									0	
4	Jasa Magnetic Particle Test	Days									0	Tuesday - Inspection Equipment Hydrotest - Survey Location & Check Water Tank for Filling Water
5	Jasa Holiday Test	Days									0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU									0	Wednesday - Prepare PTW for Hydrotesting - Mobilisation Water Tank to Manifold area - Cleaning water tank before used
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU	1	1	1	1	1	1	1	1	7	
8	Hydrotest Piping system dalam station	AU									0	
9	Jasa Sewa Perahu Motor	Days									0	Thursday - Continue Cleaning Water tank - Installation Connection Plumbing for Water Tank - Prepare Scaffolding for water tank
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Sep-23								Total	Friday
			2	3	4	5	6	7	8			
1	Film 4x10"	EA									0	- Set up Water Tank Connection - Install Test Spool for Hydrotesting & Filling Water (at Manifold CPP) - Install Blind Flange & Dismantle Valve at well Singa-2 - Install Hose for Filling Water
2	Film 4x15"	EA									0	
Personnel												
No.	Name	Position	Working Period		Remarks		Saturday - Prepare Equipment for Hydrotesting & Filling Water - Set up Hose & Connection to Filling Pump - Filling Water for water tank & Flow Line - Inspection & Observation During filling water process - Dismantle Equipment after filling Water - Housekeeping area					
1	AKHSANUL IRBAI	TEKNISI	Oct 2-8, 2023		7 Day							
2	MUHAMMAD FHADLY	TEKNISI	Oct 2-8, 2023		7 Day							
3	Petrus Harry N	TEKNISI	Oct 2-8, 2023		7 Day							
4												
5							Sunday - Dismantle Spool test at Manifold CPP - Dismantle Scolding for water tank - Re- Install Blinc Flange at Flowline Singa 2 CPP & Well Singa 2 - Demobilisation Water Tank - Cleaning Area & Hosekeeping - Demobilisation Equipment & Tools from CPP Stasiun					

Prepared by:


 Name: **FITER RONALD** SINERGI PERSADA
 COORDINATOR

Approved by:



Check by
Georg
John P

 Name : **Ferry H.W / Willy**
 Lead of PDON Dept - Rimau Block



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : **Oct-23**

Inspection Services

No.	Descriptions	UOM	Oct-23							Total		Job Description
			9	10	11	12	13	14	15			
1	Jasa Radiografi Test	Days								0	Monday	- Mobilisasi Equipment from Lematang Site to Rimau
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	- Preparation & routing PTW for hydrotest Fuel Filter
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	- Waiting Preparation Equipment Ready & Third Party (BKI)
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU	1	1	1	1	1	1		6		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	- Waiting Preparation Equipment Ready & Third Party (BKI)
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Oct-23							Total		
1	Film 4x10"	EA								0	Friday	1. Preparation Equipment for Hydrotest 2. Pretest fuel filter 3. Visual Check for Leaking During Pretest 4. conduct hydrotesting fuel filter witness by third party (BKI) & MAI Dept. 5. dismantal all equipment after hydrotesting completed 6. housekeeping area after hydrotest
2	Film 4x15"	EA								0		
Personnel												
No.	Name	Position	Working Period		Remarks							
1	AKHSANUL IRBAI	TEKNISI	Oct 9 - Oct 14, 2023		6 Day							
2	MUHAMMAD FHADLY	TEKNISI	Oct 9 - Oct 14, 2023		6 Day							
3												
4												
5												
											Saturday	- Reporting result of hydrotest to third party (BKI) & closing PTW
Prepared by:											Approved by:	
 Name: FITER RONALD COORDINATOR											 Name : Rahmat Lead of MAI Dept - Rimau Block	




Inspection Services

PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok


Periode : Oct-23

No.	Descriptions	UOM	Oct-23							Total		Job Description
			9	10	11	12	13	14	15			
1	Jasa Radiografi Test	Days								0	Monday	/
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU						1	1	2		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Oct-23							Total		
1	Film 4x10"	EA								0	Friday	Preparation Equipment & PTW
2	Film 4x15"	EA								0		
Personnel												
No.	Name	Position	Working Period	Remarks								
1	AKHSANUL IRBAI	TEKNISI	13-15 Oct, 2023	3 Day	Saturday	1. Preparation Equipment For Hydrotest 2. Conduct Hydrotesting Spool Pipe Feeder Skimmer A, B, C, D, E & F 3. Dismantal All Equipment After Hydrotest 4. Housekeeping Area After Hydrotest						
2	MUHAMMAD FHADLY	TEKNISI	13-15 Oct, 2023	3 Day								
3					Sunday	1. Preparation Equipment For Hydrotest 2. Conduct Hydrotesting Spool Pipe Inlet Separator 3. Dismantal All Equipment After Hydrotest 4. Housekeeping Area After Hydrotest						
4												
5												

Prepared by:


 Name: **FITER RONALD**
 COORDINATOR

Approved by:


 Name : **Teddy Mandala / Eka Chandra**
 Lead of PAR Dept - Rimau Blok



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3610007418
 Location : Rimau Blok

Periode : Oct-23

No.	Descriptions	UOM	Oct-23							Total		Job Description
			16	17	18	19	20	21	22			
1	Jasa Radiografi Test	Days	/							0	Monday	- Preparation & routing PTW for hydrotest pipe spool CTP & Pig Launcher
2	Jasa Dye Penetrant Test	Joints	/							0		
3	Jasa Ultrasonic Test	Days	/							0		
4	Jasa Magnetic Particle Test	Days	/							0	Tuesday	- Waiting Preparation Equipment Ready
5	Jasa Holiday Test	Days	/							0		
6	Jasa Hydrotest Pipeline Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU	/							0	Wednesday	1. Preparation equipment for hydrotest 2. Conduct pre test hydrotesting pipe spool CTP & Pig Launcher 3. Dismantal all equipment after pre test hydrotest 4. Housekeeping area after pre test hydrotest
7	Jasa Hydrotest Pipeline Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU				1	1			2		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0		
Consumable Usage Summary											Thursday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting pipe spool CTP & Pig Launcher 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
No.	DESCRIPTION	UOM	Oct-23							Total		
1	Film 4x10"	EA								0		
2	Film 4x15"	EA								0		
Personnel											Friday	- Reporting result of hydrotest & closing PTW
No.	Name	Position	Working Period	Remarks								
1	AKHSANUL IRBAI	TEKNISI	Oct 16 - Oct 20, 2023	5 Day								
2	MUHAMMAD FHADLY	TEKNISI	Oct 16 - Oct 20, 2023	5 Day								
3												
4												
5												
											Saturday	/

Prepared by:

 Name: FITER RONALD
 COORDINATOR

Approved by:

 Name: Ferry Hari Wibowo
 Lead of PDON Dept - Rimau Blok