




PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : Oct-23

No.	Descriptions	UOM	Oct-23							Total		Job Description
			16	17	18	19	20	21	22			
1	Jasa Radiografi Test	Days								0	Monday	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU					1			1		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	- Preparation & routing PTW for hydrotest
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Oct-23							Total		
1	Film 4x10"	EA								0	Friday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting pipe line Trunkline phase 1 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
2	Film 4x15"	EA								0		
Personnel												
No.	Name	Position	Working Period		Remarks							
1	AKHSANUL IRBAI	TEKNISI	Oct 19 - Oct 21, 2023		3 Day	Saturday	- Reporting result of hydrotest					
2	MUHAMMAD FHADLY	TEKNISI	Oct 19 - Oct 21, 2023		3 Day							
3												
4												
5												
Sunday												

Prepared by:

 Name: **FITER RONALD**
 COORDINATOR

Approved by:

 Name :
 Lead of PAR Dept - Rimau Blok



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : Oct-23


No.	Descriptions	UOM	Oct-23							Total	Job Description				
			16	17	18	19	20	21	22						
1	Jasa Radiografi Test	Days								0	/				
2	Jasa Dye Penetrant Test	Joints								0					
3	Jasa Ultrasonic Test	Days								0					
4	Jasa Magnetic Particle Test	Days								0					
5	Jasa Holiday Test	Days								0					
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0					
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU							1	1					
8	Hydrotest Piping system dalam station	AU								0					
9	Jasa Sewa Perahu Motor	Days								0					
Consumable Usage Summary															
No.	DESCRIPTION	UOM	Oct-23							Total					
			16	17	18	19	20	21	22						
1	Film 4x10"	EA								0					
2	Film 4x15"	EA								0					
Personnel															
No.	Name	Position	Working Period	Remarks											
1	AKHSANUL IRBAI	TEKNISI	Oct 21 - Oct 22, 2023	2 Day											
2	MUHAMMAD FHADLY	TEKNISI	Oct 21 - Oct 22, 2023	2 Day											
3															
4															
5															
<table border="0" style="width: 100%;"> <tr> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> </tr> </table>															
<table border="0" style="width: 100%;"> <tr> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> <td style="width: 5%;"></td> </tr> </table>															

Prepared by:




Name: **FITER RONALD**
COORDINATOR

Approved by:



Name: **Ferry Hari Wibowo**
Lead of PDON Dept - Rimau Blok



PT. INSPEKTINDO SINERGI PERSADA

WEEKLY TIMESHEET

PT. Medco E & P

Contract Number : 3510007418

Location : SSB West & East

Inspection Services

Periode : 23 - 29 Oktober 2023

No.	Descriptions	UOM	Oktober 2023							Total	Job Description
			23	24	25	26	27	28	29		
1	Jasa Radiografi Test	Days								0	Monday (23-10-2023) 1. Hydrotest Spool Jumper Gas Line 14" Teras Sta = 1 AU - Prepare Equipment For Hydrotest - Conduct Hydrotesting Spool Jumper Gas Line 14" Teras Sta - Dismantall all equipment After Hydrotest - Housekeeping Area After Hydrotest
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU	1							1	
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Oktober 2023							Total	
			23	24	25	26	27	28	29		
1	Film 4x10"	EA									
2	Film 4x15"	EA									
Personnel											
No.	Name	Position	Working Period	Remarks							
1	Zulfi Irfandi	SITE COORDINATOR	23 Oktober 2023	1 Days							
2	Muhammad Fhadly	Teknisi Hydrotest	23 Oktober 2023	1 Days							
3	Akhsanul Irbai	Teknisi Hydrotest	23 Oktober 2023	1 Days							

Prepared by:

Name : Zulfi Irfandi

Dated : 29-Oct-23

Approved by:

Name : Dodri S / Yagan S / Joko T

Dated :



Inspection Services

PT. INSPECTINDO SINERGI PERSADA
 SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok


Periode : Oct-23

No.	Descriptions	UOM	Oct-23							Total		Job Description	
			23	24	25	26	27	28	29				
1	Jasa Radlografi Test	Days								0	Monday		
2	Jasa Dye Penetrant Test	Joints								0			
3	Jasa Ultrasonic Test	Days								0			
4	Jasa Magnetic Particle Test	Days								0	Tuesday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting Spool Pipe Line Trunkline Phase -2 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest	
5	Jasa Holiday Test	Days								0			
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday		
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU		1						1			
8	Hydrotest Piping system dalam station	AU								0			
9	Jasa Sewa Perahu Motor	Days								0	Thursday		
Consumable Usage Summary													
No.	DESCRIPTION	UOM	Oct-23							Total			
			23	24	25	26	27	28	29				
1	Film 4x10"	EA									0	Friday	
2	Film 4x15"	EA									0		
Personnel													
No.	Name	Position	Working Period		Remarks								
1	AKHSANUL IRBAI	TEKNISI	Oct 24, 2023		1 Day						Saturday		
2	MUHAMMAD FHADLY	TEKNISI	Oct 24, 2023		1 Day								
3													
4													
5													
											Sunday		



Prepared by:

Approved by:


 Name: **FITER RONALD** SINERGI PERSADA
 COORDINATOR


 Name: **Padi Hendra D.**
 Lead of PAR Dept - Rimau Block

Periode : Oct-23

No.	Descriptions	UOM	Oct-23							Total		Job Description
			23	24	25	26	27	28	29			
1	Jasa Radiografi Test	Days								0	Monday	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	- Preparation & routing PTW for hydrotest pipe Line WI KS-137 Cluster J
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting pipe Line WI - KS 137 Cluster J 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU			1					1		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	- Reporting result of hydrotest & closing PTW
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Oct-23							Total		
1	Film 4x10"	EA								0	Friday	
2	Film 4x15"	EA								0		
Personnel												
No.	Name	Position	Working Period		Remarks							
1	MUHAMMAD FHADLY	TEKNISI	Oct 24- Oct 26, 2023		3 Day						Saturday	
2	AKBAR	Helper	Oct 24- Oct 26, 2023		3 Day							
3												
4												
5												
											Sunday	
Prepared by:											Approved by:	
 Name: FITER RONALD COORDINATOR											 Name : Ferry Hari Wibowo Lead of PDON Dept - Rimau Blok	