



PT. INSPEKTINDO SINERGI PERSADA

SERVICE TIMESHEET PDON

PT. Medco E & P

Contract Number : 3510007418

Location : TARAKAN BLOK

Periode : Maret 2024

Inspection Services

No.	Descriptions	UOM	Mar-24							Total	Job Description
			18	19	20	21	22	23	24		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M12 STATION (4X10 = 3 Sheet) RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 3 Sheet) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN
2	Jasa Dye Penetrant Test	Joints		2	3					5	
3	Jasa Ultrasonic Test	Days	1		1	1	1		1	5	
4	Jasa Magnetic Particle Test	Days								0	Tuesday PROJECT : DPI in WORKSHOP TRIKASA M05 BYPASS M12 STATION (2 Joint)
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M12 STATION (4X10 = 1 Sheet) RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 15 Sheet) DPI in WORKSHOP TRIKASA M05 BYPASS M12 STATION (1 Joint) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (2 Joint) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : RT in Spool Line Drain Vacuum Truck M-12 = (4X10 = 3 Sheet) RT in Spool Stenner M-12 = (4X10 = 12 Sheet)
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Mar-24							Total	Job Description
			18	19	20	21	22	23	24		
1	Film 4x10"	EA	6	0	31	22	0	6	0	65	Thursday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 22 Sheet) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	
											Friday PROJECT : UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN

Personnel

No.	Name	Position	Working Period	Remarks	Day
1	Doni Katmel	COORDINATOR/MT/PT/UT	18 - 24 Maret 2024	7 Days	Saturday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 6 Sheet)
2	Juli Purnomo	AR	18 - 24 Maret 2024	7 Days	
3	Petrus Harry Nataldo	OR	18 - 24 Maret 2024	7 Days	
					Sunday PROJECT : UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN

Prepared by: 
PT.INSPEKTINDO SINERGI PERSADA

Approved by:



Name : Doni Katmel

Date : 25 Maret 2024

Name : Iwan Iswandi / Yudi Pranadita

Date :

Inspection Services

No.	Descriptions	UOM	Mar-24							Total	Job Description
			25	26	27	28	29	30	31		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday PROJECT : UT THICKNESS ; PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN
2	Jasa Dye Penetrant Test	Joints		5			9		3	17	
3	Jasa Ultrasonic Test	Days	1	1						2	
4	Jasa Magnetic Particle Test	Days								0	Tuesday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 19 Sheet) RT In WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4X10 = 3 Sheet) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (5 Joint) UT THICKNESS ; PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	Wednesday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 9 Sheet)
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Mar-24							Total	Job Description
			25	26	27	28	29	30	31		
1	Film 4x10"	EA	0	22	9	21	34	8	17	111	Thursday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 21 Sheet)
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	
1	Film 4x10"	EA	0	22	9	21	34	8	17	111	Friday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 25 Sheet) DPI In WORKSHOP TRIKASA M05 BYPASS M05 STATION (5 Joint) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (3 Joint) PRODUKSI : RT in Spool Scrubber Flaring M12 = (4X10 = 9 Sheet) DPI In Spool PSV MBR 27 = 1 Joint
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	

Personnel

No.	Name	Position	Working Period	Remarks	Day	Job Description
1	Doni Katmel	COORDINATOR/MT/PT/UT	25 - 31 Maret 2024	7 Days	Saturday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M12 STATION (4X10 = 6 Sheet) RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 = 2 Sheet)	
2	Juli Purnomo	AR	25 - 31 Maret 2024	7 Days		
3	Petrus Harry Nataldo	OR	25 - 31 Maret 2024	7 Days		
					Sunday PROJECT : RT In WORKSHOP TRIKASA M05 BYPASS M05 STATION (4X10 ± 17 Sheet) DPI In WORKSHOP TRIKASA M05 BYPASS M05 STATION (3 Joint)	

Prepared by:



Name : Doni Katmel
Date : 01 April 2024

Approved by:

A. J.

Name : Iwan Iswandi / Yudi Pranadita
Date :

Inspection Services

No.	Descriptions	UOM	Apr-24							Total	Job Description	
			1	2	3	4	5	6	7			
1	Jasa Radiografi Test	Days	1	1	1	-	-	-	-	3	Monday	STANBY
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	STANBY
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0		
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	Wednesday	STANBY
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0		

Consumable Usage Summary

No.	DESCRIPTION	UOM	Apr-24							Total	Day	Remarks
			1	2	3	4	5	6	7			
1	Film 4x10"	EA	0	0	0	0	0	0	0	0	Friday	LIBUR LEBARAN
2	Film 4x15"	EA	0	0	0	0	0	0	0	0		

Personnel

No.	Name	Position	Working Period	Remarks	Day	Remarks
1	Doni Katmel	COORDINATOR/MT/PT/UT	1 - 3 APRIL 2024	3 Days	Saturday	LIBUR LEBARAN
2	Juli Purnomo	AR	1 - 3 APRIL 2024	3 Days		
3	Petrus Harry Nataldo	OR	1 - 3 APRIL 2024	3 Days		
					Sunday	LIBUR LEBARAN

Prepared by:



Name : Doni Katmel

Date : 8 April 2024

Approved by:



Name : Iwan Iswandi / Yudi Pranadita

Date :