

Inspection Services

Periode : 17 s.d. 23 Juni 2024

No.	Descriptions	UOM	Juni 2024							Total	Job Description
			17	18	19	20	21	22	23		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday (17-06-24) 1. Radiography Test : Standby Waiting Request for Radiography
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday (18-06-24) 1. Radiography Test : Standby Waiting Request for Radiography
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday (19-06-24) 1. Radiography Test Flowline Tamelat 2 Ø 4" = 28 Joint (84 Sheets)
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday (20-06-24) 1. Radiography Test Line Gaslift Ibul #44 Ø 2" = 31 Joint (62 Sheets) 2. Radiography Test Ibul Optimization Phase 2 Ø 6" = 2 Joint (6 Sheets)

Consumable Usage Summary

No.	DESCRIPTION	UOM	Juni 2024							Total	Job Description
			17	18	19	20	21	22	23		
1	Film 4x10"	EA	0	0	84	68	0	0	0	152	Friday (21-06-24)
2	Film 4x15"	EA	0	0	0	0	0	0	0	0	

Personnel

No.	Name	Position	Working Period	Remarks	Day
1	Zulfi Irfandi	Site Coordinator	17 - 23 Juni 2024	7 Days	Saturday (22-06-24)
2	Insanul Arifin	AR	17 - 23 Juni 2024	7 Days	
3	Nauval Iqbal	PPR	17 - 23 Juni 2024	7 Days	Sunday (23-06-24)
4	Bayu Prasetyo	OR / MTPT Lev II	17 - 23 Juni 2024	7 Days	
5	Edi Irawan	OR	17 - 23 Juni 2024	7 Days	
6	Adi Suliyanto	Driver	17 - 23 Juni 2024	7 Days	
7	Grendi Pajiro	Driver	17, 22, 23 Juni 2024	3 Days	
8	Muhammad Bayu	Project Admin	17 - 23 Juni 2024	7 Days	


Prepared by:



Name : Zulfi Irfandi

Dated : 23-Jun-24

Approved by:



Name : Dodi S / Yayan S / Joko T

Dated :