



Inspection Services

No.	Descriptions	UOM	January 2024							Total	Job Description
			22	23	24	25	26	27	28		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	1. Radiography Test Bending Line ESP Matra C 11 Ø 2" = 16 Joint (32 Sheets) ✓ Ø 3" = 4 Joint (12 Sheets) ✓
2	Jasa Dye Penetrant Test	Joints	10	9						19	2. Penetrant Test Bending Line ESP Matra C 11 = 10 Joint ✓
3	Jasa Ultrasonic Test	Days								0	1. Radiography Test Flowline Soka H3 Ø 2" = 13 Joint (26 Sheets) ✓
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	1. Radiography Test Bending Line ESP Matra C 11 Ø 2" = 8 Joint (15 Sheets), Ø 2.5" = 1 Joint (2 Sheets) ✓
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	2. Radiography Test Ibul Optimization Phase 2 Ø 2" = 3 Joint (6 Sheets), Ø 3" = 5 Joint (15 Sheets) ✓ Ø 4" = 3 Joint (9 Sheets), Ø 6" = 2 Joint (6 Sheets) ✓
8	Hydrotest Piping system dalam station	AU								0	3. Penetrant Test Ibul Optimization Phase 2 = 9 Joint ✓
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary											
No.	DESCRIPTION	UOM	January 2024							Total	
			22	23	24	25	26	27	28		
1	Film 4x10"	EA	44	26	53	0	17	15	0	155	1. Radiography Test Ibul Optimization Phase 2 Ø 2" = 1 Joint (2 Sheets) ✓ Ø 3" = 3 Joint (9 Sheets) ✓ Ø 4" = 2 Joint (6 Sheets) ✓ Ø 8" = 1 Joint (3 Sheets) ✓
2	Film 4x15"	EA	0	0	0	0	3	3	0	6	

Personnel										
No.	Name	Position	Working Period	Remarks						
1	Zulfi Irfandi	Site Coordinator	15 - 21 January 2024	7 Days						
2	Forsanto Tambun	AR / MTPT Lev II	15 - 21 January 2024	7 Days						
3	Nauval Iqbal	PPR	15 - 21 January 2024	7 Days						
4	Bayu Prasetyo	OR / MTPT Lev II	15 - 21 January 2024	7 Days						
5	Ian Larsen	OR	15 - 21 January 2024	7 Days						
6	Adi Suiyanto	Driver	15 - 21 January 2024	7 Days						
7	Redi Alamsyah	Driver	15 - 21 January 2024	7 Days						
8	Muhammad Bayu	Project Admin	15 - 21 January 2024	7 Days						

Prepared by:

Approved by:

Name : Zulfi Irfandi  
 Dated : 21-Jan-24

Name : Dodi S / Yayan S / Joko T  
 Dated :

Inspection Services

Periode : 1-7 January 2024

No.	Descriptions	UOM	January 2024							Total	Job Description
			1	2	3	4	5	6	7		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday (01-01-24) 1. Radiography Test : Standby Waiting Request for Radiography
2	Jasa Dye Penetrant Test	Joints		4	8	15	1		10	38	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday (02-01-24) 1. Radiography Test : Standby Waiting Request for Radiography 2. Penetrant Test Nozzle Flange Matra = 4 Joint ✓
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday (03-01-24) 1. Radiography Test Piping Spool TP Line Flare Existing To New Line Flare Ø 6" = 2 Joint (6 Sheets) ✓ Ø 8" = 2 Joint (6 Sheets) ✓ 2. Penetrant Test TP Line Flare Existing To New Line Flare = 4 Joint ✓ 3. Penetrant Test KO Drum Matra = 4 Joint ✓
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	January 2024							Total	Job Description
			1	2	3	4	5	6	7		
1	Film 4x10"	EA	0	0	6	9	8	3	22	48	Thursday (04-01-24) 1. Radiography Test Ibul Optimization Phase 2 Ø 4" = 1 Joint (3 Sheets) ✓ Ø 6" = 2 Joint (6 Sheets) ✓ Ø 8" = 1 Joint (3 Sheets) ✓ 2. Penetrant Test Ibul Optimization Phase 2 = 15 Joint ✓
2	Film 4x15"	EA	0	0	6	3	0	0	0	9	

Personnel

No.	Name	Position	Working Period	Remarks
1	Eko Langgeng P	AR / MTPT Lev II	1 - 7 January 2024	7 Days
2	M.Irfangi	PPR	1 - 6 January 2024	6 Days
3	Nauval Iqbal	PPR	6 - 7 January 2024	2 Days
4	Bayu Prasetyo	OR / MTPT Lev II	1 - 7 January 2024	7 Days
5	Jimi Ismadi	OR	1 - 2 January 2024	2 Days
6	Adi Suliyanto	Driver	1 - 7 January 2024	7 Days
7	Grendi Pajiro	Driver	1 - 7 January 2024	7 Days
8	Muhammad Bayu	Project Admin	1 - 7 January 2024	7 Days


Prepared by:



Name : Muhammad Bayu

Dated : 07-Jan-24

Approved by:



Name : Dodi S / Yayan S / Joko T

Dated :

No.	Descriptions	UOM	January 2024							Total	Job Description
			8	9	10	11	12	13	14		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday (08-01-24) 1. Radiography Test Ibul Optimization Phase 2 Ø 2" = 13 Joint (26 Sheets) ✓ Ø 4" = 2 Joint (6 Sheets) ✓ 2. Penetrant Test Ibul Optimization Phase 2 = 1 Joint ✓
2	Jasa Dye Penetrant Test	Joints	1	6		7				14	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday (09-01-24) 1. Radiography Test Ibul Optimization Phase 2 Ø 2" = 2 Joint (2 Sheets) ✓, Ø 3" = 1 Joint (3 Sheets) ✓ Ø 6" = 4 Joint (12 Sheets) ✓ 2. Penetrant Test Ibul Optimization Phase 2 = 4 Joint ✓ 3. Penetrant Test Handle Pintu Dum Truck PT. Lematang = 2 Joint ✓
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday (10-01-24) 1. Radiography Test : Standby Waiting Request for Radiography
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	January 2024							Total	Job Description
			8	9	10	11	12	13	14		
1	Film 4x10"	EA	32	17	0	37	9	0	0	95	Thursday (11-01-24) 1. Radiography Test Ibul Optimization Phase 2 Ø 2" = 4 Joint (7 Sheets) ✓ Ø 3" = 7 Joint (21 Sheets) ✓ Ø 6" = 3 Joint (9 Sheets) ✓ 2. Penetrant Test Ibul Optimization Phase 2 = 3 Joint ✓ 3. Penetrant Test Blind Flange 16" Nozzle Centre Pole Ibul = 4 Joint ✓
2	Film 4x15"	EA	0	0	0	0	6	0	0	6	

Personnel

No.	Name	Position	Working Period	Remarks
1	Zulfi Irfandi	Site Coordinator	10 - 14 January 2024	5 Days
2	Eko Langgeng P	AR	8 - 11 January 2024	3 Days
3	Forsanto Tambun	AR / MTPT Lev II	11 - 14 January 2024	4 Days
4	Nauval Iqbal	PPR	8 - 14 January 2024	7 Days
5	Bayu Prasetyo	OR / MTPT Lev II	8 - 14 January 2024	7 Days
6	Ian Larsen	OR	10 - 14 January 2024	5 Days
7	Adi Suliyanto	Driver	8 - 14 January 2024	7 Days
8	Grendi Pajiro	Driver	8 - 14 January 2024	7 Days
9	Muhammad Bayu	Project Admin	8 - 14 January 2024	7 Days

Prepared by:



Name : Zulfi Irfandi

Dated : 14-Jan-24

Approved by:



Name : Dodi S / Yayan S / Joko T  
Dated :