



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PAR

PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : 21 - 27 AGUSTUS 2023



No.	Descriptions	UOM	Aug-23							Total	Job Description
			21	22	23	24	25	26	27		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	STAND BY DI KAJI 1. Dye Penetrant Test & Radiography Test Line Gas Compressor Semoga Stasiun 2. Dye Penetrant Test & Radiography Test Spool By Pass PGCU Semoga 3. Radiography Test Trunkline WI 8" Cluster I-L 4. Radiography Test Trunkline 8" Cluster B-BC 5. Radiography Test Trunkline 8" Cluster AI-AJ 1. Dye Penetrant Test & Radiography Test Flowline Gas 2" KS#93 Cluster V 2. Radiography Test Trunkline 8" Cluster B-BC 3. Radiography Test Trunkline 8" Cluster AI-AJ 1. Dye Penetrant Test & Radiography Test Trunkline 8" Belakang EOR 2. Radiography Test Trunkline WI 8" Cluster I-L 1. Radiography Test Spool Gas Lipt 2" Cluster AE 2. Radiography Test Line Test 4" Cluster A 1. Radiography Test Trunkline 8" Cluster AI, AJ 2. Radiography Test Trunkline 8" Cluster B, BC MINGGU BERSIH
2	Jasa Dye Penetrant Test	Joints	-	8	2	5	-	-	-	15	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Aug-23							Total	
			21	22	23	24	25	26	27		
1	Film 4x10"	EA	-	27	8	-	-	33	-	-	68
2	Film 4x15"	EA	-	22	6	17	-	-	15	-	60
Personnel											
No.	Name	Position	Working Period	Remarks							
1	ANSYORI	PPR	21 - 27 AGUSTUS 2023	7 Day							
2	PETRUS HARRY NATALDO	OR/MT/PT	21 - 27 AGUSTUS 2023	7 Day							
3	MARWAN	OR/MT/PT	21 - 27 AGUSTUS 2023	7 Day							
4	AKBAR	ADM	21 - 27 AGUSTUS 2023	7 Day							
6	DIDIT KURNIAWAN	DRIVER	21 - 27 AGUSTUS 2023	4 Day							
7	RIKI SAPUTRA	DRIVER	21 - 27 AGUSTUS 2023	3 Day							
Prepared by :  Name : WILLIAM / EKA CHANDRA Reviewed by :  Name : TEDDY MANDALA / DODIK HENDRA D Date: 27 AGUSTUS 2023 Lead of PAR - Rimau Block											



PT. INSPEKTINDO SINERGI PERSADA
Raising Safety Standards
Inspection Services

PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PAR
PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : 28 - 31 AGUSTUS 2023

No.	Descriptions	UOM	Aug-23					Total	Job Description
			28	29	30	31			
1	Jasa Radiografi Test	Days	1	1	1	1	4	1. Dye Penetrant Test & Radiography Test Line Gas Compressor FGCU Semoga 2. Radiography Test Line WI 4" Cluster L	
2	Jasa Dye Penetrant Test	Joints	1	-	-	4	5		
3	Jasa Ultrasonic Test	Days					0	1. Radiography Test Spool Gas Lipt KS#237 Cluster O 2. Radiography Test Line WI 4" Cluster L	
4	Jasa Magnetic Particle Test	Days					0		
5	Jasa Holiday Test	Days					0	1. Radiography Test Trunkline 8" Cluster B-BC 2. Radiography Test Line WI 4" Cluster L	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU					0		
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU					0		
8	Hydrotest Piping system dalam station	AU					0		
9	Jasa Sewa Perahu Motor	Days					0		
Consumable Usage Summary									
No.	DESCRIPTION	UOM	Aug-23					Total	
1	Film 4x10"	EA	27	27	28	24	106		
2	Film 4x15"	EA	-	-	6	-	6		
Personnel									
No.	Name	Position	Working Period	Remarks					
1	AKBAR	ADMIN	28 - 31 AGUSTUS 2023	4 Day					
2	ANSYORI	PPR	28 - 31 AGUSTUS 2023	4 Day					
3	PETRUS HARRY NATALDO	OR/MT/PT	28 - 31 AGUSTUS 2023	4 Day					
4	MARWAN	OR/MT/PT	28 - 31 AGUSTUS 2023	4 Day					
5	RIKI SAPUTRA	DRIVER	28 - 31 AGUSTUS 2023	4 Day					

Prepared by :

Reviewed by :

Approved by :



Name : AKBAR PERTINDO SINERGI PERSADA
Date: 31 AGUSTUS 2023



Name : WILLIAM / EKA CHANDRA
Supervisor of PAR

Tech

Name : TEDDY MANDALA / DODIK HENDRA D
Lead of PAR - Rimau Block

PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PAR

PT. Medco E & P
Contract Number : 3510007418
Location : Rimau Blok

Periode : 01 - 03 SEPTEMBER 2023



No.	Descriptions	UOM	Sep-23			Total	Job Description
			1	2	3		
1	Jasa Radiografi Test	Days	1	1	1	3	
2	Jasa Dye Penetrant Test	Joints	-	-	3	3	
3	Jasa Ultrasonic Test	Days				0	
4	Jasa Magnetic Particle Test	Days				0	
5	Jasa Holiday Test	Days				0	
6	Jasa Hydrotest Pipeline/Fowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU				0	
7	Jasa Hydrotest Pipeline/Fowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU				0	
8	Hydrotest Piping system dalam station	AU				0	
9	Jasa Sewa Perahu Motor	Days				0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Sep-23			Total
			1	2	3	
1	Film 4x10"	EA	12	15	15	42
2	Film 4x15"	EA	12	-	-	12

Personnel

No.	Name	Position	Working Period	Remarks
1	FITER RONALD	COORDINATOR/AR	01 - 03 SEPTEMBER 2023	3 Day
2	ANSYORI	PPR	01 - 03 SEPTEMBER 2023	3 Day
3	PETRUS HARRY NATALDO	OR/MT/PT	01 - 03 SEPTEMBER 2023	3 Day
4	MARWAN	OR/MT/PT	01 - 03 SEPTEMBER 2023	3 Day
5	AKBAR	ADM	01 - 03 SEPTEMBER 2023	3 Day
6	RIKI SAPUTRA	DRIVER	01 - 03 SEPTEMBER 2023	3 Day

Prepared by :

Reviewed by :

Approved by :



Name : WILLIAM / EKA CHANDRA
Supervisor of PAR

Name : TEDDY MANDALA / DODIK HENDRA D
Lead of PAR - Rimau Block

Signature of Approved by

1. Radiography Test Line WI 4" Cluster L Line B
2. Radiography Test Trunkline 8" Cluster AI-AJ

1. Radiography Test Line Bypass Pump Transfer Kaji Satelit

1. Radiography Test Line WI 4" Cluster L Line B
2. Radiography Test Trunkline 8" Cluster AI-AJ

Date: 03-Sep-23





PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PAR
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok


Inspection Services

Periode : 04 - 10 SEPTEMBER 2023

No.	Descriptions	UOM	Sep-23							Total	Job Description
			4	5	6	7	8	9	10		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	1. Radiography Test Line Bypass Pump Transfer Kaji Satelit 2. Radiography Test Spool Gas Lipt 2" KS#237 Cluster O
2	Jasa Dye Penetrant Test	Joints	-	2	-	-	2	10	3	17	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	1. Radiography Test & Dye Penetrant Test Line WI 4" Cluster L Line B 2. Radiography Test Trunkline 8" Cluster AI-AJ & Cluster B-BC 3. Radiography Test Line Fider 4" & 6" Wash Tank Semoga
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	1. Radiography Test Line Test 4" Cluster A
9	Jasa Sewa Perahu Motor	Days								0	
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Sep-23							Total	
			4	5	6	7	8	9	10		
1	Film 4x10"	EA	15	42	9	22	30	2	24	144	1. Radiography Test Line Test 4" Cluster A 2. Radiography Test Spool Gas Lipt 2" KS#237 Cluster O 3. Radiography Test Line Fider 4" & 6" Wash Tank Semoga
2	Film 4x15"	EA	-	15	-	-	-	-	-	15	1. Radiography Test & Dye Penetrant Test Trunkline WI 4" Cluster AP 2. Radiography Test Line WI 4" Cluster L Line B 3. Radiography Test Line Fider 4" & 6" Wash Tank Semoga
Personnel											
No.	Name	Position	Working Period	Remarks							
1	FITER RONALD	COORDINATOR/AR	04 - 10 SEPTEMBER 2023	7 Day							
2	ANSYORI	PPR	04 - 10 SEPTEMBER 2023	7 Day							
3	PETRUS HARRY NATALDO	OR/MT/PT	04 - 10 SEPTEMBER 2023	3 Day							
4	MARWAN	OR/MT/PT	04 - 10 SEPTEMBER 2023	7 Day							
5	AKBAR	ADM	04 - 10 SEPTEMBER 2023	7 Day							
6	RIKI SAPUTRA	DRIVER	04 - 10 SEPTEMBER 2023	7 Day							
7	ANDY ANTONY	AR	04 - 10 SEPTEMBER 2023	4 Day							

Prepared by : 

Reviewed by : 

Approved by : 

Name : ANBAR FEKTINDO SINERGI PERSADA
 Name : WILLIAM / EKA CHANDRA
 Name : TEDDY MANDALA / DODIK HENDRA D
 Lead of PAR - Rimau Block
 Supervisor of PAR

Date: 10-Sep-23