

Periode : May-24

No.	Descriptions	UOM	May-24						Total	Job Description
			13	14	15	16	17	18		
1	Jasa Radiografi Test	Days							0	
2	Jasa Dye Penetrant Test	Joints							0	
3	Jasa Ultrasonic Test	Days							0	
4	Jasa Magnetic Particle Test	Days							0	
5	Jasa Holiday Test	Days							0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Paruzashan</i>	AU							0	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU			1				1	
8	Hydrotest Piping system dalam stadion	AU							0	
9	Jasa Sewa Perahu Motor	Days							0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	May-24						Total
			13	14	15	16	17	18	
1	Film 4x10"	EA							0
2	Film 4x15"	EA							0

Personnel

No.	Name	Position	Working Period	Remarks
1	AKHSANUL IRBAI	TEKNISI	May 14-19, 2024	6 Day
2	AKBAR	TEKNISI	May 14-19, 2024	6 Day
3				
4				
5				

Prepared by:

[Signature]
Name: FTER RONALD
COORDINATOR

Approved by:

[Signature]
Name : Willy Witzman / Feby Hari Wibowo
Lead of PDON Dept - Rimau Block

Sunday	Saturday	Friday	Thursday	Wednesday	Tuesday	Monday
	<ol style="list-style-type: none"> Preparation equipment for hydrotest Conduct Flushing Section 5 Flowline 3" KS#392 Cluster J Disarmal all equipment after Flushing Housekeeping area after Flushing 	<ol style="list-style-type: none"> Preparation equipment for hydrotest Conduct Flushing Section 3 Flowline 3" KS#392 Cluster J Disarmal all equipment after Flushing Housekeeping area after Flushing 	<ol style="list-style-type: none"> Preparation equipment for hydrotest Conduct Flushing Section 4 Flowline 3" KS#392 Cluster J Disarmal all equipment after Flushing Housekeeping area after Flushing 	<ol style="list-style-type: none"> Preparation equipment for hydrotest Conduct Hydrotesting Pipe Spool Primary Liquid Boot FCGU Area Kaji Compressor Disarmal all equipment after hydrotest Housekeeping area after hydrotest 	<p>Preparation & routing PTW for Flushing & Hydrotest Flowline 3" KS#392 Cluster J & All Pipe Spool at Yard C (Previous PTW Exp 08 May)</p>	



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Period: **May-24**

No.	Descriptions	UOM	May-24							Total	Job Description
			20	21	22	23	24	25	26		
1	Jasa Radiografi Test	Days								0	Preparation & routing PTV for Flushing & Hydrotest Flowline 3" KS#392 Cluster J & All Pipe Spool at Yard C (Previous PTV Exp 20 May)
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU					1	1	1	3	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	May-24							Total
			20	21	22	23	24	25	26	
1	Film 4x10"	EA								0
2	Film 4x15"	EA								0

Personnel

No.	Name	Position	Working Period	Remarks
1	AKHSANUL IRBAL	TEKNISI	May 20-26 2024	7 Day
2	AKBAR	TEKNISI	May 20-26 2024	7 Day
3				
4				
5				

	Sunday	Saturday	Friday	Thursday	Wednesday	Tuesday	Monday
	1. Preparation equipment for Hydrotest 2. Conduct Hydrotesting Section 4 Flowline 3" KS#392 Cluster J 3. Dismantle all equipment after Hydrotest 4. Housekeeping area after Hydrotest	1. Preparation equipment for Hydrotest 2. Conduct Hydrotesting Section 6 Flowline 3" KS#392 Cluster J 3. Dismantle all equipment after Hydrotest 4. Housekeeping area after Hydrotest	1. Preparation equipment for Hydrotest 2. Conduct Hydrotesting Section 5 Flowline 3" KS#392 Cluster J 3. Dismantle all equipment after Hydrotest 4. Housekeeping area after Hydrotest	1. Preparation equipment for hydrotest 2. Conduct Hydrotesting Spool Modification Jockey Pump Lematang 3. Dismantle all equipment after Hydrotest 4. Housekeeping area after Hydrotest	1. Preparation equipment for hydrotest 2. Conduct Flushing Section 6 Station Flowline 3" KS#392 Cluster J 3. Dismantle all equipment after Flushing 4. Housekeeping area after Flushing	1. Preparation equipment for hydrotest 2. Conduct Flushing Section 1 Well Flowline 3" KS#392 Cluster J 3. Dismantle all equipment after Flushing 4. Housekeeping area after Flushing	Preparation & routing PTV for Flushing & Hydrotest Flowline 3" KS#392 Cluster J & All Pipe Spool at Yard C (Previous PTV Exp 20 May)

Prepared by:

Approved by:

Name: **FITER RONALD**
COORDINATOR

Name : **Willy Wizman / Feby Hart Wibowo**
Lead of PDON Dept - Rimau Blok



PT. INSPEKTINDO SINERGI PERSADA
 SERVICE TIMESHHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Period : May-24

No.	Descriptions	UOM	May-24					Total	Job Description
			27	28	29	30	31		
1	Jasa Radiografi Test	Days						0	1. Preparation & routing PTW for Flushing & Hydrotest Flowline 3" KS#392 Cluster J (Previous PTW Exp 27 May) 2. Preparation equipment for Hydrotest 3. Conduct Hydrotesting Section 2 Flowline 3" KS#392 Cluster J 4. Dismantle all equipment after Hydrotest 5. Housekeeping area after Hydrotest 1. Preparation equipment for hydrotest 2. Conduct Hydrotesting Spool Modification Jockey Pump Lematang 3. Dismantle all equipment after Hydrotest 4. Housekeeping area after Hydrotest 1. Preparation equipment for Hydrotest 2. Conduct Hydrotesting Section 3 Flowline 3" KS#392 Cluster J 3. Dismantle all equipment after Hydrotest 4. Housekeeping area after Hydrotest
2	Jasa Dye Penetrant Test	Joints						0	
3	Jasa Ultrasonic Test	Days						0	
4	Jasa Magnetic Particle Test	Days						0	
5	Jasa Holiday Test	Days						0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prahydrotest dilakukan oleh Perusahaan</i>	AU						0	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prahydrotest dilakukan oleh Kontraktor</i>	AU	1		1			2	
8	Hydrotest Piping system dalam stadion	AU						0	
9	Jasa Sewa Perahu Motor	Days						0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	May-24					Total
			27	28	29	30	31	
1	Film 4x10"	EA						0
2	Film 4x15"	EA						0

Personnel

No.	Name	Position	Working Period	Remarks
1	AKHSANUL IRBAI	TEKNISI	May 27-31, 2024	3 Day
2	AKBAR	TEKNISI	May 27-31, 2024	3 Day
3				
4				
5				

	Sunday	Saturday	Friday	Thursday	Wednesday	Tuesday	Monday

Prepared by:

[Signature]
 Name: FITER RONALD
 COORDINATOR

Approved by:

[Signature]

Name : Willy Wizman / Perry Hari Wilbowo
 Lead of PDON Dept - Rimau Block



PT. INSPECTINDO SINERGI PERSADA
 SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : 31/05/2024 - 02/06/24

No.	Descriptions	UOM	May-24					Total	Job Description
			31	1	2	3	4		
1	Jasa Radiografi Test	Days					0		
2	Jasa Dye Penetrant Test	Joints					0		
3	Jasa Ultrasonic Test	Days					0		
4	Jasa Magnetic Particle Test	Days					0		
5	Jasa Holiday Test	Days					0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU					0		
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU					1		
8	Hydrotest Piping system dalam station	AU					0		
9	Jasa Sewa Perahu Motor	Days					0		

Consumable Usage Summary

No.	DESCRIPTION	UOM	May-24					Total
			0	0	0	31	1	
1	Film 4x10"	EA					0	
2	Film 4x15"	EA					0	

Personnel

No.	Name	Position	Working Period	Remarks
1	AKHSANUL IRBAI	TEKNISI	May 31 - Juni 02, 2024	3 Day
2	AKBAR	TEKNISI	May 31 - Juni 02, 2024	3 Day
3				
4				
5				

	Sunday	Saturday	Friday	Thursday	Wednesday	Tuesday	Monday
Job Description		1. Preparation equipment for hydrotest 2. Conduct Pre Test Flowline 3" Conversion KS#391 Cluster BD 3. Dismanial all equipment after hydrotest 4. Housekeeping area after hydrotest	Preparation & routing PTW for Hydrotest Flowline 3" KS#391 Cluster BD				

Prepared by:

Name: FITER RDNALD
 COORDINATOR

Approved by:

Name : Willy Wizman / Ferry Hair Widowo
 Lead of PDON Dept - Rimau Block



PT. INSPEKTINDO SINERGI PERSADA
 SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : Jun-24

No.	Descriptions	UOM	Jun-24							Total	Job Description
			3	4	5	6	7	8	9		
1	Jasa Radiografi Test	Days							0		
2	Jasa Dye Penetrant Test	Joints							0		
3	Jasa Ultrasonic Test	Days							0		
4	Jasa Magnetic Particle Test	Days							0		
5	Jasa Holiday Test	Days							0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU							0		
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU							0		
8	Hydrotest Piping system dalam station	AU							0		
9	Jasa Sewa Perahu Motor	Days							0		

Consumable Usage Summary

No.	DESCRIPTION	UOM	Jun-24							Total
			3	4	5	6	7	8	9	
1	Film 4x10"	EA								0
2	Film 4x15"	EA								0

Personnel

No.	Name	Position	Working Period	Remarks
1	AKBAR	TEKNISI	June 09, 2024	1 Day
2				
3				
4				
5				

Sunday	Saturday	Friday	Thursday	Wednesday	Tuesday	Monday

1. Survey Location for Hydrotest Vessel Production Separator 02 Kaji
2. Prepare and routing PTW & Procedure for Hydrotest Vessel Production Separator 02 Kaji

Prepared by:


 Name: FITER RONALD
 COORDINATOR

Approved by:


 Name : Willy Wizman / Ferry Hart Wibowo
 Lead of PDON Dept - Rimau Block



PT. INSPEKTINDO SINERGI PERSADA
 SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Period : Jun-24

No.	Descriptions	UOM	Jun-24						Total	Job Description
			10	11	12	13	14	15		
1	Jasa Radiografi Test	Days							0	1. Preparation Equipment for Hydrottest 2. Pretest Vessel Production Separator 02 Kaji
2	Jasa Dye Penetrant Test	Joints							0	3. Visual Check for Leaking During Pretest 4. Replacing Outlet Flange Gaskets and Tightening Bolt Because Item Leaking 5. Housekeeping Area After Pretest
3	Jasa Ultrasonic Test	Days							0	
4	Jasa Magnetic Particle Test	Days							0	1. Prepare and Routing PTW for Hydrottest All Spool at Yard C
5	Jasa Holiday Test	Days							0	2. Preparation Equipment for Hydrottest 3. Pretest Vessel Production Separator 02 Kaji
6	Jasa Hydrottest Pipeline/Flowline <i>* Prehidrottest dilakukan oleh Perusahaan</i>	AU							0	4. Visual Check for Leaking During Pretest 5. Pretest Completed Vessel Ready For Hydrottest Witnessed by BKI & MAI Dept 6. Housekeeping Area After Pretest
7	Jasa Hydrottest Pipeline/Flowline <i>* Prehidrottest dilakukan oleh Kontraktor</i>	AU			1	1		1	3	1. Preparation equipment for hydrottest 2. Conduct Hydrottesting Vessel Production Separator 02 Kaji - Witness By BKI & MAI Dept
8	Hydrottest Piping system dalam station	AU							0	3. Dismantal all equipment after hydrottest 4. Housekeeping area after hydrottest
9	Jasa Sewa Perahu Motor	Days							0	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Jun-24						Total
			10	11	12	13	14	15	
1	Film 4x10"	EA							0
2	Film 4x15"	EA							0

Personnel

No.	Name	Position	Working Period	Remarks
1	AKHSANULL IRBAI	TEKNISI	June 10-15, 2024	6 Day
2	AKBAR	TEKNISI	June 10-15, 2024	6 Day
3				
4				
5				

	Sunday	Saturday	Friday	Thursday	Wednesday	Tuesday	Monday
		1. Preparation equipment for Hydrottest 2. Conduct Hydrottesting Flowline 3" ESP Up Sizing KS#010 Cluster D 3. Dismantal all equipment after Hydrottest 4. Housekeeping area after Hydrottest	1. Preparation & Routing PTW for Hydrottest Flowline 3" ESP UP Sizing KS#010 Cluster D 2. Reporting Result of Hydrottest Vessel Production Separator 02 Kaji & Spool 12" Separator MBD-104/105	1. Preparation equipment for Hydrottest 2. Conduct Hydrottesting Spool 12" Modification Separator MBD-104/105 3. Dismantal all equipment after Hydrottest 4. Housekeeping area after Hydrottest	1. Preparation equipment for hydrottest 2. Conduct Hydrottesting Vessel Production Separator 02 Kaji - Witness By BKI & MAI Dept 3. Dismantal all equipment after hydrottest 4. Housekeeping area after hydrottest	6. Housekeeping Area After Pretest	1. Preparation Equipment for Hydrottest 2. Pretest Vessel Production Separator 02 Kaji 3. Visual Check for Leaking During Pretest 4. Replacing Outlet Flange Gaskets and Tightening Bolt Because Item Leaking 5. Housekeeping Area After Pretest

Prepared by:

[Signature]
 Name: FITER RONALD
 COORDINATOR

Approved by:

[Signature]
 Name : Willy Wizkhan / Ferry Hari Wibowo
 Lead of PDON Dept - Rimau Block