

## WEEKLY TIMESHEET

PT. Medco E &amp; P

Contract Number : 3510007418

Location : SSB West &amp; East



## Inspection Services

Periode : 28 s.d 31 Agustus 2023

No.	Descriptions	UOM	Agustus 2023							Total	Job Description
			28	29	30	31					
1	Jasa Radiografi Test	Days	1	1	1	1				4	Monday 1. Radiography Test Re-Route Fuel Gas Line Jene Ø 3" = 2 Joint (4 Sheet) ✓ 2. Radiography Test Piping KO Drum Matra Ø 2" = 9 Joint (18 Sheet) ✓ Ø 6" = 9 Joint (27 Sheet) ✓
2	Jasa Dye Penetrant Test	Joints			3					3	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday 1. Radiography Test Bending Line Soka H4 Ø 2" = 2 Joint (4 Sheet) ✓
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday 1. Radiography Test Piping KO Drum Matra Ø 3" = 10 Joint (30 Sheet) ✓ Ø 6" = 2 Joint (6 Sheet) ✓ 2. Penetrant Test Piping KO Drum Matra = 2 Joint ✓ 3. Penetrant Test Re-Route Fuel Gas Line Jene = 1 Joint ✓
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday 1. Radiography Test : Standby Waiting Request for Radiography
<b>Consumable Usage Summary</b>											
No.	DESCRIPTION	UOM	Agustus 2023							Total	
			28	29	30	31					
1	Film 4x10"	EA	49	4	36	0				89	Friday
2	Film 4x15"	EA	0	0	0	0				0	
<b>Personnel</b>											Saturday
No.	Name	Position	Working Period		Remarks						
1	Zulfi Irfandi	SITE COORDINATOR	28 - 31 Agustus 2023		4 Days						
2	Forsanto Tambun	AR / MTPT Lev II	28 - 31 Agustus 2023		4 Days						
3	Nouval Iqbal	PPR / MTPT Lev II	28 - 31 Agustus 2023		4 Days						
4	Bayu Prasetyo	OR / MTPT Lev II	28 - 31 Agustus 2023		4 Days						
5	Muhammad Fadly	OR	28 - 31 Agustus 2023		4 Days						
6	Dedek Candra P	Driver	28 - 31 Agustus 2023		4 Days	Sunday					

Prepared by:

Name : Zulfi Irfandi

Dated : 31-Aug-23

Approved by:

Name : Dodi.S / Yayan.S / Joko T

Dated :

No.	Descriptions	UOM	September 2023						Total	Job Description
						1	2	3		
1	Jasa Radiografi Test	Days				1	1	1	3	Monday
2	Jasa Dye Penetrant Test	Joints				1			1	
3	Jasa Ultrasonic Test	Days							0	
4	Jasa Magnetic Particle Test	Days							0	
5	Jasa Holiday Test	Days							0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU							0	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU							0	
8	Hydrotest Piping system dalam station	AU							0	
9	Jasa Sewa Perahu Motor	Days							0	
<b>Consumable Usage Summary</b>										Thursday
No.	DESCRIPTION	UOM	September 2023						Total	
						1	2	3		
1	Film 4x10"	EA				6	78	42	126	Friday
2	Film 4x15"	EA				48	0	0	48	
<b>Personnel</b>										Saturday
No.	Name	Position	Working Period	Remarks						
1	Zulfi Irfandi	SITE COORDINATOR	01 - 03 September 2023	3 Days						
2	Forsanto Tambun	AR / MTPT Lev II	01 - 03 September 2023	3 Days						
3	Nauval Iqbal	/ MTPT Lev II	01 - 03 September 2023	3 Days						
4	Bayu Prasetyo	OR / MTPT Lev II	01 - 03 September 2023	3 Days						
5	Muhammad Fadly	OR	01 - 03 September 2023	3 Days						
6	Dedek Candra P	Driver	01 - 03 September 2023	3 Days						
										Sunday

Prepared by:



Name : Zulfi Irfandi

Dated : 03-Sep-23

Approved by:



Name : Dodi.S / Yayan.S / Joko T

Dated : 6-9-23

Inspection Services

No.	Descriptions	UOM	September 2023							Total	Job Description
			4	5	6	7	8	9	10		
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7	Monday 1. Radiography Test : Standby Waiting Request for Radiography ✓
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test									0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday 1. Radiography Test : Standby Waiting Request for Radiography ✓
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday 1. Radiography Test line Produksi Satelit Jene Ø 8" = 7 Joint (21 Sheet) ✓ 2. Radiography Test Mainline Cobinasi Group A to B Jene Ø 6" = 1 Joint (3 Sheet) ✓
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday 1. Radiography Test : Standby Waiting Request for Radiography ✓
<b>Consumable Usage Summary</b>											
No.	DESCRIPTION	UOM	September 2023							Total	
			4	5	6	7	8	9	10		
1	Film 4x10"	EA	0	0	3	0	40	0	47	90	Friday 1. Radiography Test Ibul Optimization WIP Ibul 03 Ø 2" = 2 Joint (4 Sheet) ✓ Ø 3" = 2 Joint (6 Sheet) ✓ Ø 4" = 6 Joint (18 Sheet) ✓ Ø 6" = 4 Joint (12 Sheet) ✓ Ø 3" = 2 Joint (6 Sheet) ✓
2	Film 4x15"	EA	0	0	21	0	6	39	0	66	
<b>Personnel</b>											
No.	Name	Position	Working Period		Remarks						
1	Zulfi Irfandi	SITE COORDINATOR	04 - 10 September 2023		7 Days						
2	Forsanto Tambun	AR / MTPT Lev II	04 - 10 September 2023		7 Days						
3	Nauval Iqbal	PPR / MTPT Lev II	04 - 10 September 2023		7 Days						
4	Bayu Prasetyo	OR / MTPT Lev II	04 - 10 September 2023		7 Days						
5	Petrus N N	OR	04 - 10 September 2023		7 Days						
6	Dedek Candra P	Driver	04 - 10 September 2023		7 Days						
						Saturday 1. Radiography Test line Produksi Satelit Jene Ø 8" = 13 Joint (39 Sheet) ✓					
						Sunday 1. Radiography Test Replacement Mainline Fariz Ø 6" = 22 Joint (47 Sheet) ✓					


Prepared by:



Name : Zulfi Irfandi

Dated : 10-Sep-23

Approved by:





Name : Dodi.S / Yayan.S / Joko T

Dated :

Inspection Services

Periode : 11 s.d 17 Sept 2023

No.	Descriptions	UOM	September 2023							Total		Job Description
			11	12	13	14	15	16	17			
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	1	Monday	1. Radiography Test Replacement Mainline Fariz Ø 6" = 3 Joint (5 Sheet) ✓
2	Jasa Dye Penetrant Test	Joints			4	6						
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	1. Radiography Test Replacement Mainline Fariz Ø 6" = 4 Joint (6 Sheet) ✓
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday	1. Radiography Test line Produksi Satelit Jene Ø 8" = 13 Joint 39 Sheet) ✓ 2. Radiography Test Re-Route Fuel Gas Line Jene Ø 3" = 1 Joint (3 Sheet) ✓ 3. Penetrant Test Re-Route Fuel Gas Line Jene = 4 Joint ✓
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	1. Radiography Test Ibul Optimization WIP Ibul 03 Ø 2" = 2 Joint (4 Sheet) ✓ Ø 6" = 1 Joint (3 Sheet) ✓ Ø 8" = 9 Joint (25 Sheet) ✓
<b>Consumable Usage Summary</b>												
No.	DESCRIPTION	UOM	September 2023							Total		
1	Film 4x10"	EA	5	6	3	7	21	15	6	63	Friday	1. Radiography Test Ibul Optimization WIP Ibul 03 Ø 2" = 3 Joint (6 Sheet) ✓ Ø 3" = 2 Joint (5 Sheet) ✓ Ø 4" = 3 Joint (7 Sheet) ✓ Ø 6" = 1 Joint (3 Sheet) ✓
2	Film 4x15"	EA	0	0	39	25	0	0	0	64		
<b>Personnel</b>											Saturday	1. Radiography Test Replacement Mainline Fariz Ø 6" = 10 Joint (15 Sheet) ✓
No.	Name	Position	Working Period		Remarks							
1	Zulfi Irfandi	SITE COORDINATOR	11 - 17 September 2023		7 Days							
2	Forsanto Tambun	AR / MTPT Lev II	11 - 17 September 2023		7 Days							
3	Nauval Iqbal	PPR / MTPT Lev II	11 - 16 September 2023		6 Days							
4	M. Irfangi	PPR	17 September 2023		1 Days							
5	Bayu Prasetyo	OR / MTPT Lev II	11 - 17 September 2023		7 Days							
6	Petrus N N	OR	11 - 17 September 2023		7 Days							
7	Dedek Candra P	Driver	11 - 17 September 2023		7 Days	Sunday	1. Radiography Test Replacement Mainline Fariz Ø 6" = 2 Joint (6 Sheet) ✓					
Prepared by:												
											Approved by:	
Name : Zulfi Irfandi												
Dated : 17-Sep-23											Name : Dodi.S / Yayan.S / Joko T	
											Dated :	