

No.	Descriptions	UOM	September 2023							Total	Job Description	
			18	19	20	21	22	23	24			
1	Jasa Radiografi Test	Days	1	1	1	1	1	1	1	7 ✓	Monday (18-09-2023)	1. Radiography Test Replacement Mainline Fariz Ø 6" = 4 Joint (5 Sheet) ✓ 2. Penetrant Test Chasis TMC Unit WMA = 3 Joint ✓
2	Jasa Dye Penetrant Test	Joints	3 ✓							3 ✓		
3	Jasa Ultrasonic Test	Days								0	Tuesday (19-09-2023)	1. Radiography Test Replacement Mainline Fariz Ø 6" = 3 Joint (9 Sheet) ✓
4	Jasa Magnetic Particle Test	Days								0		
5	Jasa Holiday Test	Days								0	Wednesday (20-09-2023)	1. Radiography Test Replacement Mainline Fariz Ø 6" = 1 Joint (1 Sheet) ✓
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0		
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	Thursday (21-09-2023)	1. Radiography Test Replacement Mainline Fariz Ø 6" = 2 Joint (6 Sheet) ✓
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Friday (22-09-2023)	1. Radiography Test Replacement Mainline Fariz Ø 6" = 2 Joint (6 Sheet) ✓
Consumable Usage Summary												
No.	DESCRIPTION	UOM	September 2023							Total	Job Description	
			18	19	20	21	22	23	24			
1	Film 4x10"	EA	5 ✓	9 ✓	1 ✓	6 ✓	6 ✓	6 ✓	6 ✓	39 ✓	Saturday (23-09-2023)	1. Radiography Test Replacement Mainline Fariz Ø 6" = 2 Joint (6 Sheet) ✓
2	Film 4x15"	EA	0	0	0	0	0	0	0	0		
Personnel											Sunday (24-09-2023)	1. Radiography Test Replacement Mainline Fariz Ø 6" = 2 Joint (6 Sheet) ✓
No.	Name	Position	Working Period	Remarks								
1	Zulfi Irfandi	SITE COORDINATOR	18 - 24 September 2023	7 Days								
2	Forsanto Tambun	AR / MTPT Lev II	18 - 24 September 2023	7 Days								
3	M. Irfangi	PPR	18 - 24 September 2023	7 Days								
4	Bayu Prasetyo	OR / MTPT Lev II	18 - 24 September 2023	7 Days								
5	Petrus Harry NN	OR / MTPT Lev II	18 - 24 September 2023	7 Days								
6	Dedek Candra P	Driver	18 - 24 September 2023	7 Days								


Prepared by:



Name : Zulfi Irfandi

Dated : 24-Sep-23

Approved by:



Name : Dodi.S / Yayan.S / Joko T

Dated :

Inspection Services

Periode : 25 s.d 30 Sept 2023

No.	Descriptions	UOM	September 2023							Total	Job Description
			25	26	27	28	29	30			
1	Jasa Radiografi Test	Days	1	1	1	1	1	1		6	Monday (25-09-2023) 1. Radiography Test Replacement Mainline Fariz Ø 6" = 2 Joint (6 Sheet)
2	Jasa Dye Penetrant Test	Joints					65			65	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday (26-09-2023) 1. Radiography Test Replacement Mainline Fariz Ø 6" = 2 Joint (6 Sheet)
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU								0	Wednesday (27-09-2023) 1. Radiography Test Replacement Mainline Fariz Ø 6" = 1 Joint (3 Sheet)
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday (28-09-2023) 1. Radiography Test Replacement Mainline Fariz Ø 6" = 1 Joint (3 Sheet)

Consumable Usage Summary

No.	DESCRIPTION	UOM	September 2023							Total	Job Description
			25	26	27	28	29	30			
1	Film 4x10"	EA	6	6	3	3	67	0		85	Friday (29-09-2023) 1. Radiography Test Bending Line ESP Matra D5 Ø 3" = 15 Joint (45 Sheet) 2. Radiography Test Piping KO DRUM Matra Ø 3" = 4 Joint (12 Sheet) Ø 6" = 4 Joint (10 Sheet) 3. Penetrant Test Bending Line ESP Matra D5 = 10 Joint 4. Penetrant Test Piping KO DRUM Matra = 55 Joint ✓
2	Film 4x15"	EA	0	0	0	0	0	71		71	

Personnel

No.	Name	Position	Working Period	Remarks
1	Zulfi Irfandi	SITE COORDINATOR	25 - 30 September 2023	6 Days
2	Forsanto Tambun	AR / MTPT Lev II	25 - 30 September 2023	6 Days
3	M. Irfangi	PPR	25 - 30 September 2023	6 Days
4	Bayu Prasetyo	OR / MTPT Lev II	25 - 30 September 2023	6 Days
5	Petrus Harry NN	OR / MTPT Lev II	25 September 2023	1 Days
6	Muhammad Fadly	OR	26 - 30 September 2023	5 Days
7	Dedek Candra P	Driver	25 September 2023	1 Days
8	Feri Juniadi	Driver	26 - 30 September 2023	5 Days

Prepared by:



Name : Zulfi Irfandi

Dated : 30-Sep-23

Approved by:



Name : Dodu S / Yayan S / Joko T

Dated : 05/10/23



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok - Lematang



Periode : Oct-23

No.	Descriptions	UOM	Oct-23						Total	Job Description		
			2	3	4	5	6	7			8	
1	Jasa Radiografi Test	Days							0	Monday	- Mobilisasi Equipment from Rimau to Lematang Site - Safety & Medical Induction	
2	Jasa Dye Penetrant Test	Joints							0			
3	Jasa Ultrasonic Test	Days							0			
4	Jasa Magnetic Particle Test	Days							0	Tuesday	- Inspection Equipment Hydrotest - Survey Location & Check Water Tank for Filling Water	
5	Jasa Holiday Test	Days							0			
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU							0	Wednesday	- Prepare PTW for Hydrotesting - Mobilisation Water Tank to Manifold area - Cleaning water tank before used	
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU	1	1	1	1	1	1	1			7
8	Hydrotest Piping system dalam station	AU										0
9	Jasa Sewa Perahu Motor	Days							0	Thursday	- Continue Cleaning Water tank - Installation Connection Plumbing for Water Tank - Prepare Scaffolding for water tank	
Consumable Usage Summary												
No.	DESCRIPTION	UOM	Sep-23						Total	Friday	- Set up Water Tank Connection - Install Test Spool for Hydrotesting & Filling Water (at Manifold CPP) - Install Blind Flange & Dismantle Valve at well Singa-2 - Install Hose for Filling Water	
2	3	4	5	6	7	8						
1	Film 4x10"	EA							0	Saturday	- Prepare Equipment for Hydrotesting & Filling Water - Set up Hose & Connection to Filling Pump - Filling Water for water tank & Flow Line - Inspection & Observation During filling water process - Dismantle Equipment after filling Water - Housekeeping area	
2	Film 4x15"	EA							0			
Personnel										Sunday	- Dismantle Spool test at Manifold CPP - Dismantle Scolding for water tank - Re- Install Blinc Flange at Flowline Singa 2 CPP & Well Singa 2 - Demobilisation Water Tank - Cleaning Area & Hosekeeping - Demobilisation Equipment & Tools from CPP Stasiun	
No.	Name	Position	Working Period		Remarks							
1	AKHSANUL IRBAI	TEKNISI	Oct 2-8, 2023		7 Day							
2	MUHAMMAD FHADLY	TEKNISI	Oct 2-8, 2023		7 Day							
3	Petrus Harry N	TEKNISI	Oct 2-8, 2023		7 Day							
4												
5												

Prepared by:


 Name: **FITER RONALD** SINERGI PERSADA
 COORDINATOR

Approved by:

Check by


 Name : **Ferry H.W / Willy**
 Lead of PDON Dept - Rimau Block

