



PT. INSPEKTINDO SINERGI PERSADA
SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : Sep-23

Inspection Services

No.	Descriptions	UOM	Aug-23							Total	Job Description	
			21	22	23	24	25	26	27			
1	Jasa Radiografi Test	Days								0	Monday	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0		
5	Jasa Holiday Test	Days								0	Tuesday	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0		
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU			1	1	1	1	1	5	Wednesday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting spool wash tank 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0		

Consumable Usage Summary

No.	DESCRIPTION	UOM	Aug-23							Total
			21	22	23	24	25	26	27	
1	Film 4x10"	EA								0
2	Film 4x15"	EA								0


Personnel

No.	Name	Position	Working Period	Remarks
1	AKHSANUL IRBAI	TEKNISI	Aug 23-Aug 27, 2023	5 Day
2	MUHAMMAD FHADLY	TEKNISI	Aug 23-Aug 27, 2023	5 Day
3				
4				
5				

Prepared by:


 Name: **FITER RONALD**
 COORDINATOR

Approved by:


 Name: **M. W. Iqbal**
 Lead of PDON Dept - Rimau Blok

①



PT. INSPEKTINDO SINERGI PERSADA
 SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : Sep-23

No.	Descriptions	UOM	Aug-23							Total	Job Description
			28	29	30	31	1	2	3		
1	Jasa Radiografi Test	Days								0	Monday 1. Prepare & Routing PTW hydrotest Cluster AN KS #232
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday 1. Prepare & Routing PTW hydrotest Cluster AG for Line KS #196 & KS 212
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday 1. Preparation equipment for hydrotest 2. Conduct hydrotesting at Cluster AN Line KS #232 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU	1	1	1	1	1			5	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday 1. Preparation equipment for hydrotest 2. Conduct hydrotesting at Cluster AG for Line KS #196 & KS 212 ✓ (2) 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Aug-23							Total	Friday Reporting after hydrotesting for line KS #196 & KS #212
28	29	30	31	1	2	3					
1	Film 4x10"	EA								0	
2	Film 4x15"	EA								0	
Personnel											
No.	Name	Position	Working Period	Remarks	Saturday [Blank]						
1	AKHSANUL IRBAI	TEKNISI	Aug 28-Sep 3, 2023	5 Day							
2	MUHAMMAD FHADLY	TEKNISI	Aug 28-Sep 3, 2023	5 Day							
3											
4											
5											
					Sunday [Blank]						

Prepared by:



Name: FITER RONALD
 COORDINATOR

Approved by:

Signature and date: 03/09/23
 Name: [Signature]
 Lead of PDON Dept - Rimau Blok