

Inspection Services

| No. | Descriptions | UOM | Oct-23 | | | | | | | Total | Job Description |
|--------------------------|--|----------------------|----------------------|----|---------|--|-------|----|----|-------|--|
| | | | 23 | 24 | 25 | 26 | 27 | 28 | 29 | | |
| 1 | Jasa Radiografi Test | Days | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 7 | Monday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (28 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (6 Sheets) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (2 Joints) |
| 2 | Jasa Dye Penetrant Test | Joints | 2 | | | | 2 | 4 | 6 | 14 | |
| 3 | Jasa Ultrasonic Test | Days | | | | | | | 1 | 1 | |
| 4 | Jasa Magnetic Particle Test | Days | | | | | | | | 0 | Tuesday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (23 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (2 Sheets) |
| 5 | Jasa Holiday Test | Days | | | | | | | | 0 | |
| 6 | Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan | AU | | | | | | | | 0 | Wednesday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (22 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (3 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (14 Sheets) |
| 7 | Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor | AU | | | | | | | | 0 | |
| 8 | Hydrotest Piping system dalam station | AU | | | | | | | | 0 | |
| 9 | Jasa Sewa Perahu Motor | Days | | | | | | | | 0 | Thursday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (7 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (29 Sheets) |
| Consumable Usage Summary | | | | | | | | | | | |
| No. | DESCRIPTION | UOM | Oct-23 | | | | | | | Total | Friday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (8 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (10 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4 Sheets) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (2 Joints) |
| 23 | 24 | 25 | 26 | 27 | 28 | 29 | Total | | | | |
| 1 | Film 4x10" | EA | 34 | 25 | 39 | 36 | 22 | 40 | 5 | 201 | |
| 2 | Film 4x15" | EA | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| Personnel | | | | | | | | | | | |
| No. | Name | Position | Working Period | | Remarks | Saturday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (37 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (3 Sheets) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4 Joints) | | | | | |
| 1 | Doni Katmel | COORDINATOR/MT/PT/UT | 23 - 29 October 2023 | | 7 Days | | | | | | |
| 2 | Juli Purnomo | AR | 23 - 29 October 2023 | | 7 Days | | | | | | |
| 3 | Ian Larsen | OR | 23 - 29 October 2023 | | 7 Days | Sunday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (1 Sheet) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (2 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (2 Sheets) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (6 Joints) PRODUKSI : UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |


Prepared by:



Name : Doni Katmel

Date : 30 October 2023

Approved by:



Name : Iwan Iswandi / Yudi Pranadita

Date : 01.10.2023

Inspection Services

| No. | Descriptions | UOM | Oct-23 | | | | | | | Total | Job Description |
|---------------------------------|--|----------------------|----------------------|----|---------|--|--|--|--|-------|--|
| | | | 30 | 31 | | | | | | | |
| 1 | Jasa Radiografi Test | Days | 1 | 1 | | | | | | 2 | Monday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 1 Sheet, 4x15 = 10 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 1 Sheet) PRODUKSI : UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN |
| 2 | Jasa Dye Penetrant Test | Joints | | | | | | | | 0 | |
| 3 | Jasa Ultrasonic Test | Days | 1 | 1 | | | | | | 2 | |
| 4 | Jasa Magnetic Particle Test | Days | | | | | | | | 0 | |
| 5 | Jasa Holiday Test | Days | | | | | | | | 0 | Tuesday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 10 Sheets) PRODUKSI : UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN |
| 6 | Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan | AU | | | | | | | | 0 | |
| 7 | Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor | AU | | | | | | | | 0 | Wednesday |
| 8 | Hydrotest Piping system dalam station | AU | | | | | | | | 0 | |
| 9 | Jasa Sewa Perahu Motor | Days | | | | | | | | 0 | |
| Consumable Usage Summary | | | | | | | | | | | Thursday |
| No. | DESCRIPTION | UOM | Oct-23 | | | | | | | Total | |
| | | | 30 | 31 | | | | | | | |
| 1 | Film 4x10" | EA | 2 | 0 | | | | | | 2 | |
| 2 | Film 4x15" | EA | 10 | 10 | | | | | | 20 | Friday |
| Personnel | | | | | | | | | | | |
| No. | Name | Position | Working Period | | Remarks | | | | | | |
| 1 | Doni Katmel | COORDINATOR/MT/PT/UT | 30 - 31 October 2023 | | 2 Days | | | | | | |
| 2 | Juli Purnomo | AR | 30 - 31 October 2023 | | 2 Days | | | | | | |
| 3 | Ian Larsen | OR | 30 - 31 October 2023 | | 2 Days | | | | | | |
| | | | | | | | | | | | Saturday |
| | | | | | | | | | | | |
| | | | | | | | | | | | Sunday |
| | | | | | | | | | | | |

Prepared by:



Name : Doni Katmel

Date : 1 November 2023

Approved by:



Name : Iwan Iswandi / Yudi Pranadita

Date : 11.11.2023

Inspection Services

| No. | Descriptions | UOM | Nov-23 | | | | | Total | Job Description | | |
|---------------------------------|--|----------------------|---------------------|---|---------|----|----|-------|-----------------|---|---|
| | | | | 1 | 2 | 3 | 4 | | | 5 | |
| 1 | Jasa Radiografi Test | Days | | 1 | 1 | 1 | 1 | 1 | 5 | Monday | |
| 2 | Jasa Dye Penetrant Test | Joints | | 6 | 10 | 2 | 8 | 5 | 31 | | |
| 3 | Jasa Ultrasonic Test | Days | | 1 | 1 | 1 | 1 | 1 | 5 | | |
| 4 | Jasa Magnetic Particle Test | Days | | | | | | | 0 | Tuesday | |
| 5 | Jasa Holiday Test | Days | | | | | | | 0 | | |
| 6 | Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan | AU | | | | | | | 0 | Wednesday | PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 4 Sheets, 4x15 = 9 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 3 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : DPI in MBR 11 LINE INLET 6" MGS TO INFLUX TANK (6 Joints) |
| 7 | Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor | AU | | | | | | | 0 | | |
| 8 | Hydrotest Piping system dalam station | AU | | | | | | | 0 | | |
| 9 | Jasa Sewa Perahu Motor | Days | | | | | | | 0 | Thursday | PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 11 Sheets) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (2 Joints) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : DPI in W/SHOP WELL OPS G.08 (8 Joints) |
| Consumable Usage Summary | | | | | | | | | | | |
| No. | DESCRIPTION | UOM | Nov-23 | | | | | Total | | | |
| 1 | Film 4x10" | EA | | 7 | 11 | 22 | 12 | 6 | 58 | Friday | PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 22 Sheets) DPI in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (2 Joints) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN |
| 2 | Film 4x15" | EA | | 9 | 0 | 0 | 0 | 10 | 19 | | |
| Personnel | | | | | | | | | | | |
| No. | Name | Position | Working Period | | Remarks | | | | Saturday | PROJECT : RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 12 Sheets) DPI in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (8 Joints) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN | |
| 1 | Doni Katmel | COORDINATOR/MT/PT/UT | 1 - 5 November 2023 | | 5 Days | | | | | | |
| 2 | Juli Purnomo | AR | 1 - 5 November 2023 | | 5 Days | | | | | | |
| 3 | Ian Larsen | OR | 1 - 5 November 2023 | | 5 Days | | | | Sunday | PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 10 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 6 Sheets) DPI in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (5 Joints) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN | |
| | | | | | | | | | | | |

Prepared by:



PT. INSPEKTINDO SINERGI PERSADA

Name : Doni Katmel

Date : 6 November 2023

Approved by:



2011-23

Name : Iwan Iswandi / Yudi Pranadita

Date :

Inspection Services

| No. | Descriptions | UOM | Nov-23 | | | | | | | Total | Job Description |
|---------------------------------|---|----------------------|----------------------|---|---------|--|-----------------|----|----|-------|--|
| | | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | | |
| 1 | Jasa Radiografi Test | Days | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 7 | Monday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 5 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 2 Sheets) DPI in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (1 Joint) |
| 2 | Jasa Dye Penetrant Test | Joints | 1 | | | | | | | 1 | |
| 3 | Jasa Ultrasonic Test | Days | | | 1 | 1 | | | 1 | 3 | |
| 4 | Jasa Magnetic Particle Test | Days | | | | | | | | 0 | Tuesday STANBY |
| 5 | Jasa Holiday Test | Days | | | | | | | | 0 | |
| 6 | Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i> | AU | | | | | | | | 0 | Wednesday PROJECT : UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN |
| 7 | Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i> | AU | | | | | | | | 0 | |
| 8 | Hydrotest Piping system dalam station | AU | | | | | | | | 0 | |
| 9 | Jasa Sewa Perahu Motor | Days | | | | | | | | 0 | Thursday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 10 Sheets) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN |
| Consumable Usage Summary | | | | | | | | | | | |
| No. | DESCRIPTION | UOM | Nov-23 | | | | | | | Total | Job Description |
| | | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | | |
| 1 | Film 4x10" | EA | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 2 | Friday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 5 Sheets) |
| 2 | Film 4x15" | EA | 5 | 0 | 0 | 10 | 5 | 14 | 15 | 49 | |
| Personnel | | | | | | | | | | | |
| No. | Name | Position | Working Period | | Remarks | Saturday | Job Description | | | | |
| 1 | Doni Katmel | COORDINATOR/MT/PT/UT | 6 - 12 November 2023 | | 7 Days | | | | | | |
| 2 | Juli Purnomo | AR | 6 - 12 November 2023 | | 7 Days | Sunday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 15 Sheets) | | | | | |
| 3 | Ian Larsen | OR | 6 - 12 November 2023 | | 7 Days | | | | | | |
| | | | | | | | | | | | |

Prepared by:



PT. INSPEKTINDO SINERGI PERSADA

Name : Doni Katmel

Date : 13 November 2023



BPT

Approved by:


Name : Iwan Iswandi / Yudi Pranadita

Date :

Inspection Services

| No. | Descriptions | UOM | Nov-23 | | | | | | | Total | Job Description |
|--------------------------|--|----------------------|-----------------------|----|---------|--|----|----|----|-------|---|
| | | | 13 | 14 | 15 | 16 | 17 | 18 | 19 | | |
| 1 | Jasa Radiografi Test | Days | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 7 | Monday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 7 Sheets) |
| 2 | Jasa Dye Penetrant Test | Joints | | | | | 5 | | | 5 | |
| 3 | Jasa Ultrasonic Test | Days | | 1 | 1 | 1 | 1 | 1 | 1 | 6 | |
| 4 | Jasa Magnetic Particle Test | Days | | | | | | | | 0 | Tuesday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 19 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN |
| 5 | Jasa Holiday Test | Days | | | | | | | | 0 | |
| 6 | Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan | AU | | | | | | | | 0 | Wednesday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 3 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN |
| 7 | Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor | AU | | | | | | | | 0 | |
| 8 | Hydrotest Piping system dalam station | AU | | | | | | | | 0 | |
| 9 | Jasa Sewa Perahu Motor | Days | | | | | | | | 0 | Thursday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x15 = 8 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 3 Sheets) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN |
| Consumable Usage Summary | | | | | | | | | | | |
| No. | DESCRIPTION | UOM | Nov-23 | | | | | | | Total | Friday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 18 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 3 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 6 Sheets) DPI in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (5 Joints) UT THICKNESS : PIPING 6" TRUNKLINE SUNGAI MAMBURUNGAN PRODUKSI : RT in G08 SPOOL ANNULUS MBR 11 (4x10 = 6 Sheets) |
| 1 | Film 4x10" | EA | 0 | 0 | 0 | 3 | 33 | 46 | 0 | 82 | |
| 2 | Film 4x15" | EA | 7 | 19 | 3 | 8 | 0 | 0 | 0 | 37 | |
| Personnel | | | | | | | | | | | Saturday PROJECT : RT in WORKSHOP TRIKASA M12 FLARE SYSTEM UPGRADING (4x10 = 36 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M12 STATION (4x10 = 6 Sheets) RT in WORKSHOP TRIKASA M05 BYPASS PROJECT FOR M05 STATION (4x10 = 4 Sheets) UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN |
| No. | Name | Position | Working Period | | Remarks | | | | | | |
| 1 | Doni Katmel | COORDINATOR/MT/PT/UT | 13 - 19 November 2023 | | 7 Days | | | | | | |
| 2 | Forsanto | AR | 13 - 19 November 2023 | | 7 Days | | | | | | |
| 3 | Ian Larsen | OR | 13 - 19 November 2023 | | 7 Days | | | | | | |
| | | | | | | Sunday PROJECT : UT THICKNESS : PIPING 4" TRUNKLINE SUNGAI MAMBURUNGAN | | | | | |
| | | | | | | | | | | | |


Prepared by:



Name : Doni Katmel

Date : 20 November 2023

Approved by:



Name : Iwan Iswandi / Yudi Pranadita

Date :