

## DAILY INSPECTION REPORT

Date of Inspection : November 20, 2020  
 Work Order No. / Contract No. : TBA  
 Customer : PT. Saipem Indonesia

Report No. : DIR-RP-SIKB-001  
 Date of Report : November 20, 2020

Type of Inspection : SIKB Lifting Campaign 2020

Time	Activity
07.00-07.15	Temp. Check at Clinic and Toolbox Meeting
07.15-15.00	Conduct of Thorough Examination
15.00-16.00	Notify The Result to PIC Location & Demobilisation

Time	Activity

Photographic details :



Tool Box Meeting



Team A & B



Team C & D

No.	Inspection Team	Designation	Allocation	Inspection Date									
				16-Nov		17-Nov		18-Nov		19-Nov		20-Nov	
				Acc	Rej	Acc	Rej	Acc	Rej	Acc	Rej	Acc	Rej
A	M. Fhadly	Inspector	Store - near Marine	50	0	73	1	73	0	55	1	57	0
	Melving Ginting	Asst. Inspector											
B	Josua Sinaga	PIC / Inspector	Store - Power Station	50	1	72	1	70	0	70	2	55	0
	Eliphas Sinaga	Asst. Inspector											
C	Christian M Lebang	Inspector	Store - Power Station	45	10	70	0	55	0	68	0	55	0
	Suyadi J	Asst. Inspector											
D	Bonar J. Silaban	Inspector	Store - near Marine	53	0	77	0	60	0	60	0	57	0
	Sihar P Sihombing	Asst. Inspector											

Inspection/Job Summary :

No.	Inspection Team	Inspection Progress	Job Progress										
			1st Week	2nd Week	3rd Week	4th Week	5th Week	6th Week	7th Week	8th Week	9th Week	10th Week	
1	Team A	8.9%	4.59%	4.3%									
2	Team B	7.3%	2.86%	4.4%									
3	Team C	7.8%	3.63%	4.2%									
4	Team D	8.0%	3.74%	4.3%									
TOTAL		32.0%											

Note :

: Completed       : On going

Reported by

**Josua Sinaga**

Rigspek Perkasa Team