



PT. INSPEKTINDO SINERGI PERSADA  
 SERVICE TIMESHEET PDON  
 PT. Medco E & P  
 Contract Number : 3510007418  
 Location : Rimau Blok

Periode : Feb-24

Inspection Services

No.	Descriptions	UOM	Feb-24							Total	Job Description	
			19	20	21	22	23	24	25			
1	Jasa Radiografi Test	Days								0	Monday	
2	Jasa Dye Penetrant Test	Joints								0		
3	Jasa Ultrasonic Test	Days								0		
4	Jasa Magnetic Particle Test	Days								0	Tuesday	- Preparation & routing PTW for hydrotest Fuel filter and DP cone 107 and 108
5	Jasa Holiday Test	Days								0		
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday	1. Preparation equipment for hydrotest 2. Conduct prehydrotesting DP Cone 107 and 108 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU			1	1				2		
8	Hydrotest Piping system dalam station	AU								0		
9	Jasa Sewa Perahu Motor	Days								0	Thursday	1. Preparation equipment for hydrotest 2. Conduct hydrotesting DP Cone 107 and 108 3. Dismantal all equipment after hydrotest 4. Housekeeping area after hydrotest


Consumable Usage Summary

No.	DESCRIPTION	UOM	Feb-24							Total	Job Description	
			19	20	21	22	23	24	25			
1	Film 4x10"	EA								0	Friday	- Reporting result of hydrotest & closing PTW hydrotest fuel filter gas 5
2	Film 4x15"	EA								0		



Personnel

No.	Name	Position	Working Period	Remarks	Day
1	AKHSANUL IRBAI	TEKNISI	Feb 21 - Feb 24, 2024	4 Day	Saturday
2	AKBAR	TEKNISI	Feb 20 - Feb 24, 2024	4 Day	
3					
4					
5					
					Sunday

Prepared by:

  
 Name: FITER RONALD  
 COORDINATOR

Approved by:



  
 Name:   
 Lead of PDON Dept - Rimau Blok



Inspection Services

PT. INSPEKTINDO SINERGI PERSADA  
 SERVICE TIMESHEET PDON  
 PT. Medco E & P  
 Contract Number : 3510007418  
 Location : Rimau Blok

Periode : Feb-24

No.	Descriptions	UOM	Feb-24							Total	Job Description										
			19	20	21	22	23	24	25												
1	Jasa Radiografi Test	Days								0	<div style="text-align: center; font-size: 2em; color: lightblue; opacity: 0.5;">/</div>										
2	Jasa Dye Penetrant Test	Joints								0											
3	Jasa Ultrasonic Test	Days								0											
4	Jasa Magnetic Particle Test	Days								0											
5	Jasa Holiday Test	Days								0											
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0											
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU						1		1											
8	Hydrotest Piping system dalam station	AU								0											
9	Jasa Sewa Perahu Motor	Days								0											
<b>Consumable Usage Summary</b>																					
No.	DESCRIPTION	UOM	Feb-24							Total	Job Description										
			19	20	21	22	23	24	25												
1	Film 4x10"	EA								0	- Preparation & routing PTW for hydrotest Line Gas Scrubber Kaji Station										
2	Film 4x15"	EA								0											
<b>Personnel</b>																					
No.	Name	Position	Working Period		Remarks																
1	AKHSANUL IRBAI	TEKNISI	Feb 23 - Feb 25, 2024		3 Day		1. Preparation equipment for hydrotest 2. Conduct pre-hydrotesting Line Gas Scrubber Kaji Station 3. Conduct hydrotesting Line Gas Scrubber Kaji Station 4. Dismantle all equipment after hydrotest 5. Housekeeping area after hydrotest														
2	AKBAR	TEKNISI	Feb 23 - Feb 25, 2024		3 Day																
3																					
4																					
5																					
							1. Meeting and presentation after hydrotest completed with Management Medco Kaji and Jakarta														
Prepared by:  Name: FITER RONALD COORDINATOR											Approved by:  Name: Teddy Mandala Raya Lead of PAR Dept - Rimau Blok										




**PT. INSPEKTINDO SINERGI PERSADA**  
**SERVICE TIMESHEET PDON**  
**PT. Medco E & P**  
**Contract Number : 3510007418**  
**Location : Rimau Blok**

Periode : Feb-24

Inspection Services

No.	Descriptions	UOM	Feb-24							Total	Job Description
			26	27	28	29	1	2	3		
1	Jasa Radiografi Test	Days								0	stand by (waiting for hydrotest)
2	Jasa Dye Penetrant Test	Joints								0	
3	Jasa Ultrasonic Test	Days								0	
4	Jasa Magnetic Particle Test	Days								0	Tuesday
5	Jasa Holiday Test	Days								0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0	Wednesday
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0	
8	Hydrotest Piping system dalam station	AU								0	
9	Jasa Sewa Perahu Motor	Days								0	Thursday
Consumable Usage Summary											
No.	DESCRIPTION	UOM	Feb-24							Total	
1	Film 4x10"	EA								0	Friday
2	Film 4x15"	EA								0	
Personnel											
No.	Name	Position	Working Period		Remarks						
1	AKHSANUL IRBAI	TEKNISI	Feb 26 ,2024		1 Day						Saturday
2	AKBAR	TEKNISI	Feb 26 ,2024		1 Day						
3											
4											
5											
											Sunday

Prepared by:   
  
 Name: FITER RONALD  
 COORDINATOR

Approved by:   
 Name : Teddy Mandala Raya  
 Lead of PAR Dept - Rimau Blok