





PT. INSPECTINDO SINERGI PERSADA
 SERVICE TIMESHEET HYDROTEST - MAI DEPT
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : Jun-23

No.	Descriptions	UOM	Jun-23							Total		Job Description		
			5	6	7	8	9	10	11					
1	Jasa Radiografi Test	Days								0	Monday	Verification Equipment for Hydrotest by Maintenance & HSE Dept.		
2	Jasa Dye Penetrant Test	Joints								0				
3	Jasa Ultrasonic Test	Days								0				
4	Jasa Magnetic Particle Test	Days								0				
5	Jasa Holiday Test	Days								0				
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU								0				
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU								0				
8	Hydrotest Piping system dalam station	AU		1	1	1	1	1	1	6			Wednesday	1. Preparation Equipment for Hydrotest 2. Pretest Separator Vessel #01 3. Visual Check for Leaking During Pretest 4. Re-Tightening after Found Leaking at Flange Connection Separator Vessel #01 5. Re-pretest after tightening.
9	Jasa Sewa Perahu Motor	Days								0			Thursday	1. Preparation Equipment for Hydrotest 2. Pretest Separator Vessel #01 3. Visual Check for Leaking During Pretest 4. Re-Tightening after Found Leaking at Flange Connection Separator Vessel #01 5. Re-pretest after tightening.
Consumable Usage Summary											Friday	1. Preparation Equipment for Hydrotest 2. Pretest Separator Vessel #01 3. Visual Check for Leaking During Pretest 4. Replace Flange Gasket for Vessel Man Hole 5. Filling Water after Replace Flange Gasket		
No.	DESCRIPTION	UOM	Jun-23							Total				
1	Film 4x10"	EA								0	Friday	1. Preparation Equipment for Hydrotest 2. Pretest Separator Vessel #01 3. Visual Check for Leaking During Pretest 4. Replace Flange Gasket for Vessel Man Hole 5. Filling Water after Replace Flange Gasket		
2	Film 4x15"	EA								0				
Personnel											Saturday	1. Preparation Equipment for Hydrotest 2. Pretest Separator Vessel #01 3. Visual Check for Leaking During Pretest 4. Re-Tightening after found Leaking at Flange Connection Separator Vessel #01 5. Replace Flange Gasket for Vessel Inlet 6. Filling Water after Replace Flange Gasket		
No.	Name	Position	Working Period	Remarks										
1	FITER RONALD	COORDINATOR	06-11 Juni 2023	6 Day										
2	RISKI ARIANTO HARAHAP	TEKNISI	06-11 Juni 2023	6 Day										
3	MUHAMMAD FHADLY	TEKNISI	06-11 Juni 2023	6 Day										
4														
5														
											Sunday	1. Preparation Equipment for Hydrotest 2. Pretest Separator Vessel #01 3. Visual Check for Leaking During Pretest 4. Vessel Ready For Hydrotest Witnessed by BKI (but found Problem with the document - Postponed) 5. Prepare New PTW for Hydrotest (Existing PTW already EXP Soon)		
Prepared by:											Approved by:			
 Name: FITER RONALD COORDINATOR											 Name: Fiter Ronald (act) Lead of MAI Dept - Rimau Block			



PT. INSPECTINDO SINERGI PERSADA
SERVICE TIMESHEET HYDROTEST - MAI DEPT
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : Jun-23

No.	Descriptions	UOM	Jun-23						Total		Job Description
			12	13	14	15	16	17			
1	Jasa Radiografi Test	Days							0	Monday	1. Preparation equipment for hydrotest 2. Preparation the Document for new PTW Hydrotest
2	Jasa Dye Penetrant Test	Joints							0		
3	Jasa Ultrasonic Test	Days							0		
4	Jasa Magnetic Particle Test	Days							0	Tuesday	1. Preparation equipment for hydrotest 2. Preparation the Document for new PTW Hydrotest
5	Jasa Holiday Test -	Days							0		
6	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Perusahaan</i>	AU							0	Wednesday	1. Preparation Equipment for Hydrotest 2. Pretest Separator Vessel #01 3. Visual Check for Leaking During Pretest 4. conduct hydrotesting separator vessel #01 at kaji station witness by third party (BKI) & MAI Dept. 5. dismental all equipment after hydrotesting completed 6. housekeeping area after hydrotest 7. reporting result of hydrotest to third party (BKI)
7	Jasa Hydrotest Pipeline/Flowline <i>* Prehydrotest dilakukan oleh Kontraktor</i>	AU							0		
8	Hydrotest Piping system dalam station	AU	1	1	1				3		
9	Jasa Sewa Perahu Motor	Days							0	Thursday	

Consumable Usage Summary

No.	DESCRIPTION	UOM	Jun-23						Total
			12	13	14	15	16	17	
1									0
2									0

Personnel


No.	Name	Position	Working Period	Remarks
1	FITER RONALD	COORDINATOR	12-14 Juni 2023	3 Day
2	RISKI ARIANTO HARAHAP	TEKNISI	12-14 Juni 2023	3 Day
3	MUHAMMAD FHADLY	TEKNISI	12-14 Juni 2023	3 Day
4				
5				

Prepared by:



Name: **FITER RONALD** PT. INSPECTINDO SINERGI PERSADA
COORDINATOR

Approved by:





Name : **(act)** Lead of MAI Dept - Rimau Block



Inspection Services

PT. INSPEKTINDO SINERGI PERSADA
 SERVICE TIMESHEET PDON
 PT. Medco E & P
 Contract Number : 3510007418
 Location : Rimau Blok

Periode : Jun-23

No.	Descriptions	UOM	Jun-23						Total	Job Description
			12	13	14	15	16	17		
1	Jasa Radiografi Test	Days							0	<div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg); border: 1px solid black; padding: 2px;">Monday</div> <div style="flex-grow: 1; border: 1px solid black; position: relative;"> <div style="position: absolute; top: 0; right: 0; bottom: 0; left: 0; background: linear-gradient(to top right, transparent 49%, #ccc 49%, #ccc 51%, transparent 51%);"></div> </div> </div>
2	Jasa Dye Penetrant Test	Joints							0	
3	Jasa Ultrasonic Test	Days							0	
4	Jasa Magnetic Particle Test	Days							0	
5	Jasa Holiday Test	Days							0	
6	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Perusahaan	AU							0	
7	Jasa Hydrotest Pipeline/Flowline * Prehydrotest dilakukan oleh Kontraktor	AU				1			1	
8	Hydrotest Piping system dalam station	AU							0	
9	Jasa Sewa Perahu Motor	Days							0	
Consumable Usage Summary									<div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg); border: 1px solid black; padding: 2px;">Thursday</div> <div style="flex-grow: 1; border: 1px solid black; padding: 2px;">1.HYDRO TEST RRTF DEBOTEL NACKING 4 & 5 HEADER SEPERATOR YARD C</div> </div>	
No.	DESCRIPTION	UOM	Jun-23							Total
12	13	14	15	16	17	18				
1	Film 4x10"	EA							0	<div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg); border: 1px solid black; padding: 2px;">Friday</div> <div style="flex-grow: 1; border: 1px solid black; position: relative;"> <div style="position: absolute; top: 0; right: 0; bottom: 0; left: 0; background: linear-gradient(to top right, transparent 49%, #ccc 49%, #ccc 51%, transparent 51%);"></div> </div> </div>
2	Film 4x15"	EA							0	
Personnel									<div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg); border: 1px solid black; padding: 2px;">Saturday</div> <div style="flex-grow: 1; border: 1px solid black; position: relative;"> <div style="position: absolute; top: 0; right: 0; bottom: 0; left: 0; background: linear-gradient(to top right, transparent 49%, #ccc 49%, #ccc 51%, transparent 51%);"></div> </div> </div>	
No.	Name	Position	Working Period	Remarks						
1	FITER RONALD	COORDINATOR	15 Juni 2023	1 Day						
2	RISKI ARIANTO HARAHAP	TEKNISI	15 Juni 2023	1 Day						
3	MUHAMMAD FHADLY	TEKNISI	15 Juni 2023	1 Day						
4	AKBAR	TEKNISI	15 Juni 2023	1 Day						
5										
Prepared by:									<div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg); border: 1px solid black; padding: 2px;">Sunday</div> <div style="flex-grow: 1; border: 1px solid black; position: relative;"> <div style="position: absolute; top: 0; right: 0; bottom: 0; left: 0; background: linear-gradient(to top right, transparent 49%, #ccc 49%, #ccc 51%, transparent 51%);"></div> </div> </div>	
 Name: FITER RONALD COORDINATOR										
Approved by: <div style="display: flex; align-items: center; margin-left: 20px;">  <div style="margin-left: 10px;">15/06/23</div> </div>										
Name : Ferry Hary Wibowo / M.Novaldi Lead of PDON - Rimau Blok										