

PT. INSPEKTINDO SINERGI PERSADA
SERVICES TIME SHEET



Personnel In Attendance:

1.Reza Kukuh, 2.Albert,
3. Iskandar, 4. Ridwan, 5. Siti
Fatimah, 6. Novella, 7. Ramadhan

Customer:

Pertamina EP Zona 10 Bunyu, Tarakan dan Sembakung Field

Date :

20-Jun-24

Period:

June 2024

Contract/ PO Non:

4710000000

Our Ref:

Daily Inspection Report
Bunyu 11 - 20 June 2024

Service Date:

11 - 20 June 2024

Rig / Well:

Bunyu Well

Billing Date	Rig / Loc*	Time*	ACTIVITY	Material Origin (PO No. / Well Name)	BILLING	
					Day	Mob & Demob (Material/Peralatan)
11-Jun-24	Bunyu Field	07.00 - 18.00	Pipe Yard Management & Inspection of CASING 9-5/8" 47 PPF P-110 BTC PIN X BOX R3 DRIFT 8.525"	RO 4300070173	1	1
12-Jun-24	Bunyu Field	07.00 - 18.00	Pipe Yard Management & Inspection of CASING 9-5/8" 47 PPF P-110 BTC PIN X BOX R3 DRIFT 8.525"	RO 4300070173	1	1
13-Jun-24	Bunyu Field	07.00 - 18.00	Pipe Yard Management & Inspection of CASING 9-5/8" 47 PPF P-110 BTC PIN X BOX R3 DRIFT 8.525" & CASING PERFORATED 7" 23 PPF L-80 BTC PIN X BOX R3 DRIFT 6.241"	RO 4300070173 & Well B2222HZ	1	1
14-Jun-24	Bunyu Field	07.00 - 18.00	Pipe Yard Management & Inspection of TUBING 2-7/8" 6.5 PPF N-80Q EU CONN PIN X BOX R2 DRIFT 2.347" & CASING 7" 26 PPF N-80Q BTC PIN X BOX R2 DRIFT 6.151"	Well B2222HZ	1	1
15-Jun-24	Bunyu Field	07.00 - 18.00	Pipe Yard Management & Inspection of TUBING 2-7/8" 6.5 PPF N-80Q EU CONN PIN X BOX R2 DRIFT 2.347"	Well B2222HZ	1	1
16-Jun-24	Bunyu Field	07.00 - 18.00	Pipe Yard Management & Inspection of TUBING 2-3/8" 4.7 PPF N-80Q EU CONN PIN X BOX R2 DRIFT 1.901"	RO 4300049362	1	1
17-Jun-24	Bunyu Field	07.00 - 18.00	Pipe Yard Management & Inspection of TUBING 2-3/8" 4.7 PPF N-80Q EU CONN PIN X BOX R2 DRIFT 1.901"	RO 4300049362	1	1
18-Jun-24	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of TUBING 2-3/8" 4.7 PPF N-80Q EU CONN PIN X BOX R2 DRIFT 1.901"	RO 4300049362	1	1
19-Jun-24	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of TUBING 2-3/8" 4.7 PPF N-80Q EU CONN PIN X BOX R2 DRIFT 1.901"	RO 4300049362	1	1
20-Jun-24	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of CASING 7" P-110 32 PPF TPCQ CONN PIN X BOX R3 API DRIFT 5.969" & X-OVER CASING 7" 32 PPF P-110 TPCQ PIN CONN C/W L-80 COUPLING BTC BOX CONN R3 API DRIFT 5.969" & X-OVER CASING 7" 32 PPF P-110 TPCQ BOX X BTC PIN CONN R3 API DRIFT 5.969"	RO 4300021320	1	1
TOTAL (Days)					10	10

Reza Kukuh Purwanto

Personnel In Attendance

Akbar Bayu Ardianto

Field Site Representative

Nuhagus Kamil Chakim

The Company Representative