

PT. INSPEKTINDO SINERGI PERSADA

SERVICES TIME SHEET



Personnel In Attendance:

Idham

Customer:

Pertamina Hulu Kalimantan Timur

Date :

27-Aug-23

Period:

AUG 2023

Contract/ PO Non:

4710005768

Our Ref:

Service Date:

1 aug - 27 aug 2023

Rig / Well:

SAPI, YAKIN,SERANG,STOCK DRILLING, MAHONI

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
1-Aug-23	MJM - BALIKPAPAN	08.00 - 02.00	Visual Inspection, Marking tagging verification, Witness Pressure Test, NDT inspection and Othre Test : - CROSSOVER FLANGE 3-1/8" (RX-35) X 2" WECO FEMALE FIG 1502 3 ACME PIN (4 EA) - TEST PLUG TUBING HANGER 3-1/2" WITH THREAD CONNECTION 3.750 4 SAM 2G-LH PIN X 3-1/2 IF BOX (1 EA) - CASING SLIP 7" (1SET)	1		
2-Aug-23	MJM - BALIKPAPAN	08.00 - 21.00	Visual Inspection, Marking tagging verification, Witness Pressure Test, NDT inspection and Othre Test : - SPLIT SLEEVE F/LOCKING FALSE BOWL MATERIAL: AISI 4140CONDUCT TO: •BODY MANDREL WITH THREAD CONNECTION 1-3/4"-12UN PIN TOP X O-RING GROOVE #134 AND #328 BOTTOM (3ea) •COLLET WITH SHEER SCREWW SLOT ¼-20 LG 3/8 (3ea) •TOP BODY WITTH THREAD CONNECTION 1.9 NU BOX TOP X 1-3/4"-12 UN BOX BOTTOM (3ea) - 1-1/8" STUD BOLD 7-3/4" OAL 8 UN CONNECTION COMPLETE WITH 2 EA NUT (24 ea)	1		
5-Aug-23	HALIBURTON-BALIKPAPAN	08.00 - 20.00	Visual Inspection, Dimensional Check, Pressure Test,Witness Make Up, Witness Pressure Test, , and Othre Test : - 3-1/2"x 7" VCH PACKER ASSY L-80, 20-26# WITH THREAD CONNECTION 5 13/32" SA 8# BOX X BOX C/W BOTTOM SUB L-80 4-1/2" 12.6# VAM TOP PIN X 5 13/32" SA 8# PIN C/W READUCER ADAPTER L-80 4-1/2" 12.6# VAM BOX X 3-1/2" 12.6# VAM TOP PIN C/W 3-1/2" PUP JOINT R-95 9.2# VAM TOP PIN X BOX (1 set) - 2-3/8" INTERMEDIET SEAL ASSY C/W 2-3/8" TOP WASH PIPE PUP JOINT L-80 4.6# 8 FT WITH THREAD CONNECTION TSH-WEDGE 511 PIN X BOX (END TO END CONNECTION TSH-WEDGE 511PIN X BOX) (1 Set) - 2-3/8" INTERMEDIET SEAL ASSY C/W 2-3/8" TOP WASH PIPE PUP JOINT L-80 4.6# 8 FT WITH THREAD CONNECTION TSH-WEDGE 511 PIN X BOX & 2-3/8" TOP WASH PIPE PUP JOINT L-80 4.6# 6 FT WITH THREAD CONNECTION TSH-WEDGE 511	1		
11-Aug-23	OMS - BALIKPAPAN	08.00 - 20.00	Visual Inspection, Marking tagging verification, Dimensional verification, and Othre test : - pup joint R-95 9.2 # vam top pin x pin Various length (50 jts)	1		
12-Aug-23	OMS - BALIKPAPAN	08.00 - 21.00	Visual Inspection, Marking tagging verification, Dimensional verification, and Othre test : - pup joint R-95 9.2 # vam top pin x pin Various length (27 jts) - pup joint R-95 9.2 # vam top pin x Box Various length (15 jts)	1		
16-Aug-23	MJM - BALIKPAPAN	08.00 - 21.00	Visual Inspection, Dimensional Check, Pressure Test,Witness Make Up, Visual Check, UT Wall thickness, Drift test, and Othre Test : - 3-1/2" CROSSOVER AISI 4140 9.2# WITH THREAD CONNECTION 3-1/2" VAM TOP PIN X 3-1/2" TKC PIN, API DRIFT 2.867" (4 EA) - 3-1/2" CROSSOVER AISI 4140 WITH THREAD CONNECTION 3-1/2" EUE 8RD PIN X 3-1/2" USS IMPROOVE BUTTRESS PIN, API DRIFT 2.867" (2 EA)	1		
18-Aug-23	MJM - BALIKPAPAN	08.00 - 20.00	Visual Inspection, Dimensional Check, Fungtion Test, Visual Check, Document Review, and Othre Test : - 8-1/2 " Fishing tools pakage	1		
19-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 03.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection and Othre test : - Inspection and Fungtion Test Additional Tols Baker DD 6-1/8" for SERANG drilling well SA#29RD4	1		

PT. INSPEKTINDO SINERGI PERSADA

SERVICES TIME SHEET



Personnel In Attendance:

Idham

Customer:

Pertamina Hulu Kalimantan Timur

Date :

27-Aug-23

Period:

AUG 2023

Contract/ PO Non:

4710005768

Our Ref:

Service Date:

1 aug - 27 aug 2023

Rig / Well:

SAPI, YAKIN, SERANG, STOCK DRILLING, MAHONI

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
20-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 21.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection and Othre test : - Inspection and Fungtion Test Aditonal Tols Baker DD 6-1/8" for SERANG drilling well SA#29RD4	1		
21-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 21.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test and Othre test : - Inspection and Fungtion Test 5" X7" SETTING TOOL ZXP PACKER W/ HRDE & RS PROFILE WITH THREAD CONNECTION 3-1/2 IF BOX X 2-3/8 NUE - 5" x 7" ZSP PACKER W/ HRDE & RS PROFILE C/W 5" FLEXLOCK V HANGER AND PUP JOINTS 10 FT. - GEOFORM W/ ACCESSORIES W/ SLIDING SLEEVE CM SLEEVE SHIFT DOWN TO OPEN CM PROFILE GF150 3 CATRIDGES 5,625 IN RING OD 3.500 IN OD 9.20# VAM TOP BOX UP X PIN BOTTOM 13CR L-80 316 L STAINLESS STEEL .090 X .140 RIB AND WRAP 5.625 IN OD 2.562 IN ID 36.4 FEET LENGTH	1		
22-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 21.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test and Othre test : - Inspection and Fungtion Test 5" X7" SETTING TOOL ZXP PACKER W/ HRDE & RS PROFILE WITH THREAD CONNECTION 3-1/2 IF BOX X 2-3/8 NUE - 5" x 7" ZSP PACKER W/ HRDE & RS PROFILE C/W 5" FLEXLOCK V HANGER AND PUP JOINTS 10 FT. - GEOFORM W/ ACCESSORIES W/ SLIDING SLEEVE CM SLEEVE SHIFT DOWN TO OPEN CM PROFILE GF150 3 CATRIDGES 5,625 IN RING OD 3.500 IN OD 9.20# VAM TOP BOX UP X PIN BOTTOM 13CR L-80 316 L STAINLESS STEEL .090 X .140 RIB AND WRAP 5.625 IN OD 2.562 IN ID 36.4 FEET LENGTH	1		
23-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 20.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test and Othre test : - Inspection and Fungtion Test 5" X7" SETTING TOOL ZXP PACKER W/ HRDE & RS PROFILE WITH THREAD CONNECTION 3-1/2 IF BOX X 2-3/8 NUE - 5" x 7" ZSP PACKER W/ HRDE & RS PROFILE C/W 5" FLEXLOCK V HANGER AND PUP JOINTS 10 FT.	1		
24-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 24.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test and Othre test : - Inspection and Fungtion Test 5" X7" SETTING TOOL ZXP PACKER W/ HRDE & RS PROFILE WITH THREAD CONNECTION 3-1/2 IF BOX X 2-3/8 NUE - 5" x 7" ZSP PACKER W/ HRDE & RS PROFILE C/W 5" FLEXLOCK V HANGER AND PUP JOINTS 10 FT. - 4-3/4" SDN SLIM HOLE DENSITY NEUTRON C/W PIN X PIN X/O SUB W/ 5-3/4" OD STABILIZER W/ 4-3/4 BHI-T2 BOX TOP X 4-3/4 BHI-T2 PIN BTM	1		
25-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 21.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test and Othre test : - Inspection and Fungtion Test 5" X7" SETTING TOOL ZXP PACKER W/ HRDE & RS PROFILE WITH THREAD CONNECTION 3-1/2 IF BOX X 2-3/8 NUE - 5" x 7" ZSP PACKER W/ HRDE & RS PROFILE C/W 5" FLEXLOCK V HANGER AND PUP JOINTS 10 FT.	1		

PT. INSPEKTINDO SINERGI PERSADA

SERVICES TIME SHEET



Personnel In Attendance:	<input type="text" value="Idham"/>	Customer:	<input type="text" value="Pertamina Hulu Kalimantan Timur"/>	Date :	<input type="text" value="27-Aug-23"/>
Period:	<input type="text" value="AUG 2023"/>	Contract/ PO Non:	<input type="text" value="4710005768"/>	Our Ref:	<input style="height: 50px;" type="text"/>
Service Date:	<input type="text" value="1 aug - 27 aug 2023"/>	Rig / Well:	<input type="text" value="SAPI, YAKIN,SERANG,STOCK DRILLING, MAHONI"/>	Form No. :	<input type="text"/>
Per Diem Rate :	<input type="text"/>				

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
26-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 22.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test and Othre test : - Inspection and Fungtion Test 5" X7" SETTING TOOL ZXP PACKER W/ HRDE & RS PROFILE WITH THREAD CONNECTION 3-1/2 IF BOX X 2-3/8 NUE - 5" x 7" ZSP PACKER W/ HRDE & RS PROFILE C/W 5" FLEXLOCK V HANGER AND PUP JOINTS 10 FT.	1		
28-Aug-23	BAKER HUGHES - BALIKPAPAN	08.00 - 24.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test, Reporting Othre test : - Preparing Baker Hughes DD tools for YAKIN YWA 20, 21, 23. 6-1/8" Hole Section	1		
29-Aug-23	Schlumberger - BALIKPAPAN	08.00 - 03.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test, Reporting Othre test : - Upper Completion schlumberger for Well Yakin YWA 20, 21 ,23	1		
30-Aug-23	Schlumberger - BALIKPAPAN	08.00 - 20.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test, Reporting Othre test : - Upper Completion schlumberger for Well Yakin YWA 20, 21 ,23	1		
31-Aug-23	Schlumberger - BALIKPAPAN	08.00 - 24.00	Visual Inspection, Marking tagging verification, Dimensional verification, NDT Inspection, Fungtion Test, Pressure Test, Reporting Othre test : - Upper Completion schlumberger for Well Yakin YWA 20, 21 ,23	1		
TOTAL (Days)				19		
TOTAL (USD)						
GRAND TOTAL						



Idham
Personnel In Attendance

Contractor Representative

Rig Representative

Nuhagus Kamil Chakim
Sr. Engineer Drilling Ops & QAQC Coord