

## PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:

1. Chasan, 2. Albert, 3. Iskandar, 4. Idham, 5. Roberto, 6. Reza K. 7. Marselinus, 8. Musa K. 9. Ariswandi, 10. Lefi Hotmatua Siregar 11. Pambudhi K

Customer:

Pertamina EP Zona 10 Bunyu, Tarakan dan Sembakung Field

Date :

20-Feb-23

Period:

February 2023

Contract/ PO Non:

4710000000

Our Ref:

Daily Inspection Report  
Bunyu 21 Jan - 20 Feb  
2023

Service Date:

21 January- 20 February 2023

Rig / Well:

Bunyu Well

Billing Date	Rig / Loc*	Time*	ACTIVITY	Material Origin (PO No. / Well Name)	BILLING	
					Day	Mob & Demob (Material/Peralatan)
21-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Crossover Casing 7" OD, 32 PPF, P110, BUTTRESS Pin X TPCQ Box, Length R-3, API Drift 5.969".	Old Stock	1	1
22-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4300072035	1	1
23-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4300072035	1	1
24-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4300072035	1	1
25-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4300072035	1	1
26-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4300072035	1	1
27-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
28-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
29-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
30-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
31-Jan-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
1-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
2-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
3-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
4-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 7" OD, 26 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 6.151".	RO 4500203805	1	1
5-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, N-80Q, BUTTRESS Pin X Box, Length R-3, API Drift 8.679".	RO 4300071106	1	1
6-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 47 PPF, P110, BUTTRESS Pin X Box, Length R-2, API Drift 8.525".	RO 4300052047	1	1

**PT. INSPEKTINDO SINERGI PERSADA**  
**SERVICES TIME SHEET**



Personnel In Attendance:

1.Chasan, 2. Albert, 3. Iskandar, 4. Idham, 5 Roberto. 6. Reza K. 7. Marselinus. 8. Musa K. 9. Ariswandi. 10. Lefi Hotmatua Siregar 11. Pambudhi K

Customer:

Pertamina EP Zona 10 Bunyu, Tarakan dan Sembakung Field

Date :

20-Feb-23

Period:

February 2023

Contract/ PO Non:

4710000000

Our Ref:

Daily Inspection Report  
Bunyu 21 Jan - 20 Feb  
2023

Service Date:

21 January- 20 February 2023

Rig / Well:

Bunyu Well

Billing Date	Rig / Loc*	Time*	ACTIVITY	Material Origin (PO No. / Well Name)	BILLING	
					Day	Mob & Demob (Material/Peralatan)
7-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679".	RO 4500203804	1	1
8-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679".	RO 4500203804	1	1
9-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679".	RO 4500203804	1	1
10-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679".	RO 4500203804	1	1
11-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of : Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679". CASING 20" K-55, 94 PPF , 20" BUTTRESS CONNECTION, R3 LENGTH, API DRIFT 18.936"	RO 4500203804	1	1
12-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of: CASING 7" P110, 32 PPF , TP-CQ CONNECTION PIN X BOX, R3 LENGTH, API DRIFT 5.969" CROSSOVER CASING 7" P110, 32 PPF , TP-CQ PIN X BUTTRESS BOX CONNECTION, R3 LENGTH, API DRIFT 5.969" CROSSOVER CASING 7" P110, 32 PPF , TP-CQ BOX X BUTTRESS PIN CONNECTION, R3 LENGTH, API DRIFT 5.969"	N/A	1	1
13-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679". Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-3, API Drift 8.679".	RO 4500203805	1	1
14-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679".	RO 4500203805	1	1
15-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679".	RO 4500203805	1	1
16-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of : Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679". CASING 13-3/8" K-55, 54.5 PPF , BUTTRESS CONNECTION PIN X BOX, R3 LENGTH, API DRIFT 12.459" OD	RO 4500203805 RO No. 4300072035	1	1
17-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 40 PPF, K55, BUTTRESS Pin X Box, Length R-2, API Drift 8.679".	RO 4500203805	1	1

**PT. INSPEKTINDO SINERGI PERSADA**  
**SERVICES TIME SHEET**



Personnel In Attendance:

1.Chasan, 2. Albert, 3. Iskandar, 4. Idham, 5 Roberto, 6. Reza K. 7. Marselinus. 8. Musa K. 9. Ariswandi. 10. Lefi Hotmatua Siregar 11. Pambudhi K

Customer:

Pertamina EP Zona 10 Bunyu, Tarakan dan Sembakung Field

Date :

20-Feb-23

Period:

February 2023

Contract/ PO Non:

4710000000

Our Ref:

Daily Inspection Report  
Bunyu 21 Jan - 20 Feb  
2023

Service Date:

21 January- 20 February 2023

Rig / Well:

Bunyu Well

Billing Date	Rig / Loc*	Time*	ACTIVITY	Material Origin (PO No. / Well Name)	BILLING	
					Day	Mob & Demob (Material/Peralatan)
18-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of: Casing 9.5/8" OD, 47 PPF, N-80, BUTTRESS Pin X Box, Length R-3, API Drift 8.525". CASING 13-3/8" K-55, 54.5 PPF, BUTTRESS CONNECTION PIN X BOX, R3 LENGTH, API DRIFT 12.459" OD	RO CA1900061 RO No. 4300072035	1	1
19-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 47 PPF, N-80, BUTTRESS Pin X Box, Length R-3, API Drift 8.525".	RO CA1900061	1	1
20-Feb-23	Bunyu Field	07.00 - 17.00	Pipe Yard Management & Inspection of Casing 9.5/8" OD, 47 PPF, N-80, BUTTRESS Pin X Box, Length R-3, API Drift 8.525".	RO CA1900061	1	1
<b>TOTAL (Days)</b>					<b>31</b>	<b>31</b>

**Chasan Musthopa / Idham**  
Personnel In Attendance

**Denny Yuarta A**  
Field Site Representative

**Ardi Septiawan**

The Company Representative