

NO.	DATE OF INSPECTION	ID No.	DESCRIPTION	MFG	Serial/Batch NO	SIZE	INSPECTION SCOPE			SWL	NEXT OF INSPECTION	INSTALATION	LOCATION	Inspector	FINDING	INSPECTION RESULT
							V	WR	T							
1	18-Mar-21	MF2-SH-003	Screw Pin bow Anchor Shackle	Crosby	20B	1-1/4 Inch	√	-	-	12 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
2	18-Mar-21	MF2-SH-001	Screw Pin bow Anchor Shackle	Crosby	50E	1-1/2 Inch	√	-	-	17 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
3	18-Mar-21	MF2-SH-004	Screw Pin bow Anchor Shackle	Crosby	20B	1-1/4 Inch	√	-	-	12 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
4	18-Mar-21	MF2-SH-002	Screw Pin bow Anchor Shackle	Crosby	50C	1-1/2 Inch	√	-	-	17 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
5	18-Mar-21	MF1-SH-017	Screw Pin Bow Anchor Shackle	Crosby	TUF	7/8 Inch	√	-	-	6.5 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
6	18-Mar-21	MF2-SH-061	Screw Pin Bow Anchor Shackle	Crosby	65G	3/4 Inch	√	-	-	4.75 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
7	18-Mar-21	MF2-SH-052	Screw Pin Bow Anchor Shackle	Crosby	5UR	1-1/4 Inch	√	-	-	12 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
8	18-Mar-21	MF2-SH-039	Safety Pin Bow Anchor Shackle	Kondo	N/A	1 inch	√	-	-	8.5 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
9	18-Mar-21	MF2-SH-003	Screw Pin Bow Anchor Shackle	Crosby	50U	1-1/4 Inch	√	-	-	12 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
10	18-Mar-21	MF2-SH-007	Safety Pin Bow Anchor Shackle	Crosby	WSD	1-1/4 Inch	√	-	-	12 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
11	18-Mar-21	MF2-SH-006	Safety Pin Bow Anchor Shackle	Crosby	5JC	1-1/4 Inch	√	-	-	12 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
12	18-Mar-21	MF2-SH-005	Safety Pin Bow Anchor Shackle	Crosby	5D	1-1/4 Inch	√	-	-	12 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
13	18-Mar-21	MF2-SH-013	Safety Pin Bow Anchor Shackle	Crosby	5MU	1-1/8 Inch	√	-	-	9.5 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
14	18-Mar-21	MF1-SH-026	Screw Pin Bow Anchor Shackle	Crosby	5GU	1 inch	√	-	-	8.5 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
15	18-Mar-21	MF2-SH-049	Screw Pin bow Anchor Shackle	Crosby	TUG	1 inch	√	-	-	8.5 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
16	18-Mar-21	EF1-SH-014	Screw Pin bow Anchor Shackle	Crosby	20N	3/4 Inch	√	-	-	4.75 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
17	18-Mar-21	EF1-SH-014	Screw Pin bow Anchor Shackle	Crosby	20N	3/4 Inch	√	-	-	4.75 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
18	18-Mar-21	MK1-SH-050	Screw Pin bow Anchor Shackle	Crosby	20F	3/4 Inch	√	-	-	4.75 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
19	18-Mar-21	EF2-SH-012	Screw Pin Bow Anchor Shackle	Crosby	20R	5/8 Inch	√	-	-	3.25 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
20	18-Mar-21	MF2-SH-066	Screw Pin Bow Anchor Shackle	Crosby	5UD	1/2 inch	√	-	-	3.3 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
21	18-Mar-21	MF2-SH-071	Screw Pin Bow Anchor Shackle	Crosby	5UD	1/2 inch	√	-	-	3.3 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
22	18-Mar-21	MF2-SH-067	Screw Pin Bow Anchor Shackle	Crosby	5UD	1/2 inch	√	-	-	3.3 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
23	18-Mar-21	MF2-SH-023	Screw Pin bow Anchor Shackle	Crosby	5KC	1/2 inch	√	-	-	2 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
24	18-Mar-21	MF2-SH-030	Screw Pin bow Anchor Shackle	Crosby	5NR	1/4 inch	√	-	-	3.4 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
25	18-Mar-21	MF2-SH-012	Safety Pin Bow Anchor Shackle	N/A	N/A	1-1/8 inch	√	-	-	9.5 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
26	18-Mar-21	MF2-EB-003	Eyebolt	NC	N/A	M30	√	-	-	1.5 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
27	18-Mar-21	MF2-EB-006	Eyebolt	N/A	C15E	M30	√	-	-	3.2 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
28	18-Mar-21	MF2-EB-002	Eyebolt	HC	N/A	M36	√	-	-	2.3 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
29	18-Mar-21	MF2-EB-004	Eyebolt	N/A	C15	M20	√	-	-	1.2 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
30	18-Mar-21	MF2-EB-011	Eyebolt	N/A	C15	M16	√	-	-	2.3 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
31	18-Mar-21	MF2-EB-001	Eyebolt	HC	N/A	M36	√	-	-	2.3 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
32	18-Mar-21	MF2-EB-005	Eyebolt	HC	N/A	M20	√	-	-	0.63 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
33	18-Mar-21	NECEB003	Eyebolt	N/A	N/A	N/A	√	-	-	N/A	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	No identify SWL	Reject/Remove From Service
34	18-Mar-21	EB-735	Eyebolt	N/A	N/A	N/A	√	-	-	N/A	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	No identify SWL	Reject/Remove From Service
35	18-Mar-21	NECEB006	Eyebolt	N/A	N/A	M30	√	-	-	N/A	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	No identify SWL	Reject/Remove From Service
36	18-Mar-21	NECEB007	Eyebolt	N/A	N/A	M30	√	-	-	N/A	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	No identify SWL	Reject/Remove From Service
37	18-Mar-21	WS-EB-41	Eyebolt	N/A	N/A	M18	√	-	-	N/A	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	No identify SWL - Shank Bending	Reject/Remove From Service
38	18-Mar-21	MF2-WS-005	Webing sling,Color:Grey	Toplift	75489	120 mm (width) x 6 meter (Length)	√	-	-	4 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
39	18-Mar-21	MF2-WS-014	Webing sling,Color:Green	Toplift	78077	80 mm (width) x 4 meter (Length)	√	-	-	2 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable
40	18-Mar-21	MF2-WS-001	Webing sling,Color:Grey	Toplift	75990	120 mm (width) x 4 meter (Length)	√	-	-	4 tonne	18-Sep-21	Workshop Mekanik Finish Mill 2	Narogong Plant	Abdul Wahid	COC Not Available	Acceptable