

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:

Novied Nazar

Customer:

Pertamina Hulu Kalimantan Timur

Date :

20-Jan-22

Period:

Januari 2022

Contract/ PO Non:

KTAD-DC491

Day Rate:

Rig / Well:

SAPI / YAKIN, STA , SANTAN, SEPINGGAN

Our Ref:

IR-21012022-BHI-DC474-PHKT-SAPI-DRL
 IR-19012022-BHI-DC474-PHKT-SEPINGGAN-DRL
 IR-19012022-BHI-DC474-PHKT-SAPI-DRL
 IR-08022022-BHI-DC491-PHKT-SANTAN-DRL
 IR-08022022-BHI-DC474-PHKT-SAPI-WLI
 IR-08022022-BHI-DC474-PHKT-SEPINGGAN-WLI
 IR-08022022-BHI-DC474-PHKT-STA-PHASE-2-WLI

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
21-Jan-22	BAKER HUGHES - Balikpapan	08.00 - 17.00	3.500 IN TUBING RETRIEVABLE SAFETY VALVE CEMENTSAVE – 5E 3.500 IN 9.20 LB/FT VAM TOP BOX UP RIGHT HAND THREAD DOWN 5.700 IN OD 2.812 IN ID 13 CR 80 MYS 22 HRC MAX CO2 & LTD H2S & LTD CL SERVICES 1000 FT SETTING DEPTH 20-300 DEGF WK TEMPERATURE 5000 PSI WP ABOVE NO BCS DESCRIPTION BAKER Q2 QUAL LVL, Connected TRSV to Pup Joint (Hand Tight) TUBING RETRIABLE SAFETY VALVE CEMENTSAFE- 10 E 3.500 IN 9.20 LB/FT VAM TOP BOX UP RIGHT HAND THREAD UP 3.500 IN 9.20 LB/FT VAM TOP PIN DOWN RIGHT HAND THREAD DOWN 5.650 IN OD 2.812 IN SEAL BORE 2.812 IN ID 1000 FT SETTING DEPTH 10000 PSI WP ABOVE BCS-A098 BH CWI PAINT/PROF COAT YFG REQ BAKER Q2 QUAL LVL, Connected TRSV to Pup Joint (Hand Tight) 3.500 IN X 2.813 IN SLIDING SLEEVE HP DEFENDER 3.500 IN 9.20 LB/FT TENARISHYDRIL BLUE BOX UP 3.500 IN 9.20 LB/FT TENARISHYDRIL BLUE PIN DOWN 2.813 BX PROFILE 41XX OR L80 STEEL 80 MYS NACE BCS-A098 BHCWI PAINT/PROT COAT YFG REQ BAKER Q3 QUAL LVL, Visual Inspection, Dimensional Check	1		

PT. INSPEKTINDO SINERGI PERSADA
SERVICES TIME SHEET



Personnel In Attendance:

Novied Nazar

Customer:

Pertamina Hulu Kalimantan Timur

Date :

20-Jan-22

Period:

Januari 2022

Contract/ PO Non:

KTAD-DC491

Day Rate:

Rig / Well:

SAPI / YAKIN, STA , SANTAN, SEPINGGAN

Our Ref:

IR-21012022-BHI-DC474-PHKT-SAPI-DRL
IR-19012022-BHI-DC474-PHKT-SEPINGGAN-DRL
IR-19012022-BHI-DC474-PHKT-SAPI-DRL
IR-08022022-BHI-DC491-PHKT-SANTAN-DRL
IR-08022022-BHI-DC474-PHKT-SAPI-WLI
IR-08022022-BHI-DC474-PHKT-SEPINGGAN-WLI
IR-08022022-BHI-DC474-PHKT-STA-PHASE-2-WLI

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
24-Jan-22	BAKER HUGHES - Balikpapan	08.00 - 17.00	4-3/4" MODULAR STABILIZER BLADES OD GAUGE 5-7/8" W/ 4-3/4 BHI-T2 BOX TOP X 4-3/4 BHI-T2 PIN BTM - Electrical Test (Insulation & Continuity Test) Passed 4-3/4" MODULAR STABILIZER BLADES OD GAUGE 5-5/8" W/ 4-3/4 BHI-T2 BOX TOP X 4-3/4 BHI-T2 PIN BTM - Electrical Test (Insulation & Continuity Test) Passed 4-3/4" MODULAR STABILIZER BLADES OD GAUGE 5-7/8" W/ 4-3/4 BHI-T2 BOX TOP X 4-3/4 BHI-T2 PIN BTM - NDT Check and Visual Inspection 4-3/4" AUTOTRAK ATK W/ 4-3/4 BHI-T2 BOX TOP X 3-1/2 REG BOX BTM - Visual Check Inspection 4-3/4" AUTOTRAK ATK W/ 4-3/4 BHI-T2 BOX TOP X 3-1/2 REG BOX BTM - Visual Check Inspection	1		
25-Jan-22	BAKER HUGHES - Balikpapan	08.00 - 17.00	3.500 IN TUBING RETRIEVABLE SAFETY VALVE CEMENTSAVE – 5E 3.500 IN 9.20 LB/FT VAM TOP BOX UP RIGHT HAND THREAD DOWN 5.700 IN OD 2.812 IN ID 13 CR 80 MYS 22 HRC MAX CO2 & LTD H2S & LTD CL SERVICES 1000 FT SETTING DEPTH 20-300 DEGF WK TEMPERATURE 5000 PSI WP ABOVE NO BCS DESCRIPTION BAKER Q2 QUAL LVL - Make-Up Torque On progress TUBING RETRIABLE SAFETY VALVE CEMENTSAFE- 10 E 3.500 IN 9.20 LB/FT VAM TOP BOX UP RIGHT HAND THREAD UP 3.500 IN 9.20 LB/FT VAM TOP PIN DOWN RIGHT HAND THREAD DOWN 5.650 IN OD 2.812 IN SEAL BORE 2.812 IN ID 1000 FT SETTING DEPTH 10000 PSI WP ABOVE BCS-A098 BH CWI PAINT/PROF COAT YFG REQ BAKER Q2 QUAL LVL - Make-Up Torque On progress	1		

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:

Novied Nazar

Customer:

Pertamina Hulu Kalimantan Timur

Date :

20-Jan-22

Period:

Januari 2022

Contract/ PO Non:

KTAD-DC491

Day Rate:

Rig / Well:

SAPI / YAKIN, STA , SANTAN, SEPINGGAN

Our Ref:

IR-21012022-BHI-DC474-PHKT-SAPI-DRL
IR-19012022-BHI-DC474-PHKT-SEPINGGAN-DRL
IR-19012022-BHI-DC474-PHKT-SAPI-DRL
IR-08022022-BHI-DC491-PHKT-SANTAN-DRL
IR-08022022-BHI-DC474-PHKT-SAPI-WLI
IR-08022022-BHI-DC474-PHKT-SEPINGGAN-WLI
IR-08022022-BHI-DC474-PHKT-STA-PHASE-2-WLI

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
26-Jan-22	BAKER HUGHES - Balikpapan	08.00 - 17.00	3.500 IN X 2.813 IN SLIDING SLEEVE HP DEFENDER 3.500 IN 9.20 LB/FT TENARISHYDRIL BLUE BOX UP 3.500 IN 9.20 LB/FT TENARISHYDRIL BLUE PIN DOWN 2.813 BX PROFILE 41XX OR L80 STEEL 80 MYS NACE BCS-A098 BHCWI PAINT/PROT COAT YFG REQ BAKER Q3 QUAL LVL- Visual Inspection, Dimensional Check, Make Up Torque to Pup Joint, Open/Closed Sleeve Defender	1		
27-Jan-22	BAKER HUGHES - Balikpapan	08.00 - 17.00	TUBING RETRIABLE SAFETY VALVE CEMENTSAFE- 10 E 3.500 IN 9.20 LB/FT VAM TOP BOX UP RIGHT HAND THREAD UP 3.500 IN 9.20 LB/FT VAM TOP PIN DOWN RIGHT HAND THREAD DOWN 5.650 IN OD 2.812 IN SEAL BORE 2.812 IN ID 1000 FT SETTING DEPTH 10000 PSI WP ABOVE BCS-A098 BH CWI PAINT/PROF COAT YFG REQ BAKER Q2 QUAL LVL - Make up Torque 3.500 IN TUBING RETRIEVABLE SAFETY VALVE CEMENTSAVE – 5E 3.500 IN 9.20 LB/FT VAM TOP BOX UP RIGHT HAND THREAD DOWN 5.700 IN OD 2.812 IN ID 13 CR 80 MYS 22 HRC MAX CO2 & LTD H2S & LTD CL SERVICES 1000 FT SETTING DEPTH 20-300 DEGF WK TEMPERATURE 5000 PSI WP ABOVE NO BCS DESCRIPTION BAKER Q2 QUAL LVL - Make up Torque on Progress	1		
28-Jan-22	BAKER HUGHES - Balikpapan	08.00 - 17.00	TUBING RETRIABLE SAFETY VALVE CEMENTSAFE- 10 E 3.500 IN 9.20 LB/FT VAM TOP BOX UP RIGHT HAND THREAD UP 3.500 IN 9.20 LB/FT VAM TOP PIN DOWN RIGHT HAND THREAD DOWN 5.650 IN OD 2.812 IN SEAL BORE 2.812 IN ID 1000 FT SETTING DEPTH 10000 PSI WP ABOVE BCS-A098 BH CWI PAINT/PROF COAT YFG REQ BAKER Q2 QUAL LVL - Drifting Test 3.500 IN TUBING RETRIEVABLE SAFETY VALVE CEMENTSAVE – 5E 3.500 IN 9.20 LB/FT VAM TOP BOX UP RIGHT HAND THREAD DOWN 5.700 IN OD 2.812 IN ID 13 CR 80 MYS 22 HRC MAX CO2 & LTD H2S & LTD CL SERVICES 1000 FT SETTING DEPTH 20-300 DEGF WK TEMPERATURE 5000 PSI WP ABOVE NO BCS DESCRIPTION BAKER Q2 QUAL LVL - Hand Tight TRSV to Pup Joint	1		

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:

Novied Nazar

Customer:

Pertamina Hulu Kalimantan Timur

Date :

20-Jan-22

Period:

Januari 2022

Contract/ PO Non:

KTAD-DC491

Day Rate:

Rig / Well:

SAPI / YAKIN, STA , SANTAN, SEPINGGAN

Our Ref:

IR-21012022-BHI-DC474-PHKT-SAPI-DRL
IR-19012022-BHI-DC474-PHKT-SEPINGGAN-DRL
IR-19012022-BHI-DC474-PHKT-SAPI-DRL
IR-08022022-BHI-DC491-PHKT-SANTAN-DRL
IR-08022022-BHI-DC474-PHKT-SAPI-WLI
IR-08022022-BHI-DC474-PHKT-SEPINGGAN-WLI
IR-08022022-BHI-DC474-PHKT-STA-PHASE-2-WLI

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
10-Feb-22	BAKER HUGHES - Balikpapan	08.00 - 17.00	8-1/4" CROSS OVER SUB W/ 6-5/8 REG BOX TOP X 7-5/8 REG PIN BTM, Visual Inspection 8-1/4" CROSS OVER SUB W/ 7-5/8 REG BOX TOP X 6-5/8 REG PIN BTM, Visual Inspection 9-1/2" INTEGRAL BLADES STABILIZER BLADE OD 14-3/8" W/ 7-5/8 REG BOX TOP X 7-5/8 REG PIN BTM, Visual Inspection 9-1/2" INTEGRAL BLADES STABILIZER BLADE OD 14-3/8" W/ 7-5/8 REG BOX TOP X 7-5/8 REG PIN BTM, Visual Inspection	1		
11-Feb-22	BAKER HUGHES - Balikpapan	08.00 - 17.00	LINER PACKER HYD SET MDS W/SLP 3.500" 9.20LB/FT L-80 Cr-13 FOX BOX TOP X FOX PIN BOTTOM, 7.000" 26.0LB/FT CSG, 6" OD, 2.986" ID (2.867" DRIFT) 3.060-3508 PSI SHEAR 13CR, 80KSI MYS, C/W 3-1/2" X/O TSH BLUE BOX TOP X FOX PIN BOTTOM UP & 3-1/2" X/O FOX BOX TOP X TSH BLUE PIN BOTTOM DOWN C/W 3-1/2" PUP JOINTS L-80-13Cr 9.2 PPF TSH-BLUE BOX TOP X PIN BTM 6FT LENGTH FOR TOP & 6FT LENGTH FOR BOTTOM. Prssure Test & Drifting Check (For Sapi Well) LINER PACKER HYD SET MDS W/SLP 3.500" 9.20LB/FT TSH BLUE BOX TOP X PIN BOTTOM, 7" 26.0-29.0 LB/FT CSG, 6.000" OD, 2.892" ID (MUST DRIFT 2.867") AFLAS SEAL 3,060-3,508 SHEAR BMS-A099 41XX OR L-80 STEEL 80 KSI MYS C/W 3.500" PUP JOINT 9.2LB/FT L-80 TSH BLUE BOX COUPLING TOP X PIN BOTTOM, 4FT LENGTH FOR BOTTOM AND 6FT LENGTH FOR TOP, Pressure Test and Drifting Check (For Sepinggan Well) LINER PACKER HYD SET MDS W/SLP 3.500" 9.20LB/FT TSH BLUE BOX TOP X PIN BOTTOM, 7" 26.0-29.0 LB/FT CSG, 6.000" OD, 2.892" ID (MUST DRIFT 2.867") AFLAS SEAL 3,060-3,508 SHEAR BMS-A099 41XX OR L-80 STEEL 80 KSI MYS C/W 3.500" PUP JOINT 9.2LB/FT L-80 TSH BLUE BOX COUPLING TOP X PIN BOTTOM, 6FT LENGTH FOR BOTTOM AND 6FT LENGTH FOR TOP, Pressure Test & Drifting Check (For STA Well)	1		

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:

Novied Nazar

Customer:

Pertamina Hulu Kalimantan Timur

Date :

20-Jan-22

Period:

Januari 2022

Contract/ PO Non:

KTAD-DC491

Day Rate:

Rig / Well:

SAPI / YAKIN, STA , SANTAN, SEPINGGAN

Our Ref:

IR-21012022-BHI-DC474-PHKT-SAPI-DRL
 IR-19012022-BHI-DC474-PHKT-SEPINGGAN-DRL
 IR-19012022-BHI-DC474-PHKT-SAPI-DRL
 IR-08022022-BHI-DC491-PHKT-SANTAN-DRL
 IR-08022022-BHI-DC474-PHKT-SAPI-WLI
 IR-08022022-BHI-DC474-PHKT-SEPINGGAN-WLI
 IR-08022022-BHI-DC474-PHKT-STA-PHASE-2-WLI

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
* If Applicable				TOTAL (Days)	8	
				TOTAL (USD)		
				GRAND TOTAL		



Novied
Personnel In Attendance

Contractor Representative

Rig Representative

The Company Representative

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:

Novied Nazar

Customer:

Pertamina Hulu Kalimantan Timur

Date :

20-Feb-22

Period:

February 2022

Contract/ PO Non:

KTAD-DC-102S

Day Rate:

Rig / Well:

SAPI , STA, BS-3

Our Ref:

IR-03022022-MJM-0007-PHKT-SAPI-DRL
IR-11022022-MJM-0007-PHKT-YWB-14-WLI
IR-17022022-MJM-0007-PHKT-BS3-DRL
IR-17022022-MJM-0007-PHKT-STA-DRL

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
3-Feb-22	MJM - Balikpapan	08.00 - 17.00	Visual Inspection, FLD and Dimensional Check - X/OVER 3-1/2"OD 9.2PPF L80 TKC PIN (Newly) X TSH BLUE BOX CONN, LENGTH 6 FT (Yellow Band)	1		
11-Feb-22	MJM - Balikpapan	17.01 - 24.00	REFURBISHMENT RING GROOVE AREA 3-1/8" RX-35 5M FLANGE X 3-1/8" RX-31 3M FLANGE, Visual Inspection and NDT Check	1		
17-Feb-22	MJM - Balikpapan	08.00 - 17.00	CROSSOVER RAISER ADAPTER VARIOUS SIZE, DIMENSIONAL VISUAL INSPECTION & NDT PUP JOINT 13-3/8"OD 68PPF L-80 BUTTRESS PIN X PIN CONN, LENGTH 8 FT. (Yellow Band), VISUAL & DIMENSIONAL CHECK	1		
				TOTAL (Days)	3	
				TOTAL (USD)		
				GRAND TOTAL		

* If Applicable



Novied
Personnel In Attendance

Contractor Representative

Rig Representative

The Company Representative

PT. INSPEKTINDO SINERGI PERSADA
SERVICES TIME SHEET



Personnel In Attendance:

Novied Nazar

Customer:

Pertamina Hulu Kalimantan Timur

Date :

20-Feb-22

Period:

February 2022

Contract/ PO Non:

KTAD-DC-473S

Day Rate:

Rig / Well:

BS-3, SAPI,

Our Ref:

IR-06022022-FMC-DC473-PHKT-BS3-DRL
 IR-07022022-FMC-DC473-PHKT-SAPI-DRL
 IR-06012022-FMC-DC473-PHKT-SAPI-DRL

Per Diem Rate :

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
4-Feb-22	TECHNIP FMC - Balikpapan	08.00 - 17.00	Visual Inspection, Various Riser Adapter and Clamp Adapter	1		
6-Feb-22	TECHNIP FMC - Balikpapan	08.00 - 17.00	Visual Inspection and Dimensional - Various Crossover Riser Adapter , Clamp Riser Adapter and Bowl Protector Ass	1		
7-Feb-22	TECHNIP FMC - Balikpapan	08.00 - 19.00	PUP JOINT 3-1/2"OD 9.2PPF L80 13CR TSH BLUE PIN X PIN CONN, LENGTH 4 FT TO TUBING HANGER ASSY, MAKE UP AND PRESSURE TEST	1		
18-Feb-22	FRANKS - Balikpapan	08.00 - 17.00	MAKE UP TORQUE PUP JOINT 13-3/8"OD 68PPF L80 BUTTRESS PIN X BOX CONN LENGTH 20 FT TO PUP JOINT 13-3/8"OD 68PPF L80 BUTTRESS PIN X BOX CONN LENGTH 20 FT	1		

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance: Novied Nazar

Period: February 2022

Day Rate:

Per Diem Rate :

Customer: Pertamina Hulu Kalimantan Timur

Contract/ PO Non: KTAD-DC-473S

Rig / Well: BS-3, SAPI,

Date : 20-Feb-22

Our Ref: IR-06022022-FMC-DC473-PHKT-BS3-DRL
IR-07022022-FMC-DC473-PHKT-SAPI-DRL
IR-06012022-FMC-DC473-PHKT-SAPI-DRL

Form No. :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
19-Feb-22	FRANKS - Balikpapan	08.00 - 17.00	MAKE UP TORQUE COUPLING 9-5/8"OD 53.50PPF P110 TSH BLUE CONN TO PUP JOINT 9-5/8"OD 53.50PPF P110 TSH BLUE PIN X PIN CONN LENGTH 20 FT MAKE UP TORQUE PUP JOINT 9-5/8"OD 53.50PPF P110 TSH BLUE PIN X BOX CONN LENGTH 20 FT TO COUPLING 9-5/8"OD 53.50PPF P110 TSH BLUE CONN MAKE UP TORQUE PUP JOINT 9-5/8"OD 53.50PPF P110 TSH BLUE BOX X BOX CONN LENGTH 20 FT TO PUP JOINT 9-5/8"OD 53.50PPF P110 TSH BLUE PIN X PIN CONN LENGTH 20 FT MAKE UP TORQUE CROSSOVER 9-5/8"OD 53.50PPF P110 TSH BLUE BOX X BTC PIN LENGTH 4 FT TO RUNNING AND RETRIEVING TOOLS CSG HGR 9-5/8"	1		
TOTAL (Days)				5		
TOTAL (USD)						
GRAND TOTAL						

* If Applicable



Novied
Personnel In Attendance

Contractor Representative

Rig Representative

The Company Representative

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:

Novied Nazar

Customer:

Pertamina Hulu Kalimantan Timur

Date :

20-Feb-22

Period:

February 2022

Contract/ PO Non:

KTAD-DC-328S

Our Ref:

IR-07022022-FRANKS-DC328-
PHKT-STA-DRL
IR-09022022-FRANKS-DC328-
PHKT-STA-DRL

Day Rate:

Rig / Well:

STA

Form No. :

Per Diem Rate :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
7-Feb-22	FRANKS - Balikpapan	08.00 - 17.00	MAKE UP TORQUE CASING 13-3/8"OD 68PPF L80 BUTTRESS PIN X BOX CONN LENGTH R3 TO FLOAT COLLAR W/24 TOOTH NR PLUG SEAT, 13-3/8" IN BUTTRESS CSG THREAD 54.5 – 72 LBS/FT	1		
8-Feb-22	FRANKS - Balikpapan	08.00 - 17.00	MAKE UP TORQUE CASING 13-3/8"OD 68PPF L80 BUTTRESS PIN X BOX CONN LENGTH R3 TO FLOAT SHOE 13-3/8 IN BUTTRESS CSG THREAD, DOUBLE AUTO FILL 4-1/4 IN. SUPER SEAL VALVE L-80 MAKE UP TORQUE CASING 13-3/8"OD 68PPF L80 BUTTRESS PIN X BOX CONN LENGTH R3 TO FLOAT COLLAR W/24 TOOTH NR PLUG SEAT, 13-3/8" IN BUTTRESS CSG THREAD 54.5 – 72 LBS/FT	1		
9-Feb-22	FRANKS - Balikpapan	08.00 - 17.00	MAKE UP TORQUE PUP JOINT 13-3/8"OD 68PPF L80 BUTTRESS PIN X PIN CONN LENGTH 8 FT TO 13-3/8" UNIHEAD BTC, 3K PSI BTM X 10K PSI TOP	1		
18-Feb-22	FRANKS - Balikpapan	08.00 - 17.00	MAKE UP TORQUE PUP JOINT 13-3/8"OD 68PPF L80 BUTTRESS PIN X PIN CONN LENGTH 8 FT (YELLOW BAND) TO 13-3/8" UNIHEAD BTC, 3K PSI BTM X 5K PSI TOP BREAKOUT RUNNING TOOLS C/W PUP JOINT 13-3/8"OD 68PPF L80 BUTTRESS BOX CONN, OVERALL LENGTH 16 FT	1		
19-Feb-22	FRANKS - Balikpapan	08.00 - 17.00	MAKE UP TORQUE PUP JOINT 9-5/8"OD 53.50PPF P110 TSH BLUE PIN X PIN CONN LENGTH 6FT TO CSG HGR CHM FLUTED BODY 13.505 BOWL 9-5/8" TSH BLUE 47 PPF BTM THREAD	1		
				TOTAL (Days)	5	
				TOTAL (USD)		
				GRAND TOTAL		

* If Applicable



Novied

Personnel In Attendance

Contractor Representative

Rig Representative

The Company Representative

PT. INSPEKTINDO SINERGI PERSADA SERVICES TIME SHEET



Personnel In Attendance:

Mardiansyah/Novied/Saftiadi

Customer:

Pertamina Hulu Kalimantan Timur

Date :

21-Feb-22

Period:

21 Jan 22 - 20 Feb 22

Contract/ PO Non:

KTAD-DC491-S-

Our Ref:

IR-08022022-BHI-DC491-PHKT-SANTAN-DRL
IR-08022022-BHI-DC491-PHKT-SAPI-DRL

Day Rate:

Rig / Well:


SAPI WELL DRG CAMPAIGN & STA

Form No. :

Per Diem Rate :

Billing Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
				Day	Mob/ Demob (USD)	Per diem (Day)
29-Jan-22	Baker Hughes - Balikpapan	08.00 - 17.00	Cont'd INSPECTION DiIRECTIONAL DRILLING (DD) 12 1/4", 12 1/4" x 14", 10-5/8" x 12-1/4" , 8 1/2", 6 1/8" HOLE SECTION (HS)	1		
31-Jan-22	Baker Hughes - Balikpapan	08.00 - 17.00	Cont'd INSPECTION DiIRECTIONAL DRILLING (DD) 12 1/4", 12 1/4" x 14", 10-5/8" x 12-1/4" , 8 1/2", 6 1/8" HOLE SECTION (HS)	1		
2-Feb-22	Baker Hughes - Balikpapan	08.00 - 17.00	NCR on 4 3/4" Float Sub c/w Float Valve EX SAPI WELL	1		
12-Feb-22	MJM - Balikpapan	00.00 - 12.00	Inspection on 9 5/8" Reamer Shoe, L-80, 47PPF, TSH BLUE Box Connection Cont'd to Pressure Test on Riser Adapter	1		
13-Feb-22	Baker Hughes - Balikpapan	08.00 - 17.00	Cont'd INSPECTION DiIRECTIONAL DRILLING (DD) 8 1/2" HOLE SECTION (HS) For SAPI	1		
14-Feb-22	Baker Hughes - Balikpapan	08.00 - 17.00	Cont'd INSPECTION DiIRECTIONAL DRILLING (DD) 17 1/2" & 12 1/4" HOLE SECTION (HS) For STA	1		
15-Feb-22	Baker Hughes - Balikpapan	08.00 - 00.00	Cont'd INSPECTION DiIRECTIONAL DRILLING (DD) 17 1/2" & 12 1/4" HOLE SECTION (HS) For STA	1		
16-Feb-22	Baker Hughes - Balikpapan	00.00 - 10.00	Cont'd INSPECTION DiIRECTIONAL DRILLING (DD) 17 1/2" & 12 1/4" HOLE SECTION (HS) For STA	1		
				TOTAL (Days)	8	
				TOTAL (USD)		
				GRAND TOTAL		

* If Applicable



Mardiansyah/Novied
Personnel In Attendance

Contractor Representative

Rig Representative

The Company Representative