

PT. INSPEKTINDO SINERGI PERSADA

SERVICES TIME SHEET



Personnel In Attendance:

Period:

Day Rate:

Per Diem Rate:

Customer:

Contract/ PO Non:

Rig / Well:

Date:

Our Ref:

No	Day & Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
					Day	Mob/ Demob (USD)	Per diem (Day)
1	5-Mar-23	TechnipFMC	08:00-17:00	- Mobilisasi and Documents Review	1		
2	6-Mar-23	TechnipFMC	08:00-17:00	- Dimensional Verification • Item #1: ADAPTER BODY A-4, 13-5/8 – 10K SPEED LOC II CLP HUB OEC BTM X 3-1/16 – 10K; TN. JQ23-0013==> 1 Item completed • Item #2 : WELDMENT ADAPTER A-5-EC , 13 5/8-10K CLP HUB OEC BTM X 3 1/16-10K FLG TOP W/ NON-CONTINUOUS SCSSV PORT. TN. JQ23-0211 JOINT JQ23-0190 ==> 1 Item completed • Item #3 : PACKOFF BODY, UH, LR, F/ 13.505 BOWL X 3 ½ TBG, FF, U, PSL 3, 2/ ONE CONTROL LINE PREP, W/ TWO S-SEALGROOVE & TWO 3-1/2 DBL FS-SEALS GROOVES; TN. JQ23-0011 ==> 1 Item completed	1		
3	7-Mar-23	TechnipFMC	08:00-20:00	- Dimensional Verification • Item #4 : PACKOFF BODY, UH, LR, W/ FS/S SEALS F/ 13.505 BOWL X 7 CSG, 5K, DD, U, PSL 2, W/ 7.129 BORE, 10.35 LG. CONTINGENCY; TN. JQ22-1332 and JQ22-1326==> 2 Item completed • Item #5 : PACKOFF BODY 13 5/8 X 7 F/ 13 5/8 SINGLE STEP UNIHEAD ALY; TN. JQ22-1252 ==> 1 Item completed - Pressure Test • Item #6: UNIHEAD ASSY, UH-LR TYPE 13 5/8 BC THREAD BTM W/ DOUBLE FS-SEAL BTM PREP X 13 5/8-5K CLP HUB TOP W/ FOUR 2 1/2" O.D. O.D. OUT, 12.495 MIN ID, 13.505 BOWL, EE-1.5, U, PSL 2, W/ ANNULUS VALVES & ACCESSORIES; TOP LEVEL ASSY; UNIHEAD #1: Section Assy SN. 2023-03-23JK ==> 1 Item completed • Item #7: ADPT ASSY B-11-AO 3 1/8-5K X 3 1/2 UP LFT THD; ADPT #1 & 2: Section Assy SN. 2023-02-75JK & 2023-02-75JK ==> 2 Item completed • Item #8: GV ASSY SURFACE, M120, FE 3 1/8-5K, MANUAL, EE-1.5, U, PSL 2, MONOGRAMMED; GV #1 - 4: Section Assy SN. 2023-03-37JK, 2023-03-38JK, 2023-03-39JK, 2023-03-40JK ==> Continue Next	1		
4	8-Mar-23	TechnipFMC	08:00-18:00	- Pressure Test • Item #8: GV ASSY SURFACE, M120, FE 3 1/8-5K, MANUAL, EE-1.5, U, PSL 2, MONOGRAMMED; GV #1 - 3: Section Assy SN. 2023-03-34JK, 2023-03-35JK, 2023-03-36JK ==> 1 Item completed	1		
5	9-Mar-23	TechnipFMC	08:00-17:00	- Pressure Test • Item #7: ADPT ASSY B-11-AO 3 1/8-5K X 3 1/2 UP LIFT THD; ADPT #3 -4: Section Assy SN. 2023-03-41JK, & 2023-03-42JK ==> 1 Item completed	1		
6	10-Mar-23	TechnipFMC	08:00-20:00	- Pressure Test • Item #8: GV ASSY SURFACE, M120, FE 3 1/8-5K, MANUAL, EE-1.5, U, PSL 2, MONOGRAMMED; GV #1 - 5: Section Assy SN. 2023-03-48JK, 2023-03-49JK, 2023-03-50JK, 2023-03-51JK, & 2023-03-52JK ==> 2 Item completed • Item #9: ADPT ASSY A4, 13-5/8 – 10K, SPEEDLOC II CLP HUB OEC BTM X 3-1/16-10K STDD TOP, FF, S-U, PSL 3G, W/ 3-1/2 DBL FS-SEAL Hydrotrest -> ADPT #1: Section Assy SN. 2023-03-55JK ==> 1 Item completed Gas Test -> ADPT #1: Section Assy SN. 2023-03-55JK ==> not completed. Quarantine and repair because found leakage on Bleeder Plug	1		
7	11-Mar-23	TechnipFMC	08:00-17:00	- Pressure Test • Item #8: GV ASSY SURFACE, M120, FE 3 1/8-5K, MANUAL, EE-1.5, U, PSL 2, MONOGRAMMED; GV #3 - 5: Section Assy SN. 2023-03-50JK, 2023-03-51JK, & 2023-03-52JK ==> 3 Item completed -Pre-shipment Checklist	1		

ISP-F07-HRD-02



PT. INSPEKTINDO SINERGI PERSADA
SERVICES TIME SHEET



Personnel In Attendance: Thea Halawa
 Period: Mar-23
 Day Rate: _____
 Per Diem Rate: _____

Customer: PHKT
 Contract/ PO Non: KTAD-DC082-S/069/067
 Rig / Well: PT. TechnipFMC Jakarta

Date : 5-Mar-23
 Our Ref: _____

No	Day & Date	Rig / Loc*	Time*	ACTIVITY	BILLING		
					Day	Mob/ Demob (USD)	Per diem (Day)
8	12-Mar-23	TechnipFMC	08:00-17:00	Documents Review	1		
9	13-Mar-23	TechnipFMC	08:00-17:01	Pre-Shipment Checklist & Documents Review	1		
10	14-Mar-23	TechnipFMC	08:00-17:00	Pre-Shipment Checklist & Documents Review	1		
11	15-Mar-23	TechnipFMC	08:00-17:01	Demob & Reporting	1		
TOTAL (Days)					11		
TOTAL (USD)							
GRAND TOTAL							

* If Applicable

Consumable Material Usage				
No	Date & Day	Material Usage	Quantity	Remark

 Thea Halawa
 Personnel In Attendance

 ANDUS
 Contractor Representative

 Rig Representative

 The Company Representative

