SCHEDULE LIFTING EQUIPMENTS INSPECTION CAMPAIGN 2nd SEMESTER 2020
SITES : HANDIL BASE (HCA)

1	TSK-[illegible]-1	Cargo Carrying Unit	Basket Rack	1.5	HCA-Material Department	[illegible]	ISP-Erwin Nugraha		Information marking of maximum gross mass, Tare mass and payload (in Kg) is not available. Shall be provided/filling up as not available. Last previous not found, Last inspection 04-04-2020 by PMK
2	TSK-[illegible]-2	Cargo Carrying Unit	Basket Rack	1.5	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		Information marking of maximum gross mass, Tare mass and payload (in Kg) is not available. Shall be provided/filling up as not available. last previous not found, Last inspection 04-04-2020 by PMK
3	TSK-[illegible]-3	Cargo Carrying Unit	Basket Rack	1.5	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		Information marking of maximum gross mass, Tare mass and payload (in Kg) is not available. Shall be provided/filling up as not available. last previous not found, Last inspection 04-04-2020 by PMK
4	TSK-[illegible]-4	Cargo Carrying Unit	Basket Rack	1.5	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		Information marking of maximum gross mass, Tare mass and payload (in Kg) is not available. Shall be provided/filling up as not available. Last previous not found, Last inspection 04-04-2020 by PMK
5	TSK-[illegible]-5	Cargo Carrying Unit	Basket Rack	1.5	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		Information marking of maximum gross mass, Tare mass and payload (in Kg) is not available. Shall be provided/filling up as not available. Last previous not found, Last inspection 04-04-2020 by PMK
6	TSK-[illegible]-6	Wire Rope Sling 4 Legs	Wire Rope Sling (8 x L) mm = 20 x [illegible]	4.8	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		
7	TSK-[illegible]-7	Wire Rope Sling 4 Legs	Wire Rope Sling (8 x L) mm = 24.2 x [illegible]	3.2	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		
8	TSK-[illegible]-8	Wire Rope Sling 4 Legs	Wire Rope Sling (8 x L) mm = 18 x 2000	4.7	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		
9	TSK-[illegible]-9	Wire Rope Sling 4 Legs	Wire Rope Sling (8 x L) mm = 19 X 2000	8.5	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		Wire rope has at Service Life by was found slight deformation Last previous not found
10	TSK-[illegible]-10	Wire Rope Sling 4 Legs	Wire Rope Sling (8 x L) mm = 20 X 2000	9.8	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		3 Meshes broken outer wires in one lay/ Must remove from service
11	TSK-[illegible]-11	Wire Rope Sling 4 Legs	Wire Rope Sling (8 x L) mm = 16 X 1750	6.8	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		In 4 legs wire rope is kink/ Must remove from service
12	TSK-[illegible]-12	Wire Rope Sling 4 Legs	Wire Rope Sling (8 x L) mm = 22 x 2000	11.8	HCA-Material Department	15/07/2020	ISP-Erwin Nugraha		New TSK, Last TSK issued with crane/s
13	TSK-[illegible]-13	Other Below The Hook Lifting Device	Sling Hook Swivel / Double Swivel With Bolt	3.6	HCA-CGR Station	15/07/2020	ISP-Erwin Nugraha		New TSK, Last TSK issued with crane/s
14	TSK-[illegible]-14	Other Below The Hook Lifting Device	Regular Swivel / Double Swivel With Bolt	3.5	HCA-CGR Station	15/07/2020	ISP-Erwin Nugraha		
15	TSK-[illegible]-15	Other Below The Hook Lifting Device	Regular Swivel / Double Swivel With Bolt	3.2	HCA-CGR Station	15/07/2020	ISP-Erwin Nugraha		
16	TSK-[illegible]-16	Other Below The Hook Lifting Device	Regular Swivel / Double Swivel With Bolt	3.2	HCA-CGR Station	15/07/2020	ISP-Erwin Nugraha		
17	TSK-[illegible]-17	Other Below The Hook Lifting Device	Regular Swivel / Double Swivel With Bolt	3.2	HCA-CGR Station	15/07/2020	ISP-Erwin Nugraha		
18	TSK-[illegible]-18	Other Below The Hook Lifting Device	Master Link	11	HCA-CGR Station	15/07/2020	ISP-Erwin Nugraha		

Personnel In Attendance		Mesin	Equipment	Qty
1. Erwin Nugraha		1	Water bag 3 tonnes	
2. Reza Achmad		1	Water bag 12 tonnes	
3. Achmad Fuad Mallenang		2	Load Cell 5 tonnes	
TOTAL		2	Load Cell 20 tonnes	
Transport	1		Wire rope tester	
CSO No.	4500129206			

Prepared by PT. ISP Inspection

Date : 15 July 2020

Erwin Nugraha

Name & Signature

Approved by PHM Offshore [illegible]

Date : [illegible]

Name & Signature